

WBS No: 1CAC09  
Activity ID: 1CAC71093

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

WBS No:	1CAC09	Title:	Sys 9 - Special Recovery Rm 146									
Activity ID:	1CAC71093	Description:	Remove proc. piping, Svs. 09, Special Recovery									
				Cost Risk	4	Schedule Risk	3					
Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
3	PPR	1.00	each	EE	1.659	1.659	37.392	10.703	0	48.094	18.247	66.341
Total for Activity 1CAC71093:						1.659	37.392	10.703	0	48.094	18.247	66.341

**Line Item 3 - PPR**

**BOE** The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources		Cost Element	Skill	Department	Curve	Quantity	Units
750	STRAIGHT TIME BASE	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	831.29 Hours
Factors	734 Hours	1.52	Difficulty Factor	0.7451	5/22/00 togo Factor		
750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	323.91 Hours
Factors	286 Hours	1.52	Difficulty Factor	0.7451	5/22/00 togo Factor		
750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	256.46 Hours
Factors	306 Hours	1.52	Difficulty Factor	0.7451	5/22/00 togo Factor		
				0.74	Heatcount Cuts		
751	OVERTIME BASE & PRE.	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	147.23 Hours
Factors	130 Hours	1.52	Difficulty Factor	0.7451	5/22/00 togo Factor		
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	56.63 Hours
Factors	50 Hours	1.52	Difficulty Factor	0.7451	5/22/00 togo Factor		
751	OVERTIME BASE & PRE.	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	43.58 Hours
Factors	52 Hours	1.52	Difficulty Factor	0.7451	5/22/00 togo Factor		
				0.74	Heatcount Cuts		
A57	LATA	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	10.532.73 Dollars
Factors	124 Hours	75	Dollars per hr	1.52	Difficulty Factor	0.7451	5/22/00 togo Factor
A5H	SUBCONTRACTED SRVS	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	169.88 Dollars
Factors	2 Hours	75	Dollars per hr	1.52	Difficulty Factor	0.7451	5/22/00 togo Factor

Activity ID:	1CAC71094	Description:	Finalize closure doc., Sys. 09, Special Recovery	Cost Risk	2	Schedule Risk	3					
Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
4	Closure Documentation	1.00	each	EE	5	5	148	1,500	0	1,648	72	1,720
Total for Activity 1CAC71094:						5	148	1,500	0	1,648	72	1,720

**Line Item 4 - Closure Documentation**

**BOE** The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources		Cost Element	Skill	Department	Curve	Quantity	Units
750	STRAIGHT TIME BASE	E050	ENVIRONMENTAL ENGINEERS	K281S	Building 771 Closure Project	Linear	5.00 Hours
Factors	5 Hours	1	Difficulty Factor				
A5H	SUBCONTRACTED SRVS	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	1,500.00 Dollars
Factors	20 Hours	75	Dollars per Hr	1	Difficulty Factor		

WBS No:	1CAC10	Title:	Sys 10 - Uranium Recovery/OY Leach R. 17									
Activity ID:	1CAC71101	Description:	Plan/Eng prep to drain Svs.10, U Recov' - OY Lch	Cost Risk	1	Schedule Risk	1					
Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
1	Planning & Engineering Prep to Drain	1.00	each	EE	1.499	1.499	40.504	73.049	0	113.553	19.766	133.319

WBS No: 1CAC10  
Activity ID: 1CAC71101

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

Total for Activity 1CAC71101:

1.499	40.504	73.049	0	113.553	19.766	133.319
-------	--------	--------	---	---------	--------	---------

**Line Item 1 - Planning & Engineering Prep to Drain**

BOE

The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources

Cost Element		Skill		Department		Curve	Quantity	Units
750	STRAIGHT TIME BASE	E050	ENVIRONMENTAL ENGINEERS	K281S	Building 771 Closure Project	Linear	95.37	Hours
Factors	110 Hours	1	Difficulty Factor	0.867	5/22/00 togo Factor			
750	STRAIGHT TIME BASE	E080	NUCLEAR (CRITICALITY) ENGINEER	K281S	Building 771 Closure Project	Linear	45.08	Hours
Factors	52 Hours	1	Difficulty Factor	0.867	5/22/00 togo Factor			
750	STRAIGHT TIME BASE	E120	SAFETY ENGINEERS	K281S	Building 771 Closure Project	Linear	28.61	Hours
Factors	33 Hours	1	Difficulty Factor	0.867	5/22/00 togo Factor			
750	STRAIGHT TIME BASE	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	352.00	Hours
Factors	406 Hours	1	Difficulty Factor	0.867	5/22/00 togo Factor			
750	STRAIGHT TIME BASE	M020	MANAGERS (GRADE 69 - 72)	K281S	Building 771 Closure Project	Linear	6.94	Hours
Factors	8 Hours	1	Difficulty Factor	0.867	5/22/00 togo Factor			
750	STRAIGHT TIME BASE	P090	INDUSTRIAL HYGIENISTS	K281S	Building 771 Closure Project	Linear	56.35	Hours
Factors	65 Hours	1	Difficulty Factor	0.867	5/22/00 togo Factor			
750	STRAIGHT TIME BASE	P150	TRAINERS	K281S	Building 771 Closure Project	Linear	23.41	Hours
Factors	27 Hours	1	Difficulty Factor	0.867	5/22/00 togo Factor			
750	STRAIGHT TIME BASE	P170	OTHER ADMINISTRATIVE & PROFF	K281S	Building 771 Closure Project	Linear	0.87	Hours
Factors	1 Hours	1	Difficulty Factor	0.867	5/22/00 togo Factor			
750	STRAIGHT TIME BASE	S010	CHEMISTS	S100S	SSOC Salaried	Linear	2.60	Hours
Factors	3 Hours	1	Difficulty Factor	0.867	5/22/00 togo Factor			
750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	247.96	Hours
Factors	286 Hours	1	Difficulty Factor	0.867	5/22/00 togo Factor			
750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	520.20	Hours
Factors	600 Hours	1	Difficulty Factor	0.867	5/22/00 togo Factor			
751	OVERTIME BASE & PRE	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	43.35	Hours
Factors	50 Hours	1	Difficulty Factor	0.867	5/22/00 togo Factor			
751	OVERTIME BASE & PRE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	76.30	Hours
Factors	88 Hours	1	Difficulty Factor	0.867	5/22/00 togo Factor			
A52	TENERA	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	23.864.17	Dollars
Factors	367 Hours	75	Dollars per hr	1	Difficulty Factor	0.867	5/22/00 togo Factor	
A52	TENERA	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	5.397.07	Dollars
Factors	83 Hours	75	Dollars per hr	1	Difficulty Factor	0.867	5/22/00 togo Factor	
A57	LATA	P160	TECHNICAL WRITERS AND EDITOR	K281S	Building 771 Closure Project	Linear	9.688.72	Dollars
Factors	149 Hours	75	Dollars per hr	1	Difficulty Factor	0.867	5/22/00 togo Factor	
A5H	SUBCONTRACTED SRVS	E080	NUCLEAR (CRITICALITY) ENGINEER	K281S	Building 771 Closure Project	Linear	12.640.86	Dollars
Factors	162 Hours	90	Dollars per hr	1	Difficulty Factor	0.867	5/22/00 togo Factor	
A5H	SUBCONTRACTED SRVS	P070	COST ESTIMATORS PLANNERS AN	K281S	Building 771 Closure Project	Linear	9.753.75	Dollars
Factors	150 Hours	75	Dollars per hr	1	Difficulty Factor	0.867	5/22/00 togo Factor	
A5H	SUBCONTRACTED SRVS	P080	HEALTH PHYSICISTS	K281S	Building 771 Closure Project	Linear	11.704.50	Dollars
Factors	180 Hours	75	Dollars per hr	1	Difficulty Factor	0.867	5/22/00 togo Factor	

Activity ID: 1CAC71102 Description: Tap & drain Ssystem 10, U Recovery - OY Leach

Cost Risk 4 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
2	Tap & Drain	1.00	each	EE	1.862	1.862	39.242	10.089	0	49.331	18.718	68.049
SYS	Contingency And Escalation	1.00	ea	EE	0	0	0	0	3.706	3.706	0	3.706
Total for Activity 1CAC71102:						1.862	39.242	10.089	3.706	53.037	18.718	71.755

WBS No: 1CAC10  
Activity ID: 1CAC71102

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

**Line Item 2 - Tap & Drain**

**BOE** The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources		Cost Element	Skill	Department	Curve	Quantity	Units
750	STRAIGHT TIME BASE	C120	D&D SKILLED TRADES	KC10H 771 Complex Steelworkers	Linear	49.02	Hours
Factors	43	Hours	1.14	Difficulty Factor			
750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLIGI	KC10H 771 Complex Steelworkers	Linear	403.56	Hours
Factors	354	Hours	1.14	Difficulty Factor			
750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H 771 Complex Steelworkers	Linear	1.130.42	Hours
Factors	1340	Hours	1.14	Difficulty Factor			
				0.74	Heatcount Cuts		
750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H 771 Complex Steelworkers	Linear	199.09	Hours
Factors	236	Hours	1.14	Difficulty Factor			
				0.74	Heatcount Cuts		
751	OVERTIME BASE & PRE.	C120	D&D SKILLED TRADES	KC10H 771 Complex Steelworkers	Linear	9.12	Hours
Factors	8	Hours	1.14	Difficulty Factor			
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLIGI	KC10H 771 Complex Steelworkers	Linear	70.68	Hours
Factors	62	Hours	1.14	Difficulty Factor			
A5H	SUBCONTRACTED SRVS	E070	MECHANICAL ENGINEERS	K281S Building 771 Closure Project	Linear	10.089.00	Dollars
Factors	118	Hours	75	Dollars per Hr	1.14	Difficulty Factor	

**Line Item SYS - Contingency And Escalation**

Resources		Cost Element	Skill	Department	Curve	Quantity	Units
CON	CONTINGENCY	0000	NONE	ZDEPT No Department	Linear	2.275.00	Dollars
Factors	2275	Dollars					
ESC	ESCALATION	0000	NONE	ZDEPT No Department	Linear	1.430.92	Dollars
Factors	1430.92	Dollars					

Activity ID: 1CAC71103 Description: Remove proc. piping, Sys. 10, U Recov - OY Leach

Cost Risk 4 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
3	PPR	1.00	each	EE	1.670	1.670	37.637	10.773	0	48.410	17.953	66.364
SYS	Contingency And Escalation	1.00	lea	EE	0	0	0	0	3.614	3.614	0	3.614
Total for Activity 1CAC71103:						1.670	37.637	10.773	3.614	52.025	17.953	69.978

**Line Item 3 - PPR**

**BOE** The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources		Cost Element	Skill	Department	Curve	Quantity	Units
750	STRAIGHT TIME BASE	C120	D&D SKILLED TRADES	KC10H 771 Complex Steelworkers	Linear	836.76	Hours
Factors	734	Hours	1.14	Difficulty Factor			
750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLIGI	KC10H 771 Complex Steelworkers	Linear	326.04	Hours
Factors	286	Hours	1.14	Difficulty Factor			
750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H 771 Complex Steelworkers	Linear	258.14	Hours
Factors	306	Hours	1.14	Difficulty Factor			
				0.74	Heatcount Cuts		
751	OVERTIME BASE & PRE.	C120	D&D SKILLED TRADES	KC10H 771 Complex Steelworkers	Linear	148.20	Hours
Factors	130	Hours	1.14	Difficulty Factor			

WBS No: 1CAC10  
Activity ID: 1CAC71103

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear	57.00	Hours
Factors	50	Hours	1.14	Difficulty Factor				
751	OVERTIME BASE & PRE.	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	43.87	Hours
Factors	52	Hours	1.14	Difficulty Factor				
					0.74 Heatcount Cuts			
A57	LATA	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	10.602.00	Dollars
Factors	124	Hours	75	Dollars per hr	1.14	Difficulty Factor		
A5H	SUBCONTRACTED SRVS	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	171.00	Dollars
Factors	2	Hours	75	Dollars per hr	1.14	Difficulty Factor		

**Line Item SYS - Contingency And Escalation**

**BOE**

Resources	Cost Element	Skill	Department	Curve	Quantity	Units
CON	CONTINGENCY	0000 NONE	ZDEPT No Department	Linear	2.218.65	Dollars
Factors	2218.65	Dollars				
ESC	ESCALATION	0000 NONE	ZDEPT No Department	Linear	1.395.48	Dollars
Factors	1395.48	Dollars				

Activity ID: 1CAC71104 Description: Finalize closure doc., Svs. 10. U Recov - OY Lch

Cost Risk 2 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
4	Closure Documentation	1.00	each	EE	5	5	148	1.500	0	1.648	71	1.718
SYS	Contingency And Escalation	1.00	ea	EE	0	0	0	0	92	92	0	92
Total for Activity 1CAC71104:						5	148	1.500	92	1.740	71	1.810

**Line Item 4 - Closure Documentation**

**BOE**

The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources	Cost Element	Skill	Department	Curve	Quantity	Units
750	STRAIGHT TIME BASE	E050 ENVIRONMENTAL ENGINEERS	K281S Building 771 Closure Project	Linear	5.00	Hours
Factors	5	Hours	1	Difficulty Factor		
A5H	SUBCONTRACTED SRVS	E130 OTHER ENGINEERS	K281S Building 771 Closure Project	Linear	1.500.00	Dollars
Factors	20	Hours	75	Dollars per Hr	1	Difficulty Factor

**Line Item SYS - Contingency And Escalation**

**BOE**

Resources	Cost Element	Skill	Department	Curve	Quantity	Units
CON	CONTINGENCY	0000 NONE	ZDEPT No Department	Linear	55.7588	Dollars
Factors	55.7588	Dollars				
ESC	ESCALATION	0000 NONE	ZDEPT No Department	Linear	36.1320	Dollars
Factors	36.1320	Dollars				

WBS No: 1CAC11 Title: Sys 11 - Anion Exchange Rm 149

Activity ID: 1CAC71111 Description: Plan/Eng prep to drain Sys 11 Anion Exch, Rm 149

Cost Risk 1 Schedule Risk 1

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
1	Planning & Engineering Prep to Drain	1.00	each	EE	1.035	1.035	27.970	50.443	0	78.413	13.649	92.062
Total for Activity 1CAC71111:						1.035	27.970	50.443	0	78.413	13.649	92.062

**Line Item 1 - Planning & Engineering Prep to Drain**

**BOE**

The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

WBS No: 1CAC11  
Activity ID: 1CAC71111

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Resources	Cost Element			Skill		Department		Curve		Slaris in P1		Units
										Quantity		
	750	STRAIGHT TIME BASE		E050	ENVIRONMENTAL ENGINEERS		K281S	Building 771 Closure Project		Linear	65.86	Hours
Factors	110	Hours		1	Difficulty Factor		0.5987	5/22/00 togo Factor				
	750	STRAIGHT TIME BASE		E080	NUCLEAR (CRITICALITY) ENGINEER		K281S	Building 771 Closure Project		Linear	31.13	Hours
Factors	52	Hours		1	Difficulty Factor		0.5987	5/22/00 togo Factor				
	750	STRAIGHT TIME BASE		E120	SAFETY ENGINEERS		K281S	Building 771 Closure Project		Linear	19.76	Hours
Factors	33	Hours		1	Difficulty Factor		0.5987	5/22/00 togo Factor				
	750	STRAIGHT TIME BASE		E130	OTHER ENGINEERS		K281S	Building 771 Closure Project		Linear	243.07	Hours
Factors	406	Hours		1	Difficulty Factor		0.5987	5/22/00 togo Factor				
	750	STRAIGHT TIME BASE		M020	MANAGERS (GRADE 69 - 72)		K281S	Building 771 Closure Project		Linear	4.79	Hours
Factors	8	Hours		1	Difficulty Factor		0.5987	5/22/00 togo Factor				
	750	STRAIGHT TIME BASE		P090	INDUSTRIAL HYGIENISTS		K281S	Building 771 Closure Project		Linear	38.92	Hours
Factors	65	Hours		1	Difficulty Factor		0.5987	5/22/00 togo Factor				
	750	STRAIGHT TIME BASE		P150	TRAINERS		K281S	Building 771 Closure Project		Linear	16.16	Hours
Factors	27	Hours		1	Difficulty Factor		0.5987	5/22/00 togo Factor				
	750	STRAIGHT TIME BASE		P170	OTHER ADMINISTRATIVE & PROFF		K281S	Building 771 Closure Project		Linear	0.60	Hours
Factors	1	Hours		1	Difficulty Factor		0.5987	5/22/00 togo Factor				
	750	STRAIGHT TIME BASE		S010	CHEMISTS		S100S	SSOC Salaried		Linear	1.80	Hours
Factors	3	Hours		1	Difficulty Factor		0.5987	5/22/00 togo Factor				
	750	STRAIGHT TIME BASE		T050	RADIATION CONTROL TECHNOLOGI		KC10H	771 Complex Steelworkers		Linear	171.23	Hours
Factors	286	Hours		1	Difficulty Factor		0.5987	5/22/00 togo Factor				
	750	STRAIGHT TIME BASE		T060	D&D HAZ REDUC TECH / RISK RED		KC10H	771 Complex Steelworkers		Linear	359.22	Hours
Factors	600	Hours		1	Difficulty Factor		0.5987	5/22/00 togo Factor				
	751	OVERTIME BASE & PRE.		T050	RADIATION CONTROL TECHNOLOGI		KC10H	771 Complex Steelworkers		Linear	29.93	Hours
Factors	50	Hours		1	Difficulty Factor		0.5987	5/22/00 togo Factor				
	751	OVERTIME BASE & PRE.		T060	D&D HAZ REDUC TECH / RISK RED		KC10H	771 Complex Steelworkers		Linear	52.69	Hours
Factors	88	Hours		1	Difficulty Factor		0.5987	5/22/00 togo Factor				
	A52	TENERA		E070	MECHANICAL ENGINEERS		K281S	Building 771 Closure Project		Linear	16,479.22	Dollars
Factors	367	Hours		75	Dollars per hr		1	Difficulty Factor		0.5987	5/22/00 togo Factor	
	A52	TENERA		E130	OTHER ENGINEERS		K281S	Building 771 Closure Project		Linear	3,726.91	Dollars
Factors	83	Hours		75	Dollars per hr		1	Difficulty Factor		0.5987	5/22/00 togo Factor	
	A57	LATA		P160	TECHNICAL WRITERS AND EDITOR		K281S	Building 771 Closure Project		Linear	6,690.47	Dollars
Factors	149	Hours		75	Dollars per hr		1	Difficulty Factor		0.5987	5/22/00 togo Factor	
	A5H	SUBCONTRACTED SRVS		E080	NUCLEAR (CRITICALITY) ENGINEER		K281S	Building 771 Closure Project		Linear	8,729.05	Dollars
Factors	162	Hours		90	Dollars per hr		1	Difficulty Factor		0.5987	5/22/00 togo Factor	
	A5H	SUBCONTRACTED SRVS		P070	COST ESTIMATORS PLANNERS AN		K281S	Building 771 Closure Project		Linear	6,735.38	Dollars
Factors	150	Hours		75	Dollars per hr		1	Difficulty Factor		0.5987	5/22/00 togo Factor	
	A5H	SUBCONTRACTED SRVS		P080	HEALTH PHYSICISTS		K281S	Building 771 Closure Project		Linear	8,082.45	Dollars
Factors	180	Hours		75	Dollars per hr		1	Difficulty Factor		0.5987	5/22/00 togo Factor	

Activity ID: 1CAC71112 Description: Tap & drain System 11. Anion Exchange, Rm 149

Cost Risk 4 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
2	Tap & Drain	1.00	each	EE	2.858	2.858	60,239	15,488	0	75,727	29,397	105,124
Total for Activity 1CAC71112:						2.858	60,239	15,488	0	75,727	29,397	105,124

**Line Item 2 - Tap & Drain**

**BOE**

The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

**Resources**

Cost Element		Skill		Department		Curve	Quantity	Units
750	STRAIGHT TIME BASE	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	75.25	Hours
Factors	43	Hours	1.75	Difficulty Factor				

WBS No: 1CAC11  
Activity ID: 1CAC71112

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear	619.50	Hours
Factors	354	Hours	1.75	Difficulty Factor				
750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	1,735.30	Hours
Factors	1340	Hours	1.75	Difficulty Factor				
					0.74	Heatcount Cuts		
750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	305.62	Hours
Factors	236	Hours	1.75	Difficulty Factor				
					0.74	Heatcount Cuts		
751	OVERTIME BASE & PRE.	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	14.00	Hours
Factors	8	Hours	1.75	Difficulty Factor				
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear	108.50	Hours
Factors	62	Hours	1.75	Difficulty Factor				
A5H	SUBCONTRACTED SRVS	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	15,487.50	Dollars
Factors	118	Hours	75	Dollars per Hr	1.75	Difficulty Factor		

Activity ID: 1CAC71113 Description: Remove proc. piping, Sys 11, Anion Exch., Rm 149

Cost Risk 4 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
3	PPR	1.00	each	EE	2,564	2,564	57,777	16,538	0	74,314	27,915	102,229
SYS	Contingency And Escalation	1.00	ea	EE	0	0	0	0	2,330	2,330	0	2,330
Total for Activity 1CAC71113:						2,564	57,777	16,538	2,330	76,644	27,915	104,559

**Line Item 3 - PPR**

**BOE**

The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

**Resources**

Cost Element			Skill		Department		Curve	Quantity	Units
750	STRAIGHT TIME BASE		C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	1,284.50	Hours
Factors	734	Hours	1.75 Difficulty Factor						
750	STRAIGHT TIME BASE		T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	500.50	Hours
Factors	286	Hours	1.75 Difficulty Factor						
750	STRAIGHT TIME BASE		T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	396.27	Hours
Factors	306	Hours	1.75 Difficulty Factor						
					0.74	Heatcount Cuts			
751	OVERTIME BASE & PRE.		C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	227.50	Hours
Factors	130	Hours	1.75 Difficulty Factor						
751	OVERTIME BASE & PRE.		T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	87.50	Hours
Factors	50	Hours	1.75 Difficulty Factor						
751	OVERTIME BASE & PRE.		T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	67.34	Hours
Factors	52	Hours	1.75 Difficulty Factor						
					0.74	Heatcount Cuts			
A57	LATA		E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	16,275.00	Dollars
Factors	124	Hours	75 Dollars per hr		1.75 Difficulty Factor				
A5H	SUBCONTRACTED SRVS		E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	262.50	Dollars
Factors	2	Hours	75 Dollars per hr		1.75 Difficulty Factor				

**Line Item SYS - Contingency And Escalation**

**BOE**

**Resources**

Cost Element		Skill		Department		Curve	Quantity	Units
CON	CONTINGENCY	0000	NONE	ZDEPT	No Department	Linear	1,384.78	Dollars
Factors		1384.78 Dollars						
ESC	ESCALATION	0000	NONE	ZDEPT	No Department	Linear	945.08	Dollars
Factors		945.079 Dollars						

Activity ID: 1CAC71114 Description: Finalize closure documents, Sys. 11, Anion Exch.

Cost Risk 2 Schedule Risk 3



WBS No: 1CAC11  
Activity ID: 1CAC71114

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
4	Closure Documentation	1.00	each	EE	5	5	148	1,500	0	1,648	71	1,718
SYS	Contingency And Escalation	1.00	ea	EE	0	0	0	0	92	92	0	92
Total for Activity 1CAC71114:						5	148	1,500	92	1,740	71	1,810

**Line Item 4 - Closure Documentation**

**BOE** The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources		Cost Element	Skill	Department	Curve	Quantity	Units
750	STRAIGHT TIME BASE	E050	ENVIRONMENTAL ENGINEERS	K281S	Building 771 Closure Project	Linear	5.00 Hours
Factors	5	Hours	1	Difficulty Factor			
A5H	SUBCONTRACTED SRVS	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	1,500.00 Dollars
Factors	20	Hours	75	Dollars per Hr	1	Difficulty Factor	

**Line Item SYS - Contingency And Escalation**

Resources		Cost Element	Skill	Department	Curve	Quantity	Units
CON	CONTINGENCY	0000	NONE	ZDEPT	No Department	Linear	55.76 Dollars
Factors	55.7588	Dollars					
ESC	ESCALATION	0000	NONE	ZDEPT	No Department	Linear	36.13 Dollars
Factors	36.1320	Dollars					

WBS No: 1CAC15 Title: Sys 15 - Pu Nitrate Transfer

Activity ID: 1CAC71151 Description: Plan/Eng prep to drain Sys 15, Res. Dissolution

Cost Risk 1 Schedule Risk 1

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
1	Planning & Engineering Prep to Drain	1.00	each	EE	1,729	1,729	46,717	84,255	0	130,972	22,725	153,697
SYS	Contingency And Escalation	1.00	ea	EE	0	0	0	0	1,103	1,103	0	1,103
Total for Activity 1CAC71151:						1,729	46,717	84,255	1,103	132,075	22,725	154,800

**Line Item 1 - Planning & Engineering Prep to Drain**

**BOE** The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources		Cost Element	Skill	Department	Curve	Quantity	Units
750	STRAIGHT TIME BASE	E050	ENVIRONMENTAL ENGINEERS	K281S	Building 771 Closure Project	Linear	110.00 Hours
Factors	110	Hours	1	Difficulty Factor			
750	STRAIGHT TIME BASE	E080	NUCLEAR (CRITICALITY) ENGINEER	K281S	Building 771 Closure Project	Linear	52.00 Hours
Factors	52	Hours	1	Difficulty Factor			
750	STRAIGHT TIME BASE	E120	SAFETY ENGINEERS	K281S	Building 771 Closure Project	Linear	33.00 Hours
Factors	33	Hours	1	Difficulty Factor			
750	STRAIGHT TIME BASE	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	406.00 Hours
Factors	406	Hours	1	Difficulty Factor			
750	STRAIGHT TIME BASE	M020	MANAGERS (GRADE 69 - 72)	K281S	Building 771 Closure Project	Linear	8.00 Hours
Factors	8	Hours	1	Difficulty Factor			
750	STRAIGHT TIME BASE	P090	INDUSTRIAL HYGIENISTS	K281S	Building 771 Closure Project	Linear	65.00 Hours
Factors	65	Hours	1	Difficulty Factor			
750	STRAIGHT TIME BASE	P150	TRAINERS	K281S	Building 771 Closure Project	Linear	27.00 Hours
Factors	27	Hours	1	Difficulty Factor			

WBS No: 1CAC15  
Activity ID: 1CAC71151

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project  
WBS Filter  
Activity Filter  
Baseline Devl  
1CAC  
\*

Starts In FY \*

750	STRAIGHT TIME BASE	P170	OTHER ADMINISTRATIVE & PROFE	K281S	Building 771 Closure Project	Linear	1.00	Hours
Factors	1	Hours	1	Difficulty Factor				
750	STRAIGHT TIME BASE	S010	CHEMISTS	S100S	SSOC Salaried	Linear	3.00	Hours
Factors	3	Hours	1	Difficulty Factor				
750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear	286.00	Hours
Factors	286	Hours	1	Difficulty Factor				
750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	600.00	Hours
Factors	600	Hours	1	Difficulty Factor				
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear	50.00	Hours
Factors	50	Hours	1	Difficulty Factor				
751	OVERTIME BASE & PRE.	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	88.00	Hours
Factors	88	Hours	1	Difficulty Factor				
A52	TENERA	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	27,525.00	Dollars
Factors	367	Hours	75	Dollars per hr	1	Difficulty Factor		
A52	TENERA	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	6,225.00	Dollars
Factors	83	Hours	75	Dollars per hr	1	Difficulty Factor		
A57	LATA	P160	TECHNICAL WRITERS AND EDITOR	K281S	Building 771 Closure Project	Linear	11,175.00	Dollars
Factors	149	Hours	75	Dollars per hr	1	Difficulty Factor		
A5H	SUBCONTRACTED SRVS	E080	NUCLEAR (CRITICALITY) ENGINEER	K281S	Building 771 Closure Project	Linear	14,580.00	Dollars
Factors	162	Hours	90	Dollars per hr	1	Difficulty Factor		
A5H	SUBCONTRACTED SRVS	P070	COST ESTIMATORS PLANNERS AN	K281S	Building 771 Closure Project	Linear	11,250.00	Dollars
Factors	150	Hours	75	Dollars per hr	1	Difficulty Factor		
A5H	SUBCONTRACTED SRVS	P080	HEALTH PHYSICISTS	K281S	Building 771 Closure Project	Linear	13,500.00	Dollars
Factors	180	Hours	75	Dollars per hr	1	Difficulty Factor		

**Line Item SYS - Contingency And Escalation**

**BOE**

Resources		Cost Element	Skill	Department	Curve	Quantity	Units
CON	CONTINGENCY	0000	NONE	ZDEPT	No Department	Linear	642.96
Factors	642.957	Dollars					
ESC	ESCALATION	0000	NONE	ZDEPT	No Department	Linear	460.38
Factors	460.377	Dollars					

Activity ID: 1CAC71152 Description: Tap & drain System 15, Residue Dissolution

Cost Risk 4 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
2	Tap & Drain	1.00	each	EE	1.372	1.372	28,915	7,434	0	36,349	13,792	50,141
SYS	Contingency And Escalation	1.00	lea	EE	0	0	0	0	2,731	2,731	0	2,731
Total for Activity 1CAC71152:						1.372	28,915	7,434	2,731	39,080	13,792	52,872

**Line Item 2 - Tap & Drain**

**BOE**

The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources		Cost Element	Skill	Department	Curve	Quantity	Units
750	STRAIGHT TIME BASE	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	36.12
Factors	43	Hours	0.84	Difficulty Factor			
750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear	297.36
Factors	354	Hours	0.84	Difficulty Factor			
750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	832.94
Factors	1340	Hours	0.84	Difficulty Factor			
0.74 Heatcount Cuts							



WBS No: 1CAC15  
Activity ID: 1CAC71152

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project  
WBS Filter  
Activity Filter  
Baseline Devl  
1CAC  
\*

Starts In FY \*

750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	146.70	Hours
Factors	236	Hours	0.84	Difficulty Factor	0.74	Heatcount Cuts		
751	OVERTIME BASE & PRE.	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	6.72	Hours
Factors	8	Hours	0.84	Difficulty Factor				
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear	52.08	Hours
Factors	62	Hours	0.84	Difficulty Factor				
A5H	SUBCONTRACTED SRVS	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	7,434.00	Dollars
Factors	118	Hours	75	Dollars per Hr	0.84	Difficulty Factor		

**Line Item SYS - Contingency And Escalation**

**BOE**

Resources	Cost Element	Skill	Department	Curve	Quantity	Units
CON	CONTINGENCY	0000 NONE	ZDEPT No Department	Linear	1.676.31	Dollars
Factors	1676.31	Dollars				
ESC	ESCALATION	0000 NONE	ZDEPT No Department	Linear	1.054.36	Dollars
Factors	1054.36	Dollars				

Activity ID: 1CAC71153 Description: Remove proc. pipina, Svs.15, Residue Dissolution

Cost Risk 4 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
3	PPR	1.00	each	EE	1.231	1.231	27.733	7.938	0	35.671	13.229	48.899
SYS	Contingency And Escalation	1.00	each	EE	0	0	0	0	2.663	2.663	0	2.663
Total for Activity 1CAC71153:						1.231	27.733	7.938	2.663	38.334	13.229	51.563

**Line Item 3 - PPR**

**BOE**

The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources	Cost Element	Skill	Department	Curve	Quantity	Units
750	STRAIGHT TIME BASE	C120 D&D SKILLED TRADES	KC10H 771 Complex Steelworkers	Linear	616.56	Hours
Factors	734	Hours	0.84	Difficulty Factor		
750	STRAIGHT TIME BASE	T050 RADIATION CONTROL TECHNOLIGI	KC10H 771 Complex Steelworkers	Linear	240.24	Hours
Factors	286	Hours	0.84	Difficulty Factor		
750	STRAIGHT TIME BASE	T060 D&D HAZ REDUC TECH / RISK RED	KC10H 771 Complex Steelworkers	Linear	190.21	Hours
Factors	306	Hours	0.84	Difficulty Factor		
751	OVERTIME BASE & PRE.	C120 D&D SKILLED TRADES	KC10H 771 Complex Steelworkers	Linear	109.20	Hours
Factors	130	Hours	0.84	Difficulty Factor		
751	OVERTIME BASE & PRE.	T050 RADIATION CONTROL TECHNOLIGI	KC10H 771 Complex Steelworkers	Linear	42.00	Hours
Factors	50	Hours	0.84	Difficulty Factor		
751	OVERTIME BASE & PRE.	T060 D&D HAZ REDUC TECH / RISK RED	KC10H 771 Complex Steelworkers	Linear	32.32	Hours
Factors	52	Hours	0.84	Difficulty Factor		
A57	LATA	E070 MECHANICAL ENGINEERS	K281S Building 771 Closure Project	Linear	7,812.00	Dollars
Factors	124	Hours	75	Dollars per hr	0.84	Difficulty Factor
A5H	SUBCONTRACTED SRVS	E130 OTHER ENGINEERS	K281S Building 771 Closure Project	Linear	126.00	Dollars
Factors	2	Hours	75	Dollars per hr	0.84	Difficulty Factor

**Line Item SYS - Contingency And Escalation**

**BOE**

Resources	Cost Element	Skill	Department	Curve	Quantity	Units
CON	CONTINGENCY	0000 NONE	ZDEPT No Department	Linear	1.634.79	Dollars
Factors	1634.79	Dollars				

WBS No: 1CAC15  
Activity ID: 1CAC71153

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

ESC	ESCALATION	0000	NONE	ZDEPT	No Department	Linear	1.028.25	Dollars
-----	------------	------	------	-------	---------------	--------	----------	---------

Factors 1028.25 Dollars

Activity ID: 1CAC71154 Description: Finalize closure doc., Sys. 15. Res. Dissolution

Cost Risk 2 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
4	Closure Documentation	1.00	each	EE	5	5	148	1.500	0	1.648	71	1.718
SYS	Contingency And Escalation	1.00	ea	EE	0	0	0	0	92	92	0	92
Total for Activity 1CAC71154:						5	148	1.500	92	1.740	71	1.810

**Line Item 4 - Closure Documentation**

**BOE**  
The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources	Cost Element		Skill		Department		Curve	Quantity	Units
	750	STRAIGHT TIME BASE	E050	ENVIRONMENTAL ENGINEERS	K281S	Building 771 Closure Project	Linear	5.00	Hours
	Factors	5	Hours	1	Difficulty Factor				
	A5H	SUBCONTRACTED SRVS	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	1.500.00	Dollars
	Factors	20	Hours	75	Dollars per Hr	1	Difficulty Factor		

**Line Item SYS - Contingency And Escalation**

BOE										
Resources	Cost Element			Skill		Department		Curve	Quantity	Units
	CON	CONTINGENCY		0000	NONE	ZDEPT	No Department	Linear	55.76	Dollars
	Factors		55.7588 Dollars							
	ESC	ESCALATION		0000	NONE	ZDEPT	No Department	Linear	36.13	Dollars
	Factors		36.1320 Dollars							

WBS No: 1CAC16 Title: Sys 16 - Part V Leach Rm 114

Activity ID: 1CAC71161 Description: Plan/Eng prep to drain System 16, Part V Leach

Cost Risk 1 Schedule Risk 1

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
1	Planning & Engineering Prep to Drain	1.00	each	EE	1.454	1.454	39.284	70.850	0	110.134	19.171	129.305
Total for Activity 1CAC71161:						1.454	39.284	70.850	0	110.134	19.171	129.305

**Line Item 1 - Planning & Engineering Prep to Drain**

**BOE**  
The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources	Cost Element			Skill		Department		Curve	Quantity	Units
	750	STRAIGHT TIME BASE		E050	ENVIRONMENTAL ENGINEERS	K281S	Building 771 Closure Project	Linear	92.50	Hours
Factors	110	Hours		1	Difficulty Factor	0.8409	5/22/00 togo Factor			
750	STRAIGHT TIME BASE		E080	NUCLEAR (CRITICALITY) ENGINEER	K281S	Building 771 Closure Project		Linear	43.73	Hours
Factors	52	Hours		1	Difficulty Factor	0.8409	5/22/00 togo Factor			
750	STRAIGHT TIME BASE		E120	SAFETY ENGINEERS	K281S	Building 771 Closure Project		Linear	27.75	Hours
Factors	33	Hours		1	Difficulty Factor	0.8409	5/22/00 togo Factor			
750	STRAIGHT TIME BASE		E130	OTHER ENGINEERS	K281S	Building 771 Closure Project		Linear	341.41	Hours
Factors	406	Hours		1	Difficulty Factor	0.8409	5/22/00 togo Factor			
750	STRAIGHT TIME BASE		M020	MANAGERS (GRADE 69 - 72)	K281S	Building 771 Closure Project		Linear	6.73	Hours
Factors	8	Hours		1	Difficulty Factor	0.8409	5/22/00 togo Factor			
750	STRAIGHT TIME BASE		P090	INDUSTRIAL HYGIENISTS	K281S	Building 771 Closure Project		Linear	54.66	Hours
Factors	65	Hours		1	Difficulty Factor	0.8409	5/22/00 togo Factor			

WBS No: 1CAC16  
Activity ID: 1CAC71161

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

750	STRAIGHT TIME BASE	P150	TRAINERS	K281S	Building 771 Closure Project	Linear	22.70	Hours
Factors	27	Hours	1	Difficulty Factor	0.8409	5/22/00 togo Factor		
750	STRAIGHT TIME BASE	P170	OTHER ADMINISTRATIVE & PROFE	K281S	Building 771 Closure Project	Linear	0.84	Hours
Factors	1	Hours	1	Difficulty Factor	0.8409	5/22/00 togo Factor		
750	STRAIGHT TIME BASE	S010	CHEMISTS	S100S	SSOC Salaried	Linear	2.52	Hours
Factors	3	Hours	1	Difficulty Factor	0.8409	5/22/00 togo Factor		
750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	240.50	Hours
Factors	286	Hours	1	Difficulty Factor	0.8409	5/22/00 togo Factor		
750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	504.54	Hours
Factors	600	Hours	1	Difficulty Factor	0.8409	5/22/00 togo Factor		
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	42.05	Hours
Factors	50	Hours	1	Difficulty Factor	0.8409	5/22/00 togo Factor		
751	OVERTIME BASE & PRE.	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	74.00	Hours
Factors	88	Hours	1	Difficulty Factor	0.8409	5/22/00 togo Factor		
A52	TENERA	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	23.145.77	Dollars
Factors	367	Hours	75	Dollars per hr	1	Difficulty Factor	0.8409	5/22/00 togo Factor
A52	TENERA	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	5.234.60	Dollars
Factors	83	Hours	75	Dollars per hr	1	Difficulty Factor	0.8409	5/22/00 togo Factor
A57	LATA	P160	TECHNICAL WRITERS AND EDITOR	K281S	Building 771 Closure Project	Linear	9.397.06	Dollars
Factors	149	Hours	75	Dollars per hr	1	Difficulty Factor	0.8409	5/22/00 togo Factor
A5H	SUBCONTRACTED SRVS	E080	NUCLEAR (CRITICALITY) ENGINEER	K281S	Building 771 Closure Project	Linear	12.260.32	Dollars
Factors	162	Hours	90	Dollars per hr	1	Difficulty Factor	0.8409	5/22/00 togo Factor
A5H	SUBCONTRACTED SRVS	P070	COST ESTIMATORS PLANNERS AN	K281S	Building 771 Closure Project	Linear	9.460.13	Dollars
Factors	150	Hours	75	Dollars per hr	1	Difficulty Factor	0.8409	5/22/00 togo Factor
A5H	SUBCONTRACTED SRVS	P080	HEALTH PHYSICISTS	K281S	Building 771 Closure Project	Linear	11.352.15	Dollars
Factors	180	Hours	75	Dollars per hr	1	Difficulty Factor	0.8409	5/22/00 togo Factor

Activity ID: 1CAC71162

Description: Tap & drain System 16, Part V Leach

Cost Risk 4 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
2	Tap & Drain	1.00	each	EE	1.258	1.258	26,505	6,815	0	33,320	12,643	45,963
SYS	Contingency And Escalation	1.00	lea	EE	0	0	0	0	2,503	2,503	0	2,503
Total for Activity 1CAC71162:						1.258	26,505	6,815	2,503	35,823	12,643	48,466

**Line Item 2 - Tap & Drain**

**BOE**

The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

**Resources**

Cost Element			Skill		Department		Curve	Quantity	Units
750	STRAIGHT TIME BASE		C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	33.11	Hours
Factors	43	Hours	0.77 Difficulty Factor						
750	STRAIGHT TIME BASE		T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	272.58	Hours
Factors	354	Hours	0.77 Difficulty Factor						
750	STRAIGHT TIME BASE		T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	763.53	Hours
Factors	1340	Hours	0.77 Difficulty Factor						
					0.74	Heatcount Cuts			
750	STRAIGHT TIME BASE		T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	134.47	Hours
Factors	236	Hours	0.77 Difficulty Factor						
					0.74	Heatcount Cuts			
751	OVERTIME BASE & PRE.		C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	6.16	Hours
Factors	8	Hours	0.77 Difficulty Factor						
751	OVERTIME BASE & PRE.		T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	47.74	Hours
Factors	62	Hours	0.77 Difficulty Factor						

WBS No: 1CAC16  
Activity ID: 1CAC71162

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

A5H	SUBCONTRACTED SRVS	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	6,814.50	Dollars
Factors	118 Hours	75	Dollars per Hr	0.77	Difficulty Factor			

**Line Item SYS - Contingency And Escalation**

**BOE**

**Resources**

Cost Element		Skill		Department		Curve	Quantity	Units
CON	CONTINGENCY	0000	NONE	ZDEPT	No Department	Linear	1,536.62	Dollars
Factors	1536.62 Dollars							
ESC	ESCALATION	0000	NONE	ZDEPT	No Department	Linear	966.50	Dollars
Factors	966.497 Dollars							

Activity ID: 1CAC71163 Description: Remove proc. piping, System 16, Part V Leach

Cost Risk 4 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
3	PPR	1.00	each	EE	1.128	1.128	25.422	7.277	0	32.698	12.126	44.825
SYS	Contingency And Escalation	1.00	lea	EE	0	0	0	0	2.441	2.441	0	2.441
Total for Activity 1CAC71163:						1.128	25.422	7.277	2.441	35.139	12.126	47.266

**Line Item 3 - PPR**

**BOE**

The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

**Resources**

Cost Element			Skill		Department		Curve	Quantity	Units
750	STRAIGHT TIME BASE		C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	565.18	Hours
Factors	734	Hours	0.77 Difficulty Factor						
750	STRAIGHT TIME BASE		T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	220.22	Hours
Factors	286	Hours	0.77 Difficulty Factor						
750	STRAIGHT TIME BASE		T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	174.36	Hours
Factors	306	Hours	0.77 Difficulty Factor						
0.74 Heatcount Cuts									
751	OVERTIME BASE & PRE.		C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	100.10	Hours
Factors	130	Hours	0.77 Difficulty Factor						
751	OVERTIME BASE & PRE.		T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	38.50	Hours
Factors	50	Hours	0.77 Difficulty Factor						
751	OVERTIME BASE & PRE.		T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	29.63	Hours
Factors	52	Hours	0.77 Difficulty Factor						
0.74 Heatcount Cuts									
A57	LATA		E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	7,161.00	Dollars
Factors	124	Hours	75 Dollars per hr		0.77 Difficulty Factor				
A5H	SUBCONTRACTED SRVS		E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	115.50	Dollars
Factors	2	Hours	75 Dollars per hr		0.77 Difficulty Factor				

**Line Item SYS - Contingency And Escalation**

**BOE**

**Resources**

Cost Element		Skill		Department		Curve	Quantity	Units
CON	CONTINGENCY	0000	NONE	ZDEPT	No Department	Linear	1,498.56	Dollars
Factors	1498.56 Dollars							
ESC	ESCALATION	0000	NONE	ZDEPT	No Department	Linear	942.56	Dollars
Factors	942.559 Dollars							

Activity ID: 1CAC71164 Description: Finalize closure doc., System 16, Part V Leach

Cost Risk 2 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
4	Closure Documentation	1.00	each	EE	5	5	148	1,500	0	1,648	71	1,718
SYS	Contingency And Escalation	1.00	lea	EE	0	0	0	0	92	92	0	92

WBS No: 1CAC16  
Activity ID: 1CAC71164

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

Total for Activity 1CAC71164:

5	148	1,500	92	1,740	71	1,810
---	-----	-------	----	-------	----	-------

**Line Item 4 - Closure Documentation**

**BOE**  
The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources		Cost Element	Skill	Department	Curve	Quantity	Units
750	STRAIGHT TIME BASE	E050	ENVIRONMENTAL ENGINEERS	K281S	Building 771 Closure Project	Linear	5.00 Hours
Factors	5	Hours	1	Difficulty Factor			
A5H	SUBCONTRACTED SRVS	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	1,500.00 Dollars
Factors	20	Hours	75	Dollars per Hr	1	Difficulty Factor	

**Line Item SYS - Contingency And Escalation**

Resources		Cost Element	Skill	Department	Curve	Quantity	Units
CON	CONTINGENCY	0000	NONE	ZDEPT	No Department	Linear	55.76 Dollars
Factors	55.7588	Dollars					
ESC	ESCALATION	0000	NONE	ZDEPT	No Department	Linear	36.13 Dollars
Factors	36.1320	Dollars					

WBS No: 1CAC71 Title: Sys 21 - 12N Nitric Acid  
Activity ID: 1CAC71212 Description: Tap & drain System 21, 12N Nitric Acid

Cost Risk 4 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
2	Tap & Drain	1.00	each	EE	354	354	7,467	1,920	0	9,387	3,644	13,030
Total for Activity 1CAC71212:						354	7,467	1,920	0	9,387	3,644	13,030

**Line Item 2 - Tap & Drain**

**BOE**  
The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources		Cost Element	Skill	Department	Curve	Quantity	Units
750	STRAIGHT TIME BASE	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	9.33 Hours
Factors	43	Hours	1.62	Difficulty Factor	0.1339	5/22/00 togo Factor	
750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	76.79 Hours
Factors	354	Hours	1.62	Difficulty Factor	0.1339	5/22/00 togo Factor	
750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	215.10 Hours
Factors	1340	Hours	1.62	Difficulty Factor	0.1339	5/22/00 togo Factor	
					0.74	Heatcount Cuts	
750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	37.88 Hours
Factors	236	Hours	1.62	Difficulty Factor	0.1339	5/22/00 togo Factor	
					0.74	Heatcount Cuts	
751	OVERTIME BASE & PRE.	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	1.74 Hours
Factors	8	Hours	1.62	Difficulty Factor	0.1339	5/22/00 togo Factor	
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	13.45 Hours
Factors	62	Hours	1.62	Difficulty Factor	0.1339	5/22/00 togo Factor	
A5H	SUBCONTRACTED SRVS	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	1,919.72 Dollars
Factors	118	Hours	75	Dollars per Hr	1.62	Difficulty Factor	

0.1339 5/22/00 togo Factor

Activity ID: 1CAC71213 Description: Remove proc. piping, System 21, 12N Nitric Acid

Cost Risk 4 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
3	IPPR	1.00	each	EE	2,124	2,124	47,869	13,702	0	61,570	23,360	84,931

WBS No: 1CAC21  
Activity ID: 1CAC71213

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

Total for Activity 1CAC71213:

2.124	47.869	13.702	0	61.570	23.360	84.931
-------	--------	--------	---	--------	--------	--------

**Line Item 3 - PPR**

BOE

The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources

Cost Element		Skill		Department		Curve	Quantity	Units
750	STRAIGHT TIME BASE	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	1.064.23	Hours
Factors	734 Hours	1.62	Difficulty Factor	0.895	5/22/00 togo Factor			
750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	414.67	Hours
Factors	286 Hours	1.62	Difficulty Factor	0.895	5/22/00 togo Factor			
750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	328.32	Hours
Factors	306 Hours	1.62	Difficulty Factor	0.895	5/22/00 togo Factor			
				0.74	Heatcount Cuts			
751	OVERTIME BASE & PRE.	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	188.49	Hours
Factors	130 Hours	1.62	Difficulty Factor	0.895	5/22/00 togo Factor			
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	72.49	Hours
Factors	50 Hours	1.62	Difficulty Factor	0.895	5/22/00 togo Factor			
751	OVERTIME BASE & PRE.	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	55.79	Hours
Factors	52 Hours	1.62	Difficulty Factor	0.895	5/22/00 togo Factor			
				0.74	Heatcount Cuts			
A57	LATA	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	13.484.07	Dollars
Factors	124 Hours	75	Dollars per hr	1.62	Difficulty Factor	0.895	5/22/00 togo Factor	
A5H	SUBCONTRACTED SRVS	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	217.49	Dollars
Factors	2 Hours	75	Dollars per hr	1.62	Difficulty Factor	0.895	5/22/00 togo Factor	

Activity ID: 1CAC71214

Description: Finalize closure doc., Svs. 21, 12N Nitric Acid

Cost Risk 2 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
4	Closure Documentation	1.00	each	EE	5	5	148	1.500	0	1.648	72	1.719
SYS	Contingency And Escalation	1.00	ea	EE	0	0	0	0	33	33	0	33
Total for Activity 1CAC71214:						5	148	1.500	33	1.681	72	1.752

**Line Item 4 - Closure Documentation**

BOE

The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources

Cost Element		Skill		Department		Curve	Quantity	Units
750	STRAIGHT TIME BASE	E050	ENVIRONMENTAL ENGINEERS	K281S	Building 771 Closure Project	Linear	5.00	Hours
Factors	5 Hours	1	Difficulty Factor					
A5H	SUBCONTRACTED SRVS	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	1.500.00	Dollars
Factors	20 Hours	75	Dollars per Hr	1	Difficulty Factor			

**Line Item SYS - Contingency And Escalation**

BOE

Resources

Cost Element		Skill		Department		Curve	Quantity	Units
CON	CONTINGENCY	0000	NONE	ZDEPT	No Department	Linear	19.44	Dollars
Factors	19.4417 Dollars							
ESC	ESCALATION	0000	NONE	ZDEPT	No Department	Linear	13.71	Dollars
Factors	13.7053 Dollars							

WBS No: 1CAC22

Title: Sys 22 - HF

Activity ID: 1CAC71221

Description: Plan/Enq prep to drain Sys. 22, HF

Cost Risk 1 Schedule Risk 1



WBS No: 1CAC22  
Activity ID: 1CAC71221

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
1	Planning & Engineering Prep to Drain	1.00	each	EE	1.729	1.729	46,717	84,255	0	130,972	22,533	153,505
SYS	Contingency And Escalation	1.00	lea	EE	0	0	0	0	3,979	3,979	0	3,979
Total for Activity 1CAC71221:						1.729	46,717	84,255	3,979	134,951	22,533	157,484

**Line Item 1 - Planning & Engineering Prep to Drain**

**BOE** EThe original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources	Cost Element	Skill	Department	Curve	Quantity	Units
750	STRAIGHT TIME BASE	E050 ENVIRONMENTAL ENGINEERS	K281S Building 771 Closure Project	Linear	110.00	Hours
Factors	110 Hours	1 Difficulty Factor				
750	STRAIGHT TIME BASE	E080 NUCLEAR (CRITICALITY) ENGINEER	K281S Building 771 Closure Project	Linear	52.00	Hours
Factors	52 Hours	1 Difficulty Factor				
750	STRAIGHT TIME BASE	E120 SAFETY ENGINEERS	K281S Building 771 Closure Project	Linear	33.00	Hours
Factors	33 Hours	1 Difficulty Factor				
750	STRAIGHT TIME BASE	E130 OTHER ENGINEERS	K281S Building 771 Closure Project	Linear	406.00	Hours
Factors	406 Hours	1 Difficulty Factor				
750	STRAIGHT TIME BASE	M020 MANAGERS (GRADE 69 - 72)	K281S Building 771 Closure Project	Linear	8.00	Hours
Factors	8 Hours	1 Difficulty Factor				
750	STRAIGHT TIME BASE	P090 INDUSTRIAL HYGIENISTS	K281S Building 771 Closure Project	Linear	65.00	Hours
Factors	65 Hours	1 Difficulty Factor				
750	STRAIGHT TIME BASE	P150 TRAINERS	K281S Building 771 Closure Project	Linear	27.00	Hours
Factors	27 Hours	1 Difficulty Factor				
750	STRAIGHT TIME BASE	P170 OTHER ADMINISTRATIVE & PROFF	K281S Building 771 Closure Project	Linear	1.00	Hours
Factors	1 Hours	1 Difficulty Factor				
750	STRAIGHT TIME BASE	S010 CHEMISTS	S100S SSOC Salaried	Linear	3.00	Hours
Factors	3 Hours	1 Difficulty Factor				
750	STRAIGHT TIME BASE	T050 RADIATION CONTROL TECHNOLOGI	KC10H 771 Complex Steelworkers	Linear	286.00	Hours
Factors	286 Hours	1 Difficulty Factor				
750	STRAIGHT TIME BASE	T060 D&D HAZ REDUC TECH / RISK RED	KC10H 771 Complex Steelworkers	Linear	600.00	Hours
Factors	600 Hours	1 Difficulty Factor				
751	OVERTIME BASE & PRE.	T050 RADIATION CONTROL TECHNOLOGI	KC10H 771 Complex Steelworkers	Linear	50.00	Hours
Factors	50 Hours	1 Difficulty Factor				
751	OVERTIME BASE & PRE.	T060 D&D HAZ REDUC TECH / RISK RED	KC10H 771 Complex Steelworkers	Linear	88.00	Hours
Factors	88 Hours	1 Difficulty Factor				
A52	TENERA	E070 MECHANICAL ENGINEERS	K281S Building 771 Closure Project	Linear	27,525.00	Dollars
Factors	367 Hours	75 Dollars per hr	1 Difficulty Factor			
A52	TENERA	E130 OTHER ENGINEERS	K281S Building 771 Closure Project	Linear	6,225.00	Dollars
Factors	83 Hours	75 Dollars per hr	1 Difficulty Factor			
A57	LATA	P160 TECHNICAL WRITERS AND EDITOR	K281S Building 771 Closure Project	Linear	11,175.00	Dollars
Factors	149 Hours	75 Dollars per hr	1 Difficulty Factor			
A5H	SUBCONTRACTED SRVS	E080 NUCLEAR (CRITICALITY) ENGINEER	K281S Building 771 Closure Project	Linear	14,580.00	Dollars
Factors	162 Hours	90 Dollars per hr	1 Difficulty Factor			
A5H	SUBCONTRACTED SRVS	P070 COST ESTIMATORS PLANNERS AN	K281S Building 771 Closure Project	Linear	11,250.00	Dollars
Factors	150 Hours	75 Dollars per hr	1 Difficulty Factor			
A5H	SUBCONTRACTED SRVS	P080 HEALTH PHYSICISTS	K281S Building 771 Closure Project	Linear	13,500.00	Dollars
Factors	180 Hours	75 Dollars per hr	1 Difficulty Factor			

**Line Item SYS - Contingency And Escalation**

Resources	Cost Element	Skill	Department	Curve	Quantity	Units
-----------	--------------	-------	------------	-------	----------	-------

WBS No: 1CAC22  
Activity ID: 1CAC71221

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

CON	CONTINGENCY	0000	NONE	ZDEPT	No Department	Linear	2,318.54	Dollars
Factors	2318.54	Dollars						
ESC	ESCALATION	0000	NONE	ZDEPT	No Department	Linear	1,660.15	Dollars
Factors	1660.15	Dollars						

Activity ID: 1CAC71222 Description: Tap & drain Ssystem 22, HF

Cost Risk 4 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
2	Tap & Drain	1.00	each	EE	2.711	2.711	57.141	14.691	0	71.832	27.256	99.089
SYS	Contingency And Escalation	1.00	lea	EE	0	0	0	0	5.396	5.396	0	5.396
Total for Activity 1CAC71222:						2.711	57.141	14.691	5.396	77.229	27.256	104.485

**Line Item 2 - Tap & Drain**

BOE The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

**Resources**

Cost Element	Skill	Department	Curve	Quantity	Units
750 STRAIGHT TIME BASE	C120 D&D SKILLED TRADES	KC10H 771 Complex Steelworkers	Linear	71.38	Hours
Factors 43 Hours	1.66 Difficulty Factor				
750 STRAIGHT TIME BASE	T050 RADIATION CONTROL TECHNOLOGI	KC10H 771 Complex Steelworkers	Linear	587.64	Hours
Factors 354 Hours	1.66 Difficulty Factor				
750 STRAIGHT TIME BASE	T060 D&D HAZ REDUC TECH / RISK RED	KC10H 771 Complex Steelworkers	Linear	289.90	Hours
Factors 236 Hours	1.66 Difficulty Factor				
	0.74 Heatcount Cuts				
750 STRAIGHT TIME BASE	T060 D&D HAZ REDUC TECH / RISK RED	KC10H 771 Complex Steelworkers	Linear	1,646.06	Hours
Factors 1340 Hours	1.66 Difficulty Factor				
	0.74 Heatcount Cuts				
751 OVERTIME BASE & PRE.	C120 D&D SKILLED TRADES	KC10H 771 Complex Steelworkers	Linear	13.28	Hours
Factors 8 Hours	1.66 Difficulty Factor				
751 OVERTIME BASE & PRE.	T050 RADIATION CONTROL TECHNOLOGI	KC10H 771 Complex Steelworkers	Linear	102.92	Hours
Factors 62 Hours	1.66 Difficulty Factor				
A5H SUBCONTRACTED SRVS	E070 MECHANICAL ENGINEERS	K281S Building 771 Closure Project	Linear	14,691.00	Dollars
Factors 118 Hours	75 Dollars per Hr	1.66 Difficulty Factor			

**Line Item SYS - Contingency And Escalation**

**BOE**

**Resources**

Cost Element	Skill	Department	Curve	Quantity	Units
CON CONTINGENCY	0000 NONE	ZDEPT No Department	Linear	3,312.71	Dollars
Factors 3312.71	Dollars				
ESC ESCALATION	0000 NONE	ZDEPT No Department	Linear	2,083.62	Dollars
Factors 2083.62	Dollars				

Activity ID: 1CAC71223 Description: Remove proc. pipina, Svs. 22, HF

Cost Risk 4 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
3	PPR	1.00	each	EE	2.432	2.432	54.805	15.687	0	70.492	26.142	96.635
SYS	Contingency And Escalation	1.00	lea	EE	0	0	0	0	5.263	5.263	0	5.263
Total for Activity 1CAC71223:						2.432	54.805	15.687	5.263	75.755	26.142	101.897

**Line Item 3 - PPR**

BOE The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

WBS No: 1CAC22  
Activity ID: 1CAC71223

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Resources		Cost Element	Skill	Department	Curve	Quantity	Units
750	STRAIGHT TIME BASE	C120	D&D SKILLED TRADES	KC10H 771 Complex Steelworkers	Linear	1,218.44	Hours
Factors	734	Hours	1.66	Difficulty Factor			
750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLOGI	KC10H 771 Complex Steelworkers	Linear	474.76	Hours
Factors	286	Hours	1.66	Difficulty Factor			
750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H 771 Complex Steelworkers	Linear	375.89	Hours
Factors	306	Hours	1.66	Difficulty Factor			
			0.74	Heatcount Cuts			
751	OVERTIME BASE & PRE.	C120	D&D SKILLED TRADES	KC10H 771 Complex Steelworkers	Linear	215.80	Hours
Factors	130	Hours	1.66	Difficulty Factor			
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLOGI	KC10H 771 Complex Steelworkers	Linear	83.00	Hours
Factors	50	Hours	1.66	Difficulty Factor			
751	OVERTIME BASE & PRE.	T060	D&D HAZ REDUC TECH / RISK RED	KC10H 771 Complex Steelworkers	Linear	63.88	Hours
Factors	52	Hours	1.66	Difficulty Factor			
			0.74	Heatcount Cuts			
A57	LATA	E070	MECHANICAL ENGINEERS	K281S Building 771 Closure Project	Linear	15,438.00	Dollars
Factors	124	Hours	75	Dollars per hr	1.66	Difficulty Factor	
A5H	SUBCONTRACTED SRVS	E130	OTHER ENGINEERS	K281S Building 771 Closure Project	Linear	249.00	Dollars
Factors	2	Hours	75	Dollars per hr	1.66	Difficulty Factor	

**Line Item SYS - Contingency And Escalation**

Resources		Cost Element	Skill	Department	Curve	Quantity	Units
CON	CONTINGENCY	0000	NONE	ZDEPT No Department	Linear	3,230.66	Dollars
Factors	3230.66	Dollars					
ESC	ESCALATION	0000	NONE	ZDEPT No Department	Linear	2,032.01	Dollars
Factors	2032.01	Dollars					

Activity ID: 1CAC71224 Description: Finalize closure doc., Sys. 22, HF

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
4	Closure Documentation	1.00	each	EE	5	5	148	1,500	0	1,648	71	1,718
SYS	Contingency And Escalation	1.00	ea	EE	0	0	0	0	92	92	0	92
Total for Activity 1CAC71224:						5	148	1,500	92	1,740	71	1,810

**Line Item 4 - Closure Documentation**

**BOE**  
The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources		Cost Element	Skill	Department	Curve	Quantity	Units
750	STRAIGHT TIME BASE	E050	ENVIRONMENTAL ENGINEERS	K281S Building 771 Closure Project	Linear	5.00	Hours
Factors	5	Hours	1	Difficulty Factor			
A5H	SUBCONTRACTED SRVS	E130	OTHER ENGINEERS	K281S Building 771 Closure Project	Linear	1,500.00	Dollars
Factors	20	Hours	75	Dollars per Hr	1	Difficulty Factor	

**Line Item SYS - Contingency And Escalation**

Resources		Cost Element	Skill	Department	Curve	Quantity	Units
CON	CONTINGENCY	0000	NONE	ZDEPT No Department	Linear	55.76	Dollars
Factors	55.7588	Dollars					
ESC	ESCALATION	0000	NONE	ZDEPT No Department	Linear	36.13	Dollars
Factors	36.1320	Dollars					

WBS No: 1CAC24 Title: Sys 24 - Incinerator Scrubber Rm 149  
Activity ID: 1CAC71241 Description: Plan/Enq prep to drain Sys. 24, Incin. Scrubber

Cost Risk 1 Schedule Risk 1

WBS No: 1CAC24  
Activity ID: 1CAC71241

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
1	Planning & Engineering Prep to Drain	1.00	each	EE	806	806	21.775	39.271	0	61.046	10.626	71.672
Total for Activity 1CAC71241:						806	21.775	39.271	0	61.046	10.626	71.672

**Line Item 1 - Planning & Engineering Prep to Drain**

**BOE** The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources		Cost Element	Skill	Department	Curve	Quantity	Units
750	STRAIGHT TIME BASE	E050	ENVIRONMENTAL ENGINEERS	K281S	Building 771 Closure Project	Linear	51.27 Hours
Factors	110	Hours	1	Difficulty Factor	0.4661	5/22/00	to go Factor
750	STRAIGHT TIME BASE	E080	NUCLEAR (CRITICALITY) ENGINEER	K281S	Building 771 Closure Project	Linear	24.24 Hours
Factors	52	Hours	1	Difficulty Factor	0.4661	5/22/00	to go Factor
750	STRAIGHT TIME BASE	E120	SAFETY ENGINEERS	K281S	Building 771 Closure Project	Linear	15.38 Hours
Factors	33	Hours	1	Difficulty Factor	0.4661	5/22/00	to go Factor
750	STRAIGHT TIME BASE	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	189.24 Hours
Factors	406	Hours	1	Difficulty Factor	0.4661	5/22/00	to go Factor
750	STRAIGHT TIME BASE	M020	MANAGERS (GRADE 69 - 72)	K281S	Building 771 Closure Project	Linear	3.73 Hours
Factors	8	Hours	1	Difficulty Factor	0.4661	5/22/00	to go Factor
750	STRAIGHT TIME BASE	P090	INDUSTRIAL HYGIENISTS	K281S	Building 771 Closure Project	Linear	30.30 Hours
Factors	65	Hours	1	Difficulty Factor	0.4661	5/22/00	to go Factor
750	STRAIGHT TIME BASE	P150	TRAINERS	K281S	Building 771 Closure Project	Linear	12.58 Hours
Factors	27	Hours	1	Difficulty Factor	0.4661	5/22/00	to go Factor
750	STRAIGHT TIME BASE	P170	OTHER ADMINISTRATIVE & PROFE	K281S	Building 771 Closure Project	Linear	0.47 Hours
Factors	1	Hours	1	Difficulty Factor	0.4661	5/22/00	to go Factor
750	STRAIGHT TIME BASE	S010	CHEMISTS	S100S	SSOC Salaried	Linear	1.40 Hours
Factors	3	Hours	1	Difficulty Factor	0.4661	5/22/00	to go Factor
750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	133.30 Hours
Factors	286	Hours	1	Difficulty Factor	0.4661	5/22/00	to go Factor
750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	279.66 Hours
Factors	600	Hours	1	Difficulty Factor	0.4661	5/22/00	to go Factor
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	23.31 Hours
Factors	50	Hours	1	Difficulty Factor	0.4661	5/22/00	to go Factor
751	OVERTIME BASE & PRE.	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	41.02 Hours
Factors	88	Hours	1	Difficulty Factor	0.4661	5/22/00	to go Factor
A52	TENERA	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	12.829.40 Dollars
Factors	367	Hours	75	Dollars per hr	1	Difficulty Factor	0.4661 5/22/00 to go Factor
A52	TENERA	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	2.901.47 Dollars
Factors	83	Hours	75	Dollars per hr	1	Difficulty Factor	0.4661 5/22/00 to go Factor
A57	LATA	P160	TECHNICAL WRITERS AND EDITOR	K281S	Building 771 Closure Project	Linear	5.208.67 Dollars
Factors	149	Hours	75	Dollars per hr	1	Difficulty Factor	0.4661 5/22/00 to go Factor
A5H	SUBCONTRACTED SRVS	E080	NUCLEAR (CRITICALITY) ENGINEER	K281S	Building 771 Closure Project	Linear	6.795.74 Dollars
Factors	162	Hours	90	Dollars per hr	1	Difficulty Factor	0.4661 5/22/00 to go Factor
A5H	SUBCONTRACTED SRVS	P070	COST ESTIMATORS PLANNERS AN	K281S	Building 771 Closure Project	Linear	5.243.63 Dollars
Factors	150	Hours	75	Dollars per hr	1	Difficulty Factor	0.4661 5/22/00 to go Factor
A5H	SUBCONTRACTED SRVS	P080	HEALTH PHYSICISTS	K281S	Building 771 Closure Project	Linear	6.292.35 Dollars
Factors	180	Hours	75	Dollars per hr	1	Difficulty Factor	0.4661 5/22/00 to go Factor

Activity ID: 1CAC71242 Description: Tap & drain System 24, Incinerator Scrubber

Cost Risk 4 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
2	Tap & Drain	1.00	each	EE	1.421	1.421	29.948	7.700	0	37.647	14.422	52.069

WBS No: 1CAC24  
Activity ID: 1CAC71242

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

SYS	Contingency And Escalation	1.00	ea	EE	0	0	0	0	1.570	1.570	0	1.570
Total for Activity 1CAC71242:						1.421	29.948	7.700	1.570	39.218	14.422	53.640

**Line Item 2 - Tap & Drain**

**BOE** The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources	Cost Element	Skill	Department	Curve	Quantity	Units
750	STRAIGHT TIME BASE	C120 D&D SKILLED TRADES	KC10H 771 Complex Steelworkers	Linear	37.41	Hours
Factors	43 Hours	0.87 Difficulty Factor				
750	STRAIGHT TIME BASE	T050 RADIATION CONTROL TECHNOLIGI	KC10H 771 Complex Steelworkers	Linear	307.98	Hours
Factors	354 Hours	0.87 Difficulty Factor				
750	STRAIGHT TIME BASE	T060 D&D HAZ REDUC TECH / RISK RED	KC10H 771 Complex Steelworkers	Linear	151.94	Hours
Factors	236 Hours	0.87 Difficulty Factor				
		0.74 Heatcount Cuts				
750	STRAIGHT TIME BASE	T060 D&D HAZ REDUC TECH / RISK RED	KC10H 771 Complex Steelworkers	Linear	862.69	Hours
Factors	1340 Hours	0.87 Difficulty Factor				
		0.74 Heatcount Cuts				
751	OVERTIME BASE & PRE.	C120 D&D SKILLED TRADES	KC10H 771 Complex Steelworkers	Linear	6.96	Hours
Factors	8 Hours	0.87 Difficulty Factor				
751	OVERTIME BASE & PRE.	T050 RADIATION CONTROL TECHNOLIGI	KC10H 771 Complex Steelworkers	Linear	53.94	Hours
Factors	62 Hours	0.87 Difficulty Factor				
A5H	SUBCONTRACTED SRVS	E070 MECHANICAL ENGINEERS	K281S Building 771 Closure Project	Linear	7.699.50	Dollars
Factors	118 Hours	75 Dollars per Hr	0.87 Difficulty Factor			

**Line Item SYS - Contingency And Escalation**

Resources	Cost Element	Skill	Department	Curve	Quantity	Units
CON	CONTINGENCY	0000 NONE	ZDEPT No Department	Linear	933.38	Dollars
Factors	933.38 Dollars					
ESC	ESCALATION	0000 NONE	ZDEPT No Department	Linear	637.01	Dollars
Factors	637.01 Dollars					

Activity ID: 1CAC71243 Description: Remove proc. piping, Sys. 24, Incin. Scrubber

Cost Risk 4 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
3	PPR	1.00	each	EE	1.274	1.274	28.723	8.222	0	36.945	13.727	50.672
SYS	Contingency And Escalation	1.00	ea	EE	0	0	0	0	2.407	2.407	0	2.407
Total for Activity 1CAC71243:						1.274	28.723	8.222	2.407	39.351	13.727	53.079

**Line Item 3 - PPR**

**BOE** The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources	Cost Element	Skill	Department	Curve	Quantity	Units
750	STRAIGHT TIME BASE	C120 D&D SKILLED TRADES	KC10H 771 Complex Steelworkers	Linear	638.58	Hours
Factors	734 Hours	0.87 Difficulty Factor				
750	STRAIGHT TIME BASE	T050 RADIATION CONTROL TECHNOLIGI	KC10H 771 Complex Steelworkers	Linear	248.82	Hours
Factors	286 Hours	0.87 Difficulty Factor				
750	STRAIGHT TIME BASE	T060 D&D HAZ REDUC TECH / RISK RED	KC10H 771 Complex Steelworkers	Linear	197.00	Hours
Factors	306 Hours	0.87 Difficulty Factor				
		0.74 Heatcount Cuts				

WBS No: 1CAC24  
Activity ID: 1CAC71243

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

751	OVERTIME BASE & PRE.	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	113.10	Hours
Factors	130	Hours	0.87	Difficulty Factor				
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	43.50	Hours
Factors	50	Hours	0.87	Difficulty Factor				
751	OVERTIME BASE & PRE.	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	33.48	Hours
Factors	52	Hours	0.87	Difficulty Factor				
					0.74 Heatcount Cuts			
A57	LATA	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	8.091.00	Dollars
Factors	124	Hours	75	Dollars per hr	0.87	Difficulty Factor		
A5H	SUBCONTRACTED SRVS	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	130.50	Dollars
Factors	2	Hours	75	Dollars per hr	0.87	Difficulty Factor		

**Line Item SYS - Contingency And Escalation**

**BOE**

Resources	Cost Element		Skill		Department		Curve	Quantity	Units
	CON	CONTINGENCY	0000	NONE	ZDEPT	No Department	Linear	1.430.41	Dollars
	Factors 1430.41 Dollars								
	ESC	ESCALATION	0000	NONE	ZDEPT	No Department	Linear	976.22	Dollars
	Factors 976.222 Dollars								

Activity ID: 1CAC71244 Description: Finalize closure doc., Sys. 24, Incin. Scrubber

Cost Risk 2 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
4	Closure Documentation	1.00	each	EE	5	5	148	1.500	0	1.648	71	1.718
SYS	Contingency And Escalation	1.00	ea	EE	0	0	0	0	92	92	0	92
Total for Activity 1CAC71244:						5	148	1.500	92	1.740	71	1.810

**Line Item 4 - Closure Documentation**

**BOE**

The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources	Cost Element		Skill		Department		Curve	Quantity	Units
	750	STRAIGHT TIME BASE	E050	ENVIRONMENTAL ENGINEERS	K281S	Building 771 Closure Project	Linear	5.00	Hours
	Factors	5	Hours	1	Difficulty Factor				
	A5H	SUBCONTRACTED SRVS	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	1.500.00	Dollars
	Factors	20	Hours	75	Dollars per Hr	1	Difficulty Factor		

**Line Item SYS - Contingency And Escalation**

**BOE**

Resources	Cost Element		Skill		Department		Curve	Quantity	Units
	CON	CONTINGENCY	0000	NONE	ZDEPT	No Department	Linear	55.76	Dollars
	Factors 55.7588 Dollars								
	ESC	ESCALATION	0000	NONE	ZDEPT	No Department	Linear	36.13	Dollars
	Factors 36.1320 Dollars								

WBS No: 1CAC25 Title: Sys 25 - HCI Scrubber Rm 180K

Activity ID: 1CAC71251 Description: Plan/Eng prep to drain Sys. 25, HCI Scrubber

Cost Risk 1 Schedule Risk 1

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
1	Planning & Engineering Prep to Drain	1.00	each	EE	327	327	8.830	15.924	0	24.754	4.309	29.063
Total for Activity 1CAC71251:						327	8.830	15.924	0	24.754	4.309	29.063

**Line Item 1 - Planning & Engineering Prep to Drain**

**BOE**

The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access



WBS No: 1CAC25  
Activity ID: 1CAC71251

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

**Resources**

Cost Element	Skill	Department	Curve	Quantity	Units
750 STRAIGHT TIME BASE	E050 ENVIRONMENTAL ENGINEERS	K281S Building 771 Closure Project	Linear	20.79	Hours
Factors 110 Hours	1 Difficulty Factor	0.189 5/22/00 togo Factor			
750 STRAIGHT TIME BASE	E080 NUCLEAR (CRITICALITY) ENGINEER	K281S Building 771 Closure Project	Linear	9.83	Hours
Factors 52 Hours	1 Difficulty Factor	0.189 5/22/00 togo Factor			
750 STRAIGHT TIME BASE	E120 SAFETY ENGINEERS	K281S Building 771 Closure Project	Linear	6.24	Hours
Factors 33 Hours	1 Difficulty Factor	0.189 5/22/00 togo Factor			
750 STRAIGHT TIME BASE	E130 OTHER ENGINEERS	K281S Building 771 Closure Project	Linear	76.73	Hours
Factors 406 Hours	1 Difficulty Factor	0.189 5/22/00 togo Factor			
750 STRAIGHT TIME BASE	M020 MANAGERS (GRADE 69 - 72)	K281S Building 771 Closure Project	Linear	1.51	Hours
Factors 8 Hours	1 Difficulty Factor	0.189 5/22/00 togo Factor			
750 STRAIGHT TIME BASE	P090 INDUSTRIAL HYGIENISTS	K281S Building 771 Closure Project	Linear	12.28	Hours
Factors 65 Hours	1 Difficulty Factor	0.189 5/22/00 togo Factor			
750 STRAIGHT TIME BASE	P150 TRAINERS	K281S Building 771 Closure Project	Linear	5.10	Hours
Factors 27 Hours	1 Difficulty Factor	0.189 5/22/00 togo Factor			
750 STRAIGHT TIME BASE	P170 OTHER ADMINISTRATIVE & PROFE	K281S Building 771 Closure Project	Linear	0.19	Hours
Factors 1 Hours	1 Difficulty Factor	0.189 5/22/00 togo Factor			
750 STRAIGHT TIME BASE	S010 CHEMISTS	S100S SSOC Salaried	Linear	0.57	Hours
Factors 3 Hours	1 Difficulty Factor	0.189 5/22/00 togo Factor			
750 STRAIGHT TIME BASE	T050 RADIATION CONTROL TECHNOLOGI	KC10H 771 Complex Steelworkers	Linear	54.05	Hours
Factors 286 Hours	1 Difficulty Factor	0.189 5/22/00 togo Factor			
750 STRAIGHT TIME BASE	T060 D&D HAZ REDUC TECH / RISK RED	KC10H 771 Complex Steelworkers	Linear	113.40	Hours
Factors 600 Hours	1 Difficulty Factor	0.189 5/22/00 togo Factor			
751 OVERTIME BASE & PRE.	T050 RADIATION CONTROL TECHNOLOGI	KC10H 771 Complex Steelworkers	Linear	9.45	Hours
Factors 50 Hours	1 Difficulty Factor	0.189 5/22/00 togo Factor			
751 OVERTIME BASE & PRE.	T060 D&D HAZ REDUC TECH / RISK RED	KC10H 771 Complex Steelworkers	Linear	16.63	Hours
Factors 88 Hours	1 Difficulty Factor	0.189 5/22/00 togo Factor			
A52 TENERA	E070 MECHANICAL ENGINEERS	K281S Building 771 Closure Project	Linear	5,202.23	Dollars
Factors 367 Hours	75 Dollars per hr	1 Difficulty Factor	0.189 5/22/00 togo Factor		
A52 TENERA	E130 OTHER ENGINEERS	K281S Building 771 Closure Project	Linear	1,176.53	Dollars
Factors 83 Hours	75 Dollars per hr	1 Difficulty Factor	0.189 5/22/00 togo Factor		
A57 LATA	P160 TECHNICAL WRITERS AND EDITOR	K281S Building 771 Closure Project	Linear	2,112.07	Dollars
Factors 149 Hours	75 Dollars per hr	1 Difficulty Factor	0.189 5/22/00 togo Factor		
A5H SUBCONTRACTED SRVS	E080 NUCLEAR (CRITICALITY) ENGINEER	K281S Building 771 Closure Project	Linear	2,755.62	Dollars
Factors 162 Hours	90 Dollars per hr	1 Difficulty Factor	0.189 5/22/00 togo Factor		
A5H SUBCONTRACTED SRVS	P070 COST ESTIMATORS PLANNERS AN	K281S Building 771 Closure Project	Linear	2,126.25	Dollars
Factors 150 Hours	75 Dollars per hr	1 Difficulty Factor	0.189 5/22/00 togo Factor		
A5H SUBCONTRACTED SRVS	P080 HEALTH PHYSICISTS	K281S Building 771 Closure Project	Linear	2,551.50	Dollars
Factors 180 Hours	75 Dollars per hr	1 Difficulty Factor	0.189 5/22/00 togo Factor		

Activity ID: 1CAC71252

Description: Tap & drain System 25, HCI Scrubber

Cost Risk 4 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
2	Tap & Drain	1.00	each	EE	341	341	7,194	1,850	0	9,044	3,511	12,555
Total for Activity 1CAC71252:						341	7,194	1,850	0	9,044	3,511	12,555

**Line Item 2 - Tap & Drain**

**BOE**

The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

**Resources**

Cost Element	Skill	Department	Curve	Quantity	Units
--------------	-------	------------	-------	----------	-------

WBS No: 1CAC25  
Activity ID: 1CAC71252

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

750	STRAIGHT TIME BASE	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	8.99	Hours
Factors	43	Hours	0.39	Difficulty Factor	0.5359	5/22/00 togo Factors		
750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	73.99	Hours
Factors	354	Hours	0.39	Difficulty Factor	0.5359	5/22/00 togo Factors		
750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	36.50	Hours
Factors	236	Hours	0.39	Difficulty Factor	0.5359	5/22/00 togo Factors		
					0.74	Heatcount Cuts		
750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	207.25	Hours
Factors	1340	Hours	0.39	Difficulty Factor	0.5359	5/22/00 togo Factors		
					0.74	Heatcount Cuts		
751	OVERTIME BASE & PRE.	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	1.67	Hours
Factors	8	Hours	0.39	Difficulty Factor	0.5359	5/22/00 togo Factors		
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	12.96	Hours
Factors	62	Hours	0.39	Difficulty Factor	0.5359	5/22/00 togo Factors		
A5H	SUBCONTRACTED SRVS	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	1,849.66	Dollars
Factors	118	Hours	75	Dollars per Hr	0.39	Difficulty Factor	0.5359	5/22/00 togo Factors

Activity ID: 1CAC71253 Description: Remove proc. pipina. Svs. 25. HCI Scrubber

Cost Risk 4 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
3	PPR	1.00	each	EE	571	571	12,876	3,685	0	16,561	6,283	22,845
Total for Activity 1CAC71253:						571	12,876	3,685	0	16,561	6,283	22,845

**Line Item 3 - PPR**

**BOE** The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources	Cost Element	Skill	Department	Curve	Quantity	Units
750	STRAIGHT TIME BASE	C120 D&D SKILLED TRADES	KC10H 771 Complex Steelworkers	Linear	286.26	Hours
Factors	734	Hours	0.39	Difficulty Factor		
750	STRAIGHT TIME BASE	T050 RADIATION CONTROL TECHNOLOGI	KC10H 771 Complex Steelworkers	Linear	111.54	Hours
Factors	286	Hours	0.39	Difficulty Factor		
750	STRAIGHT TIME BASE	T060 D&D HAZ REDUC TECH / RISK RED	KC10H 771 Complex Steelworkers	Linear	88.31	Hours
Factors	306	Hours	0.39	Difficulty Factor		
			0.74	Heatcount Cuts		
751	OVERTIME BASE & PRE.	C120 D&D SKILLED TRADES	KC10H 771 Complex Steelworkers	Linear	50.70	Hours
Factors	130	Hours	0.39	Difficulty Factor		
751	OVERTIME BASE & PRE.	T050 RADIATION CONTROL TECHNOLOGI	KC10H 771 Complex Steelworkers	Linear	19.50	Hours
Factors	50	Hours	0.39	Difficulty Factor		
751	OVERTIME BASE & PRE.	T060 D&D HAZ REDUC TECH / RISK RED	KC10H 771 Complex Steelworkers	Linear	15.01	Hours
Factors	52	Hours	0.39	Difficulty Factor		
			0.74	Heatcount Cuts		
A57	LATA	E070 MECHANICAL ENGINEERS	K281S Building 771 Closure Project	Linear	3,627.00	Dollars
Factors	124	Hours	75	Dollars per hr	0.39	Difficulty Factor
A5H	SUBCONTRACTED SRVS	E130 OTHER ENGINEERS	K281S Building 771 Closure Project	Linear	58.50	Dollars
Factors	2	Hours	75	Dollars per hr	0.39	Difficulty Factor

Activity ID: 1CAC71254 Description: Finalize closure doc., Svs. 25. HCI Scrubber

Cost Risk 2 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
4	Closure Documentation	1.00	each	EE	5	5	148	1,500	0	1,648	72	1,720
Total for Activity 1CAC71254:						5	148	1,500	0	1,648	72	1,720

**Line Item 4 - Closure Documentation**

**BOE**

WBS No: 1CAC25  
Activity ID: 1CAC71254

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources		Cost Element	Skill	Department	Curve	Quantity	Units
750	STRAIGHT TIME BASE	E050	ENVIRONMENTAL ENGINEERS	K281S	Building 771 Closure Project	Linear	5.00 Hours
Factors	5	Hours	1	Difficulty Factor			
A5H	SUBCONTRACTED SRVS	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	1,500.00 Dollars
Factors	20	Hours	75	Dollars per Hr	1	Difficulty Factor	

WBS No: 1CAC27 Title: Sys 27 - 2.0M KOH

Activity ID: 1CAC71271 Description: Plan/Eng prep to drain Sys. 27. 2.0M KOH

Cost Risk 1 Schedule Risk 1

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
1	Planning & Engineering Prep to Drain	1.00	each	EE	766	766	20,710	37,350	0	58,060	10,106	68,166
Total for Activity 1CAC71271:						766	20,710	37,350	0	58,060	10,106	68,166

**Line Item 1 - Planning & Engineering Prep to Drain**

**BOE**  
The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources		Cost Element	Skill	Department	Curve	Quantity	Units
750	STRAIGHT TIME BASE	E050	ENVIRONMENTAL ENGINEERS	K281S	Building 771 Closure Project	Linear	48.76 Hours
Factors	110	Hours	1	Difficulty Factor	0.4433	5/22/00	tooo Factor
750	STRAIGHT TIME BASE	E080	NUCLEAR (CRITICALITY) ENGINEER	K281S	Building 771 Closure Project	Linear	23.05 Hours
Factors	52	Hours	1	Difficulty Factor	0.4433	5/22/00	tooo Factor
750	STRAIGHT TIME BASE	E120	SAFETY ENGINEERS	K281S	Building 771 Closure Project	Linear	14.63 Hours
Factors	33	Hours	1	Difficulty Factor	0.4433	5/22/00	tooo Factor
750	STRAIGHT TIME BASE	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	179.98 Hours
Factors	406	Hours	1	Difficulty Factor	0.4433	5/22/00	tooo Factor
750	STRAIGHT TIME BASE	M020	MANAGERS (GRADE 69 - 72)	K281S	Building 771 Closure Project	Linear	3.55 Hours
Factors	8	Hours	1	Difficulty Factor	0.4433	5/22/00	tooo Factor
750	STRAIGHT TIME BASE	P090	INDUSTRIAL HYGIENISTS	K281S	Building 771 Closure Project	Linear	28.81 Hours
Factors	65	Hours	1	Difficulty Factor	0.4433	5/22/00	tooo Factor
750	STRAIGHT TIME BASE	P150	TRAINERS	K281S	Building 771 Closure Project	Linear	11.97 Hours
Factors	27	Hours	1	Difficulty Factor	0.4433	5/22/00	tooo Factor
750	STRAIGHT TIME BASE	P170	OTHER ADMINISTRATIVE & PROFE	K281S	Building 771 Closure Project	Linear	0.44 Hours
Factors	1	Hours	1	Difficulty Factor	0.4433	5/22/00	tooo Factor
750	STRAIGHT TIME BASE	S010	CHEMISTS	S100S	SSOC Salaried	Linear	1.33 Hours
Factors	3	Hours	1	Difficulty Factor	0.4433	5/22/00	tooo Factor
750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	126.78 Hours
Factors	286	Hours	1	Difficulty Factor	0.4433	5/22/00	tooo Factor
750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	265.98 Hours
Factors	600	Hours	1	Difficulty Factor	0.4433	5/22/00	tooo Factor
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	22.17 Hours
Factors	50	Hours	1	Difficulty Factor	0.4433	5/22/00	tooo Factor
751	OVERTIME BASE & PRE.	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	39.01 Hours
Factors	88	Hours	1	Difficulty Factor	0.4433	5/22/00	tooo Factor
A52	TENERA	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	12,201.83 Dollars
Factors	367	Hours	75	Dollars per hr	1	Difficulty Factor	0.4433 5/22/00 tooo Factor
A52	TENERA	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	2,759.54 Dollars
Factors	83	Hours	75	Dollars per hr	1	Difficulty Factor	0.4433 5/22/00 tooo Factor

WBS No: 1CAC27  
Activity ID: 1CAC71271

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

A57	LATA	P160	TECHNICAL WRITERS AND EDITOR	K281S	Building 771 Closure Project	Linear	4.953.88	Dollars
Factors	149	Hours	75	Dollars per hr	1	Difficulty Factor	0.4433	5/22/00 togo Factor
A5H	SUBCONTRACTED SRVS	E080	NUCLEAR (CRITICALITY) ENGINEER	K281S	Building 771 Closure Project	Linear	6.463.31	Dollars
Factors	162	Hours	90	Dollars per hr	1	Difficulty Factor	0.4433	5/22/00 togo Factor
A5H	SUBCONTRACTED SRVS	P070	COST ESTIMATORS PLANNERS AN	K281S	Building 771 Closure Project	Linear	4.987.13	Dollars
Factors	150	Hours	75	Dollars per hr	1	Difficulty Factor	0.4433	5/22/00 togo Factor
A5H	SUBCONTRACTED SRVS	P080	HEALTH PHYSICISTS	K281S	Building 771 Closure Project	Linear	5.984.55	Dollars
Factors	180	Hours	75	Dollars per hr	1	Difficulty Factor	0.4433	5/22/00 togo Factor

Activity ID: 1CAC71272 Description: Tap & drain Svstem 27. 2.0M KOH

Cost Risk 4 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
2	Tap & Drain	1.00	each	EE	1.127	1.127	23.752	6.107	0	29.858	11.329	41.188
SYS	Contingency And Escalation	1.00	lea	EE	0	0	0	0	2.243	2.243	0	2.243
Total for Activity 1CAC71272:						1.127	23.752	6.107	2.243	32.101	11.329	43.431

**Line Item 2 - Tap & Drain**

**BOE** The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources	Cost Element			Skill		Department		Curve	Quantity	Units	
	750	STRAIGHT TIME BASE		C120	D&D SKILLED TRADES		KC10H	771 Complex Steelworkers	Linear	29.67	Hours
	Factors	43	Hours	0.69		Difficulty Factor					
	750	STRAIGHT TIME BASE		T050	RADIATION CONTROL TECHNOLOGI		KC10H	771 Complex Steelworkers	Linear	244.26	Hours
	Factors	354	Hours	0.69		Difficulty Factor					
	750	STRAIGHT TIME BASE		T060	D&D HAZ REDUC TECH / RISK RED		KC10H	771 Complex Steelworkers	Linear	684.20	Hours
	Factors	1340	Hours	0.69		Difficulty Factor					
						0.74	Heatcount Cuts				
	750	STRAIGHT TIME BASE		T060	D&D HAZ REDUC TECH / RISK RED		KC10H	771 Complex Steelworkers	Linear	120.50	Hours
	Factors	236	Hours	0.69		Difficulty Factor					
					0.74	Heatcount Cuts					
751	OVERTIME BASE & PRE.		C120	D&D SKILLED TRADES		KC10H	771 Complex Steelworkers	Linear	5.52	Hours	
Factors	8	Hours	0.69		Difficulty Factor						
751	OVERTIME BASE & PRE.		T050	RADIATION CONTROL TECHNOLOGI		KC10H	771 Complex Steelworkers	Linear	42.78	Hours	
Factors	62	Hours	0.69		Difficulty Factor						
A5H	SUBCONTRACTED SRVS		E070	MECHANICAL ENGINEERS		K281S	Building 771 Closure Project		Linear	6.106.50	Dollars
Factors	118	Hours	75		Dollars per Hr		0.69	Difficulty Factor			

**Line Item SYS - Contingency And Escalation**

BOE										
Resources	Cost Element			Skill		Department		Curve	Quantity	Units
	CON	CONTINGENCY		0000	NONE	ZDEPT	No Department	Linear	1.376.97	Dollars
	Factors 1376.97 Dollars									
	ESC	ESCALATION		0000	NONE	ZDEPT	No Department	Linear	866.08	Dollars
	Factors 866.082 Dollars									

Activity ID: 1CAC71273 Description: Remove proc. pipina. Svs. 27. 2.0M KOH

Cost Risk 4 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
3	PPR	1.00	each	EE	1.011	1.011	22.781	6.521	0	29.301	10.866	40.167
SYS	Contingency And Escalation	1.00	lea	EE	0	0	0	0	2.187	2.187	0	2.187
Total for Activity 1CAC71273:						1.011	22.781	6.521	2.187	31.489	10.866	42.355

**Line Item 3 - PPR**

**BOE** The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately

WBS No: 1CAC27  
Activity ID: 1CAC71273

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources		Cost Element	Skill	Department	Curve	Quantity	Units
	750	STRAIGHT TIME BASE	C120 D&D SKILLED TRADES	KC10H 771 Complex Steelworkers	Linear	506.46	Hours
Factors	734	Hours	0.69	Difficulty Factor			
	750	STRAIGHT TIME BASE	T050 RADIATION CONTROL TECHNOLOGI	KC10H 771 Complex Steelworkers	Linear	197.34	Hours
Factors	286	Hours	0.69	Difficulty Factor			
	750	STRAIGHT TIME BASE	T060 D&D HAZ REDUC TECH / RISK RED	KC10H 771 Complex Steelworkers	Linear	156.24	Hours
Factors	306	Hours	0.69	Difficulty Factor			
			0.74	Heatcount Cuts			
	751	OVERTIME BASE & PRE.	C120 D&D SKILLED TRADES	KC10H 771 Complex Steelworkers	Linear	89.70	Hours
Factors	130	Hours	0.69	Difficulty Factor			
	751	OVERTIME BASE & PRE.	T050 RADIATION CONTROL TECHNOLOGI	KC10H 771 Complex Steelworkers	Linear	34.50	Hours
Factors	50	Hours	0.69	Difficulty Factor			
	751	OVERTIME BASE & PRE.	T060 D&D HAZ REDUC TECH / RISK RED	KC10H 771 Complex Steelworkers	Linear	26.55	Hours
Factors	52	Hours	0.69	Difficulty Factor			
			0.74	Heatcount Cuts			
	A57	LATA	E070 MECHANICAL ENGINEERS	K281S Building 771 Closure Project	Linear	6.417.00	Dollars
Factors	124	Hours	75	Dollars per hr	0.69	Difficulty Factor	
	A5H	SUBCONTRACTED SRVS	E130 OTHER ENGINEERS	K281S Building 771 Closure Project	Linear	103.50	Dollars
Factors	2	Hours	75	Dollars per hr	0.69	Difficulty Factor	

**Line Item SYS - Contingency And Escalation**

**BOE**

Resources		Cost Element	Skill	Department	Curve	Quantity	Units
	CON	CONTINGENCY	0000 NONE	ZDEPT No Department	Linear	1,342.87	Dollars
Factors	1342.87	Dollars					
	ESC	ESCALATION	0000 NONE	ZDEPT No Department	Linear	844.63	Dollars
Factors	844.631	Dollars					

Activity ID: 1CAC71274 Description: Finalize closure doc., Sys. 27, 2.0M KOH

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
4	Closure Documentation	1.00	each	EE	5	5	148	1,500	0	1,648	71	1,718
SYS	Contingency And Escalation	1.00	lea	EE	0	0	0	0	92	92	0	92
Total for Activity 1CAC71274:						5	148	1,500	92	1,740	71	1,810

**Line Item 4 - Closure Documentation**

**BOE**

The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources		Cost Element	Skill	Department	Curve	Quantity	Units
	750	STRAIGHT TIME BASE	E050 ENVIRONMENTAL ENGINEERS	K281S Building 771 Closure Project	Linear	5.00	Hours
Factors	5	Hours	1	Difficulty Factor			
	A5H	SUBCONTRACTED SRVS	E130 OTHER ENGINEERS	K281S Building 771 Closure Project	Linear	1,500.00	Dollars
Factors	20	Hours	75	Dollars per Hr	1	Difficulty Factor	

**Line Item SYS - Contingency And Escalation**

**BOE**

Resources		Cost Element	Skill	Department	Curve	Quantity	Units
	CON	CONTINGENCY	0000 NONE	ZDEPT No Department	Linear	55.76	Dollars
Factors	55.7588	Dollars					

WBS No: 1CAC27  
Activity ID: 1CAC71274

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \* Starts In FY \*

ESC	ESCALATION	0000	NONE	ZDEPT	No Department	Linear	36.13	Dollars
Factors 36.1320 Dollars								

WBS No: 1CAC28 Title: Svs 28 - 3M KOH  
Activity ID: 1CAC71281 Description: Plan/Eng prep to drain Svs. 28. 3M KOH Cost Risk 1 Schedule Risk 1

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
1	Planning & Engineering Prep to Drain	1.00	each	EE	1.016	1.016	27.465	49.534	0	76.999	13.403	90.401
Total for Activity 1CAC71281:						1.016	27.465	49.534	0	76.999	13.403	90.401

**Line Item 1 - Planning & Engineering Prep to Drain**

**BOE**  
The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources	Cost Element	Skill	Department	Curve	Quantity	Units
750	STRAIGHT TIME BASE	E050 ENVIRONMENTAL ENGINEERS	K281S Building 771 Closure Project	Linear	64.67	Hours
Factors	110 Hours	1 Difficulty Factor	0.5879 5/22/00 togo Factor			
750	STRAIGHT TIME BASE	E080 NUCLEAR (CRITICALITY) ENGINEER	K281S Building 771 Closure Project	Linear	30.57	Hours
Factors	52 Hours	1 Difficulty Factor	0.5879 5/22/00 togo Factor			
750	STRAIGHT TIME BASE	E120 SAFETY ENGINEERS	K281S Building 771 Closure Project	Linear	19.40	Hours
Factors	33 Hours	1 Difficulty Factor	0.5879 5/22/00 togo Factor			
750	STRAIGHT TIME BASE	E130 OTHER ENGINEERS	K281S Building 771 Closure Project	Linear	238.69	Hours
Factors	406 Hours	1 Difficulty Factor	0.5879 5/22/00 togo Factor			
750	STRAIGHT TIME BASE	M020 MANAGERS (GRADE 69 - 72)	K281S Building 771 Closure Project	Linear	4.70	Hours
Factors	8 Hours	1 Difficulty Factor	0.5879 5/22/00 togo Factor			
750	STRAIGHT TIME BASE	P090 INDUSTRIAL HYGIENISTS	K281S Building 771 Closure Project	Linear	38.21	Hours
Factors	65 Hours	1 Difficulty Factor	0.5879 5/22/00 togo Factor			
750	STRAIGHT TIME BASE	P150 TRAINERS	K281S Building 771 Closure Project	Linear	15.87	Hours
Factors	27 Hours	1 Difficulty Factor	0.5879 5/22/00 togo Factor			
750	STRAIGHT TIME BASE	P170 OTHER ADMINISTRATIVE & PROFF	K281S Building 771 Closure Project	Linear	0.59	Hours
Factors	1 Hours	1 Difficulty Factor	0.5879 5/22/00 togo Factor			
750	STRAIGHT TIME BASE	S010 CHEMISTS	S100S SSOC Salaried	Linear	1.76	Hours
Factors	3 Hours	1 Difficulty Factor	0.5879 5/22/00 togo Factor			
750	STRAIGHT TIME BASE	T050 RADIATION CONTROL TECHNOLOGI	KC10H 771 Complex Steelworkers	Linear	168.14	Hours
Factors	286 Hours	1 Difficulty Factor	0.5879 5/22/00 togo Factor			
750	STRAIGHT TIME BASE	T060 D&D HAZ REDUC TECH / RISK RED	KC10H 771 Complex Steelworkers	Linear	352.74	Hours
Factors	600 Hours	1 Difficulty Factor	0.5879 5/22/00 togo Factor			
751	OVERTIME BASE & PRE.	T050 RADIATION CONTROL TECHNOLOGI	KC10H 771 Complex Steelworkers	Linear	29.39	Hours
Factors	50 Hours	1 Difficulty Factor	0.5879 5/22/00 togo Factor			
751	OVERTIME BASE & PRE.	T060 D&D HAZ REDUC TECH / RISK RED	KC10H 771 Complex Steelworkers	Linear	51.74	Hours
Factors	88 Hours	1 Difficulty Factor	0.5879 5/22/00 togo Factor			
A52	TENERA	E070 MECHANICAL ENGINEERS	K281S Building 771 Closure Project	Linear	16.181.95	Dollars
Factors	367 Hours	75 Dollars per hr	1 Difficulty Factor	0.5879 5/22/00 togo Factor		
A52	TENERA	E130 OTHER ENGINEERS	K281S Building 771 Closure Project	Linear	3.659.68	Dollars
Factors	83 Hours	75 Dollars per hr	1 Difficulty Factor	0.5879 5/22/00 togo Factor		
A57	LATA	P160 TECHNICAL WRITERS AND EDITOR	K281S Building 771 Closure Project	Linear	6.569.78	Dollars
Factors	149 Hours	75 Dollars per hr	1 Difficulty Factor	0.5879 5/22/00 togo Factor		
A5H	SUBCONTRACTED SRVS	E080 NUCLEAR (CRITICALITY) ENGINEER	K281S Building 771 Closure Project	Linear	8.571.58	Dollars
Factors	162 Hours	90 Dollars per hr	1 Difficulty Factor	0.5879 5/22/00 togo Factor		
A5H	SUBCONTRACTED SRVS	P070 COST ESTIMATORS PLANNERS AN	K281S Building 771 Closure Project	Linear	6.613.88	Dollars
Factors	150 Hours	75 Dollars per hr	1 Difficulty Factor	0.5879 5/22/00 togo Factor		
A5H	SUBCONTRACTED SRVS	P080 HEALTH PHYSICISTS	K281S Building 771 Closure Project	Linear	7.936.65	Dollars
Factors	180 Hours	75 Dollars per hr	1 Difficulty Factor	0.5879 5/22/00 togo Factor		



WBS No: 1CAC28  
Activity ID: 1CAC71282

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*  
Cost Risk 4 Schedule Risk 3  
Starts In FY \*

Activity ID: 1CAC71282 Description: Tap & drain Svstem 28, 3M KOH

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
2	Tap & Drain	1.00	each	EE	768	768	16,179	4,160	0	20,338	7,717	28,055
SYS	Contingency And Escalation	1.00	lea	EE	0	0	0	0	1,528	1,528	0	1,528
Total for Activity 1CAC71282:						768	16,179	4,160	1,528	21,866	7,717	29,583

**Line Item 2 - Tap & Drain**

**BOE** The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources	Cost Element	Skill	Department	Curve	Quantity	Units
750	STRAIGHT TIME BASE	C120 D&D SKILLED TRADES	KC10H 771 Complex Steelworkers	Linear	20.21	Hours
Factors	43 Hours	0.47 Difficulty Factor				
750	STRAIGHT TIME BASE	T050 RADIATION CONTROL TECHNOLOGI	KC10H 771 Complex Steelworkers	Linear	166.38	Hours
Factors	354 Hours	0.47 Difficulty Factor				
750	STRAIGHT TIME BASE	T060 D&D HAZ REDUC TECH / RISK RED	KC10H 771 Complex Steelworkers	Linear	466.05	Hours
Factors	1340 Hours	0.47 Difficulty Factor				
			0.74 Heatcount Cuts			
750	STRAIGHT TIME BASE	T060 D&D HAZ REDUC TECH / RISK RED	KC10H 771 Complex Steelworkers	Linear	82.08	Hours
Factors	236 Hours	0.47 Difficulty Factor				
			0.74 Heatcount Cuts			
751	OVERTIME BASE & PRE.	C120 D&D SKILLED TRADES	KC10H 771 Complex Steelworkers	Linear	3.76	Hours
Factors	8 Hours	0.47 Difficulty Factor				
751	OVERTIME BASE & PRE.	T050 RADIATION CONTROL TECHNOLOGI	KC10H 771 Complex Steelworkers	Linear	29.14	Hours
Factors	62 Hours	0.47 Difficulty Factor				
A5H	SUBCONTRACTED SRVS	E070 MECHANICAL ENGINEERS	K281S Building 771 Closure Project	Linear	4,159.50	Dollars
Factors	118 Hours	75 Dollars per Hr	0.47 Difficulty Factor			

**Line Item SYS - Contingency And Escalation**

Resources	Cost Element	Skill	Department	Curve	Quantity	Units
CON	CONTINGENCY	0000 NONE	ZDEPT No Department	Linear	937.94	Dollars
Factors	937.937 Dollars					
ESC	ESCALATION	0000 NONE	ZDEPT No Department	Linear	589.94	Dollars
Factors	589.94 Dollars					

Activity ID: 1CAC71283 Description: Remove proc. piping, Sys. 28, 3M KOH

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
3	PPR	1.00	each	EE	689	689	15,517	4,442	0	19,959	7,402	27,360
SYS	Contingency And Escalation	1.00	lea	EE	0	0	0	0	1,490	1,490	0	1,490
Total for Activity 1CAC71283:						689	15,517	4,442	1,490	21,449	7,402	28,850

**Line Item 3 - PPR**

**BOE** The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources	Cost Element	Skill	Department	Curve	Quantity	Units
750	STRAIGHT TIME BASE	C120 D&D SKILLED TRADES	KC10H 771 Complex Steelworkers	Linear	344.98	Hours
Factors	734 Hours	0.47 Difficulty Factor				

WBS No: 1CAC28  
Activity ID: 1CAC71283

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project  
WBS Filter  
Activity Filter  
Baseline Devl  
1CAC  
\*

Starts In FY \*

750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear	134.42	Hours
Factors	286	Hours	0.47	Difficulty Factor				
750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	106.43	Hours
Factors	306	Hours	0.47	Difficulty Factor				
					0.74	Heatcount Cuts		
751	OVERTIME BASE & PRE.	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	61.10	Hours
Factors	130	Hours	0.47	Difficulty Factor				
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear	23.50	Hours
Factors	50	Hours	0.47	Difficulty Factor				
751	OVERTIME BASE & PRE.	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	18.09	Hours
Factors	52	Hours	0.47	Difficulty Factor				
					0.74	Heatcount Cuts		
A57	LATA	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	4,371.00	Dollars
Factors	124	Hours	75	Dollars per hr	0.47	Difficulty Factor		
A5H	SUBCONTRACTED SRVS	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	70.50	Dollars
Factors	2	Hours	75	Dollars per hr	0.47	Difficulty Factor		

**Line Item SYS - Contingency And Escalation**

BOE

Resources

Cost Element		Skill		Department		Curve	Quantity	Units
CON	CONTINGENCY	0000	NONE	ZDEPT	No Department	Linear	914.71	Dollars
Factors	914.706 Dollars							
ESC	ESCALATION	0000	NONE	ZDEPT	No Department	Linear	575.33	Dollars
Factors	575.328 Dollars							

Activity ID: 1CAC71284 Description: Finalize closure doc., Sys. 28, 3M KOH

Cost Risk 2 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
4	Closure Documentation	1.00	each	EE	5	5	148	1,500	0	1,648	71	1,718
SYS	Contingency And Escalation	1.00	lea	EE	0	0	0	0	92	92	0	92
Total for Activity 1CAC71284:						5	148	1,500	92	1,740	71	1,810

**Line Item 4 - Closure Documentation**

BOE

The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources

Cost Element			Skill		Department		Curve	Quantity	Units		
750	STRAIGHT TIME BASE		E050	ENVIRONMENTAL ENGINEERS		K281S	Building 771 Closure Project		Linear	5.00	Hours
Factors	5	Hours	1	Difficulty Factor							
A5H	SUBCONTRACTED SRVS		E130	OTHER ENGINEERS		K281S	Building 771 Closure Project		Linear	1,500.00	Dollars
Factors	20	Hours	75	Dollars per Hr		1	Difficulty Factor				

**Line Item SYS - Contingency And Escalation**

BOE

Resources

Cost Element		Skill		Department		Curve	Quantity	Units
CON	CONTINGENCY	0000	NONE	ZDEPT	No Department	Linear	55.76	Dollars
Factors	55.7588 Dollars							
ESC	ESCALATION	0000	NONE	ZDEPT	No Department	Linear	36.13	Dollars
Factors	36.1320 Dollars							

WBS No: 1CAC29 Title: Sys 29 - 6M KOH

Activity ID: 1CAC71291 Description: Plan/Enq prep to drain Sys. 29, 6M KOH

Cost Risk 1 Schedule Risk 1

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
1	Planning & Engineering Prep to Drain	1.00	each	EE	327	327	8,830	15,924	0	24,754	4,309	29,063

WBS No: 1CAC29  
Activity ID: 1CAC71291

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

Total for Activity 1CAC71291:

327	8,830	15,924	0	24,754	4,309	29,063
-----	-------	--------	---	--------	-------	--------

**Line Item 1 - Planning & Engineering Prep to Drain**

BOE

The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources

Cost Element		Skill		Department		Curve	Quantity	Units
750	STRAIGHT TIME BASE	E050	ENVIRONMENTAL ENGINEERS	K281S	Building 771 Closure Project	Linear	20.79	Hours
Factors	110 Hours	1	Difficulty Factor	0.189	5/22/00 togo Factor			
750	STRAIGHT TIME BASE	E080	NUCLEAR (CRITICALITY) ENGINEER	K281S	Building 771 Closure Project	Linear	9.83	Hours
Factors	52 Hours	1	Difficulty Factor	0.189	5/22/00 togo Factor			
750	STRAIGHT TIME BASE	E120	SAFETY ENGINEERS	K281S	Building 771 Closure Project	Linear	6.24	Hours
Factors	33 Hours	1	Difficulty Factor	0.189	5/22/00 togo Factor			
750	STRAIGHT TIME BASE	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	76.73	Hours
Factors	406 Hours	1	Difficulty Factor	0.189	5/22/00 togo Factor			
750	STRAIGHT TIME BASE	M020	MANAGERS (GRADE 69 - 72)	K281S	Building 771 Closure Project	Linear	1.51	Hours
Factors	8 Hours	1	Difficulty Factor	0.189	5/22/00 togo Factor			
750	STRAIGHT TIME BASE	P090	INDUSTRIAL HYGIENISTS	K281S	Building 771 Closure Project	Linear	12.28	Hours
Factors	65 Hours	1	Difficulty Factor	0.189	5/22/00 togo Factor			
750	STRAIGHT TIME BASE	P150	TRAINERS	K281S	Building 771 Closure Project	Linear	5.10	Hours
Factors	27 Hours	1	Difficulty Factor	0.189	5/22/00 togo Factor			
750	STRAIGHT TIME BASE	P170	OTHER ADMINISTRATIVE & PROFF	K281S	Building 771 Closure Project	Linear	0.19	Hours
Factors	1 Hours	1	Difficulty Factor	0.189	5/22/00 togo Factor			
750	STRAIGHT TIME BASE	S010	CHEMISTS	S100S	SSOC Salaried	Linear	0.57	Hours
Factors	3 Hours	1	Difficulty Factor	0.189	5/22/00 togo Factor			
750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	54.05	Hours
Factors	286 Hours	1	Difficulty Factor	0.189	5/22/00 togo Factor			
750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	113.40	Hours
Factors	600 Hours	1	Difficulty Factor	0.189	5/22/00 togo Factor			
751	OVERTIME BASE & PRE	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	9.45	Hours
Factors	50 Hours	1	Difficulty Factor	0.189	5/22/00 togo Factor			
751	OVERTIME BASE & PRE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	16.63	Hours
Factors	88 Hours	1	Difficulty Factor	0.189	5/22/00 togo Factor			
A52	TENERA	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	5,202.23	Dollars
Factors	367 Hours	75	Dollars per hr	1	Difficulty Factor	0.189	5/22/00 togo Factor	
A52	TENERA	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	1,176.53	Dollars
Factors	83 Hours	75	Dollars per hr	1	Difficulty Factor	0.189	5/22/00 togo Factor	
A57	LATA	P160	TECHNICAL WRITERS AND EDITOR	K281S	Building 771 Closure Project	Linear	2,112.07	Dollars
Factors	149 Hours	75	Dollars per hr	1	Difficulty Factor	0.189	5/22/00 togo Factor	
A5H	SUBCONTRACTED SRVS	E080	NUCLEAR (CRITICALITY) ENGINEER	K281S	Building 771 Closure Project	Linear	2,755.62	Dollars
Factors	162 Hours	90	Dollars per hr	1	Difficulty Factor	0.189	5/22/00 togo Factor	
A5H	SUBCONTRACTED SRVS	P070	COST ESTIMATORS PLANNERS AN	K281S	Building 771 Closure Project	Linear	2,126.25	Dollars
Factors	150 Hours	75	Dollars per hr	1	Difficulty Factor	0.189	5/22/00 togo Factor	
A5H	SUBCONTRACTED SRVS	P080	HEALTH PHYSICISTS	K281S	Building 771 Closure Project	Linear	2,551.50	Dollars
Factors	180 Hours	75	Dollars per hr	1	Difficulty Factor	0.189	5/22/00 togo Factor	

Activity ID: 1CAC71292

Description: Tap & drain Ssystem 29, 6M KOH

Cost Risk

4 Schedule Risk

3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
2	Tap & Drain	1.00	each	EE	875	875	18,447	4,743	0	23,190	9,002	32,192
Total for Activity 1CAC71292:						875	18,447	4,743	0	23,190	9,002	32,192

**Line Item 2 - Tap & Drain**

BOE

The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately

WBS No: 1CAC29  
Activity ID: 1CAC71292

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources		Cost Element	Skill	Department	Curve	Quantity	Units
750	STRAIGHT TIME BASE	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	23.04 Hours
Factors	43	Hours	1	Difficulty Factor	0.5359	5/22/00 togo Factor	
750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear	189.71 Hours
Factors	354	Hours	1	Difficulty Factor	0.5359	5/22/00 togo Factor	
750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	531.40 Hours
Factors	1340	Hours	1	Difficulty Factor	0.5359	5/22/00 togo Factor	
					0.74	Heatcount Cuts	
750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	93.59 Hours
Factors	236	Hours	1	Difficulty Factor	0.5359	5/22/00 togo Factor	
					0.74	Heatcount Cuts	
751	OVERTIME BASE & PRE.	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	4.29 Hours
Factors	8	Hours	1	Difficulty Factor	0.5359	5/22/00 togo Factor	
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear	33.23 Hours
Factors	62	Hours	1	Difficulty Factor	0.5359	5/22/00 togo Factor	
A5H	SUBCONTRACTED SRVS	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	4.742.71 Dollars
Factors	118	Hours	75	Dollars per Hr	1	Difficulty Factor	
					0.5359	5/22/00 togo Factor	

Activity ID: 1CAC71293 Description: Remove proc. piping, Svs. 29, 6M KOH

Cost Risk 4 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
3	PPR	1.00	each	EE	1.465	1.465	33.015	9.450	0	42.465	15.954	58.420
SYS	Contingency And Escalation	1.00	lea	EE	0	0	0	0	1.305	1.305	0	1.305
Total for Activity 1CAC71293:						1.465	33.015	9.450	1.305	43.770	15.954	59.725

**Line Item 3 - PPR**

**BOE**  
The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources		Cost Element	Skill	Department	Curve	Quantity	Units
750	STRAIGHT TIME BASE	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	734.00 Hours
Factors	734	Hours	1	Difficulty Factor			
750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear	286.00 Hours
Factors	286	Hours	1	Difficulty Factor			
750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	226.44 Hours
Factors	306	Hours	1	Difficulty Factor			
					0.74	Heatcount Cuts	
751	OVERTIME BASE & PRE.	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	130.00 Hours
Factors	130	Hours	1	Difficulty Factor			
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear	50.00 Hours
Factors	50	Hours	1	Difficulty Factor			
751	OVERTIME BASE & PRE.	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	38.48 Hours
Factors	52	Hours	1	Difficulty Factor			
					0.74	Heatcount Cuts	
A57	LATA	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	9,300.00 Dollars
Factors	124	Hours	75	Dollars per hr	1	Difficulty Factor	
A5H	SUBCONTRACTED SRVS	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	150.00 Dollars
Factors	2	Hours	75	Dollars per hr	1	Difficulty Factor	

WBS No: 1CAC29  
Activity ID: 1CAC71293

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

**Line Item SYS - Contingency And Escalation**

**BOE**

Resources		Cost Element	Skill	Department	Curve	Quantity	Units
CON	CONTINGENCY	0000	NONE	ZDEPT	No Department	Linear	775.62 Dollars
Factors		775.619 Dollars					
ESC	ESCALATION	0000	NONE	ZDEPT	No Department	Linear	529.34 Dollars
Factors		529.342 Dollars					

Activity ID: 1CAC71294 Description: Finalize closure doc., Sys. 29. 6M KOH

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
4	Closure Documentation	1.00	each	EE	5	5	148	1,500	0	1,648	71	1,718
SYS	Contingency And Escalation	1.00	lea	EE	0	0	0	0	92	92	0	92
Total for Activity 1CAC71294:						5	148	1,500	92	1,740	71	1,810

**Line Item 4 - Closure Documentation**

**BOE**

The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources		Cost Element	Skill	Department	Curve	Quantity	Units
750	STRAIGHT TIME BASE	E050	ENVIRONMENTAL ENGINEERS	K281S	Building 771 Closure Project	Linear	5.00 Hours
Factors		5 Hours 1 Difficulty Factor					
A5H	SUBCONTRACTED SRVS	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	1,500.00 Dollars
Factors		20 Hours 75 Dollars per Hr 1 Difficulty Factor					

**Line Item SYS - Contingency And Escalation**

**BOE**

Resources		Cost Element	Skill	Department	Curve	Quantity	Units
CON	CONTINGENCY	0000	NONE	ZDEPT	No Department	Linear	55.76 Dollars
Factors		55.7588 Dollars					
ESC	ESCALATION	0000	NONE	ZDEPT	No Department	Linear	36.13 Dollars
Factors		36.1320 Dollars					

WBS No: 1CAC30 Title: Sys 30 - 45% KOH

Activity ID: 1CAC71301 Description: Plan/Eng prep to drain Sys. 30. 45% KOH

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
1	Planning & Engineering Prep to Drain	1.00	each	EE	327	327	8,830	15,924	0	24,754	4,309	29,063
Total for Activity 1CAC71301:						327	8,830	15,924	0	24,754	4,309	29,063

**Line Item 1 - Planning & Engineering Prep to Drain**

**BOE**

The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources		Cost Element	Skill	Department	Curve	Quantity	Units
750	STRAIGHT TIME BASE	E050	ENVIRONMENTAL ENGINEERS	K281S	Building 771 Closure Project	Linear	20.79 Hours
Factors		110 Hours 1 Difficulty Factor 0.189 5/22/00 togo Factor					
750	STRAIGHT TIME BASE	E080	NUCLEAR (CRITICALITY) ENGINEER	K281S	Building 771 Closure Project	Linear	9.83 Hours
Factors		52 Hours 1 Difficulty Factor 0.189 5/22/00 togo Factor					
750	STRAIGHT TIME BASE	E120	SAFETY ENGINEERS	K281S	Building 771 Closure Project	Linear	6.24 Hours
Factors		33 Hours 1 Difficulty Factor 0.189 5/22/00 togo Factor					
750	STRAIGHT TIME BASE	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	76.73 Hours
Factors		406 Hours 1 Difficulty Factor 0.189 5/22/00 togo Factor					

WBS No: 1CAC30  
Activity ID: 1CAC71301

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

750	STRAIGHT TIME BASE	M020	MANAGERS (GRADE 69 - 72)	K281S	Building 771 Closure Project	Linear	1.51	Hours
Factors	8	Hours	1	Difficulty Factor	0.189	5/22/00 togo Factor		
750	STRAIGHT TIME BASE	P090	INDUSTRIAL HYGIENISTS	K281S	Building 771 Closure Project	Linear	12.28	Hours
Factors	65	Hours	1	Difficulty Factor	0.189	5/22/00 togo Factor		
750	STRAIGHT TIME BASE	P150	TRAINERS	K281S	Building 771 Closure Project	Linear	5.10	Hours
Factors	27	Hours	1	Difficulty Factor	0.189	5/22/00 togo Factor		
750	STRAIGHT TIME BASE	P170	OTHER ADMINISTRATIVE & PROFE	K281S	Building 771 Closure Project	Linear	0.19	Hours
Factors	1	Hours	1	Difficulty Factor	0.189	5/22/00 togo Factor		
750	STRAIGHT TIME BASE	S010	CHEMISTS	S100S	SSOC Salaried	Linear	0.57	Hours
Factors	3	Hours	1	Difficulty Factor	0.189	5/22/00 togo Factor		
750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear	54.05	Hours
Factors	286	Hours	1	Difficulty Factor	0.189	5/22/00 togo Factor		
750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	113.40	Hours
Factors	600	Hours	1	Difficulty Factor	0.189	5/22/00 togo Factor		
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear	9.45	Hours
Factors	50	Hours	1	Difficulty Factor	0.189	5/22/00 togo Factor		
751	OVERTIME BASE & PRE.	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	16.63	Hours
Factors	88	Hours	1	Difficulty Factor	0.189	5/22/00 togo Factor		
A52	TENERA	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	5.202.23	Dollars
Factors	367	Hours	75	Dollars per hr	1	Difficulty Factor	0.189	5/22/00 togo Factor
A52	TENERA	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	1.176.53	Dollars
Factors	83	Hours	75	Dollars per hr	1	Difficulty Factor	0.189	5/22/00 togo Factor
A57	LATA	P160	TECHNICAL WRITERS AND EDITOR	K281S	Building 771 Closure Project	Linear	2.112.07	Dollars
Factors	149	Hours	75	Dollars per hr	1	Difficulty Factor	0.189	5/22/00 togo Factor
A5H	SUBCONTRACTED SRVS	E080	NUCLEAR (CRITICALITY) ENGINEER	K281S	Building 771 Closure Project	Linear	2.755.62	Dollars
Factors	162	Hours	90	Dollars per hr	1	Difficulty Factor	0.189	5/22/00 togo Factor
A5H	SUBCONTRACTED SRVS	P070	COST ESTIMATORS PLANNERS AN	K281S	Building 771 Closure Project	Linear	2.126.25	Dollars
Factors	150	Hours	75	Dollars per hr	1	Difficulty Factor	0.189	5/22/00 togo Factor
A5H	SUBCONTRACTED SRVS	P080	HEALTH PHYSICISTS	K281S	Building 771 Closure Project	Linear	2.551.50	Dollars
Factors	180	Hours	75	Dollars per hr	1	Difficulty Factor	0.189	5/22/00 togo Factor

Activity ID: 1CAC71302

Description: Tap & drain System 30, 45% KOH

Cost Risk 4 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
2	Tap & Drain	1.00	each	EE	630	630	13.282	3.415	0	16.697	6.482	23.178
Total for Activity 1CAC71302:						630	13.282	3.415	0	16.697	6.482	23.178

**Line Item 2 - Tap & Drain**

**BOE** The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources	Cost Element			Skill		Department		Curve	Quantity	Units
	750	STRAIGHT TIME BASE		C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	16.59	Hours
Factors	43	Hours		0.72	Difficulty Factor	0.5359	5/22/00 togo Factor			
750	STRAIGHT TIME BASE		T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers		Linear	136.59	Hours
Factors	354	Hours		0.72	Difficulty Factor	0.5359	5/22/00 togo Factor			
750	STRAIGHT TIME BASE		T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers		Linear	382.61	Hours
Factors	1340	Hours		0.72	Difficulty Factor	0.5359	5/22/00 togo Factor			
						0.74	Heatcount Cuts			
750	STRAIGHT TIME BASE		T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers		Linear	67.38	Hours
Factors	236	Hours		0.72	Difficulty Factor	0.5359	5/22/00 togo Factor			
						0.74	Heatcount Cuts			



WBS No: 1CAC30  
Activity ID: 1CAC71302

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

751	OVERTIME BASE & PRE.	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	3.09	Hours
Factors	8	Hours	0.72	Difficulty Factor	0.5359	5/22/00 togo Factor		
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	23.92	Hours
Factors	62	Hours	0.72	Difficulty Factor	0.5359	5/22/00 togo Factor		
A5H	SUBCONTRACTED SRVS	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	3,414.76	Dollars
Factors	118	Hours	75	Dollars per Hr	0.72	Difficulty Factor	0.5359	5/22/00 togo Factor

Activity ID: 1CAC71303 Description: Remove proc. piping. Svs. 30. 45% KOH

Cost Risk 4 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
3	PPR	1.00	each	EE	1.055	1.055	23.771	6.804	0	30.575	11.600	42.175
Total for Activity 1CAC71303:						1.055	23.771	6.804	0	30.575	11.600	42.175

**Line Item 3 - PPR**

**BOE** The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

**Resources**

Cost Element			Skill		Denarment		Curve	Quantity	Units
750	STRAIGHT TIME BASE		C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	528.48	Hours
Factors	734	Hours	0.72 Difficulty Factor						
750	STRAIGHT TIME BASE		T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	205.92	Hours
Factors	286	Hours	0.72 Difficulty Factor						
750	STRAIGHT TIME BASE		T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	163.04	Hours
Factors	306	Hours	0.72 Difficulty Factor						
						0.74 Heatcount Cuts			
751	OVERTIME BASE & PRE.		C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	93.60	Hours
Factors	130	Hours	0.72 Difficulty Factor						
751	OVERTIME BASE & PRE.		T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	36.00	Hours
Factors	50	Hours	0.72 Difficulty Factor						
751	OVERTIME BASE & PRE.		T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	27.71	Hours
Factors	52	Hours	0.72 Difficulty Factor						
						0.74 Heatcount Cuts			
A57	LATA		E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	6,696.00	Dollars
Factors	124	Hours	75 Dollars per hr		0.72 Difficulty Factor				
A5H	SUBCONTRACTED SRVS		E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	108.00	Dollars
Factors	2	Hours	75 Dollars per hr		0.72 Difficulty Factor				

Activity ID: 1CAC71304 Description: Finalize closure doc., Sys. 30. 45% KOH

Cost Risk 2 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
4	Closure Documentation	1.00	each	EE	5	5	148	1,500	0	1,648	71	1,718
SYS	Contingency And Escalation	1.00	lea	EE	0	0	0	0	92	92	0	92
Total for Activity 1CAC71304:						5	148	1,500	92	1,740	71	1,810

**Line Item 4 - Closure Documentation**

**BOE** The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

**Resources**

Cost Element			Skill		Department		Curve	Quantity	Units		
750	STRAIGHT TIME BASE		E050	ENVIRONMENTAL ENGINEERS		K281S	Building 771 Closure Project		Linear	5.00	Hours
Factors	5	Hours	1	Difficulty Factor							
A5H	SUBCONTRACTED SRVS		E130	OTHER ENGINEERS		K281S	Building 771 Closure Project		Linear	1,500.00	Dollars
Factors	20	Hours	75	Dollars per Hr		1	Difficulty Factor				

WBS No: 1CAC30  
Activity ID: 1CAC71304

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

**Line Item SYS - Contingency And Escalation**

**BOE**

Resources		Cost Element		Skill		Department		Curve	Quantity	Units
CON	CONTINGENCY	0000	NONE	ZDEPT	No Department	Linear			55.76	Dollars
Factors		55.7588 Dollars								
ESC	ESCALATION	0000	NONE	ZDEPT	No Department	Linear			36.13	Dollars
Factors		36.1320 Dollars								

WBS No: 1CAC34 Title: Sys 34 - B771/B774 Acid Waste Lines

Activity ID: 1CAC71341 Description: Plan/Eng prep to drain Sys. 34, Acid Waste Lines

Cost Risk 1 Schedule Risk 1

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
1	Planning & Engineering Prep to Drain	1.00	each	EE	413	413	11.161	20.129	0	31.289	5.446	36.736
Total for Activity 1CAC71341:						413	11.161	20.129	0	31.289	5.446	36.736

**Line Item 1 - Planning & Engineering Prep to Drain**

**BOE**

The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources		Cost Element		Skill		Department		Curve	Quantity	Units
750	STRAIGHT TIME BASE	E050	ENVIRONMENTAL ENGINEERS	K281S	Building 771 Closure Project	Linear			26.28	Hours
Factors		110	Hours	1	Difficulty Factor	0.2389	5/22/00 togo Factor			
750	STRAIGHT TIME BASE	E080	NUCLEAR (CRITICALITY) ENGINEER	K281S	Building 771 Closure Project	Linear			12.42	Hours
Factors		52	Hours	1	Difficulty Factor	0.2389	5/22/00 togo Factor			
750	STRAIGHT TIME BASE	E120	SAFETY ENGINEERS	K281S	Building 771 Closure Project	Linear			7.88	Hours
Factors		33	Hours	1	Difficulty Factor	0.2389	5/22/00 togo Factor			
750	STRAIGHT TIME BASE	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear			96.99	Hours
Factors		406	Hours	1	Difficulty Factor	0.2389	5/22/00 togo Factor			
750	STRAIGHT TIME BASE	M020	MANAGERS (GRADE 69 - 72)	K281S	Building 771 Closure Project	Linear			1.91	Hours
Factors		8	Hours	1	Difficulty Factor	0.2389	5/22/00 togo Factor			
750	STRAIGHT TIME BASE	P090	INDUSTRIAL HYGIENISTS	K281S	Building 771 Closure Project	Linear			15.53	Hours
Factors		65	Hours	1	Difficulty Factor	0.2389	5/22/00 togo Factor			
750	STRAIGHT TIME BASE	P150	TRAINERS	K281S	Building 771 Closure Project	Linear			6.45	Hours
Factors		27	Hours	1	Difficulty Factor	0.2389	5/22/00 togo Factor			
750	STRAIGHT TIME BASE	P170	OTHER ADMINISTRATIVE & PROFE	K281S	Building 771 Closure Project	Linear			0.24	Hours
Factors		1	Hours	1	Difficulty Factor	0.2389	5/22/00 togo Factor			
750	STRAIGHT TIME BASE	S010	CHEMISTS	S100S	SSOC Salaried	Linear			0.72	Hours
Factors		3	Hours	1	Difficulty Factor	0.2389	5/22/00 togo Factor			
750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear			68.33	Hours
Factors		286	Hours	1	Difficulty Factor	0.2389	5/22/00 togo Factor			
750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear			143.34	Hours
Factors		600	Hours	1	Difficulty Factor	0.2389	5/22/00 togo Factor			
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear			11.95	Hours
Factors		50	Hours	1	Difficulty Factor	0.2389	5/22/00 togo Factor			
751	OVERTIME BASE & PRE.	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear			21.02	Hours
Factors		88	Hours	1	Difficulty Factor	0.2389	5/22/00 togo Factor			
A52	TENERA	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear			6.575.72	Dollars
Factors		367	Hours	75	Dollars per hr	1	Difficulty Factor	0.2389	5/22/00 togo Factor	
A52	TENERA	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear			1.487.15	Dollars
Factors		83	Hours	75	Dollars per hr	1	Difficulty Factor	0.2389	5/22/00 togo Factor	
A57	LATA	P160	TECHNICAL WRITERS AND EDITOR	K281S	Building 771 Closure Project	Linear			2.669.71	Dollars
Factors		149	Hours	75	Dollars per hr	1	Difficulty Factor	0.2389	5/22/00 togo Factor	

WBS No: 1CAC34  
Activity ID: 1CAC71341

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

A5H	SUBCONTRACTED SRVS	E080	NUCLEAR (CRITICALITY) ENGINEER	K281S	Building 771 Closure Project	Linear	3.483.16	Dollars
Factors	162	Hours	90	Dollars per hr	1	Difficulty Factor	0.2389	5/22/00 togo Factor
A5H	SUBCONTRACTED SRVS	P070	COST ESTIMATORS PLANNERS AN	K281S	Building 771 Closure Project	Linear	2.687.63	Dollars
Factors	150	Hours	75	Dollars per hr	1	Difficulty Factor	0.2389	5/22/00 togo Factor
A5H	SUBCONTRACTED SRVS	P080	HEALTH PHYSICISTS	K281S	Building 771 Closure Project	Linear	3.225.15	Dollars
Factors	180	Hours	75	Dollars per hr	1	Difficulty Factor	0.2389	5/22/00 togo Factor

Activity ID: 1CAC71342

Description: Tap & drain System 34, Acid Waste Lines

Cost Risk 4 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
2	Tap & Drain	1.00	each	EE	1.437	1.437	30.292	7.788	0	38.080	14.782	52.862
Total for Activity 1CAC71342:						1.437	30.292	7.788	0	38.080	14.782	52.862

**Line Item 2 - Tap & Drain**

**BOE** The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

**Resources**

Cost Element	Skill	Department	Curve	Quantity	Units
750	STRAIGHT TIME BASE	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers
Factors	43	Hours	0.88	Difficulty Factor	
750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers
Factors	354	Hours	0.88	Difficulty Factor	
750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers
Factors	236	Hours	0.88	Difficulty Factor	
0.74 Heatcount Cuts					
750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers
Factors	1340	Hours	0.88	Difficulty Factor	
0.74 Heatcount Cuts					
751	OVERTIME BASE & PRE.	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers
Factors	8	Hours	0.88	Difficulty Factor	
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers
Factors	62	Hours	0.88	Difficulty Factor	
A5H	SUBCONTRACTED SRVS	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project
Factors	118	Hours	75	Dollars per Hr	0.88
Difficulty Factor					

Activity ID: 1CAC71343

Description: Remove proc. piping, Sys. 34, Acid Waste Lines

Cost Risk 4 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
3	PPR	1.00	each	EE	1.289	1.289	29.053	8.316	0	37.369	14.178	51.548
Total for Activity 1CAC71343:						1.289	29.053	8.316	0	37.369	14.178	51.548

**Line Item 3 - PPR**

**BOE** The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

**Resources**

Cost Element	Skill	Department	Curve	Quantity	Units
750	STRAIGHT TIME BASE	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers
Factors	734	Hours	0.88	Difficulty Factor	
750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers
Factors	286	Hours	0.88	Difficulty Factor	
750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers
Factors	306	Hours	0.88	Difficulty Factor	
0.74 Heatcount Cuts					

WBS No: 1CAC34  
Activity ID: 1CAC71343

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

751	OVERTIME BASE & PRE.	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	114.40	Hours
Factors	130	Hours	0.88	Difficulty Factor				
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	44.00	Hours
Factors	50	Hours	0.88	Difficulty Factor				
751	OVERTIME BASE & PRE.	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	33.86	Hours
Factors	52	Hours	0.88	Difficulty Factor				
A57	LATA	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	8.184.00	Dollars
Factors	124	Hours	75	Dollars per hr	0.88	Difficulty Factor		
A5H	SUBCONTRACTED SRVS	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	132.00	Dollars
Factors	2	Hours	75	Dollars per hr	0.88	Difficulty Factor		

Activity ID: 1CAC71344 Description: Finalize closure doc., Svs. 34, Acid Waste Lines

Cost Risk 2 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
4	Closure Documentation	1.00	each	EE	5	5	148	1,500	0	1,648	72	1,720
Total for Activity 1CAC71344:						5	148	1,500	0	1,648	72	1,720

**Line Item 4 - Closure Documentation**

**BOE** The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources	Cost Element		Skill		Department		Curve	Quantity	Units
	750	STRAIGHT TIME BASE	E050	ENVIRONMENTAL ENGINEERS	K281S	Building 771 Closure Project	Linear	5.00	Hours
	Factors	5	Hours	1	Difficulty Factor				
	A5H	SUBCONTRACTED SRVS	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	1,500.00	Dollars
	Factors	20	Hours	75	Dollars per Hr	1	Difficulty Factor		

WBS No: 1CAC35 Title: Sys 35 - B771/B774 Caustic Waste Line

Activity ID: 1CAC71351 Description: Plan/Eng prep to drain Svs. 35, Caustic Waste

Cost Risk 1 Schedule Risk 1

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
1	Planning & Engineering Prep to Drain	1.00	each	EE	1,115	1,115	30,128	54,336	0	84,464	14,702	99,166
Total for Activity 1CAC71351:						1,115	30,128	54,336	0	84,464	14,702	99,166

**Line Item 1 - Planning & Engineering Prep to Drain**

**BOE** The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources	Cost Element			Skill		Department		Curve	Quantity	Units
	750	STRAIGHT TIME BASE		E050	ENVIRONMENTAL ENGINEERS	K281S	Building 771 Closure Project	Linear	70.94	Hours
Factors	110	Hours		1	Difficulty Factor	0.6449	5/22/00 togo Factor			
750	STRAIGHT TIME BASE		E080	NUCLEAR (CRITICALITY) ENGINEER	K281S	Building 771 Closure Project		Linear	33.53	Hours
Factors	52	Hours		1	Difficulty Factor	0.6449	5/22/00 togo Factor			
750	STRAIGHT TIME BASE		E120	SAFETY ENGINEERS	K281S	Building 771 Closure Project		Linear	21.28	Hours
Factors	33	Hours		1	Difficulty Factor	0.6449	5/22/00 togo Factor			
750	STRAIGHT TIME BASE		E130	OTHER ENGINEERS	K281S	Building 771 Closure Project		Linear	261.83	Hours
Factors	406	Hours		1	Difficulty Factor	0.6449	5/22/00 togo Factor			
750	STRAIGHT TIME BASE		M020	MANAGERS (GRADE 69 - 72)	K281S	Building 771 Closure Project		Linear	5.16	Hours
Factors	8	Hours		1	Difficulty Factor	0.6449	5/22/00 togo Factor			
750	STRAIGHT TIME BASE		P090	INDUSTRIAL HYGIENISTS	K281S	Building 771 Closure Project		Linear	41.92	Hours
Factors	65	Hours		1	Difficulty Factor	0.6449	5/22/00 togo Factor			

WBS No: 1CAC35  
Activity ID: 1CAC71351

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project  
WBS Filter  
Activity Filter  
Baseline Devl  
1CAC

Starts In FY \*

750	STRAIGHT TIME BASE	P150	TRAINERS	K281S	Building 771 Closure Project	Linear	17.41	Hours
Factors	27	Hours	1	Difficulty Factor	0.6449	5/22/00 togo Factor		
750	STRAIGHT TIME BASE	P170	OTHER ADMINISTRATIVE & PROFE	K281S	Building 771 Closure Project	Linear	0.64	Hours
Factors	1	Hours	1	Difficulty Factor	0.6449	5/22/00 togo Factor		
750	STRAIGHT TIME BASE	S010	CHEMISTS	S100S	SSOC Salaried	Linear	1.93	Hours
Factors	3	Hours	1	Difficulty Factor	0.6449	5/22/00 togo Factor		
750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	184.44	Hours
Factors	286	Hours	1	Difficulty Factor	0.6449	5/22/00 togo Factor		
750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	386.94	Hours
Factors	600	Hours	1	Difficulty Factor	0.6449	5/22/00 togo Factor		
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	32.25	Hours
Factors	50	Hours	1	Difficulty Factor	0.6449	5/22/00 togo Factor		
751	OVERTIME BASE & PRE.	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	56.75	Hours
Factors	88	Hours	1	Difficulty Factor	0.6449	5/22/00 togo Factor		
A52	TENERA	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	17,750.87	Dollars
Factors	367	Hours	75	Dollars per hr	1	Difficulty Factor	0.6449	5/22/00 togo Factor
A52	TENERA	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	4,014.50	Dollars
Factors	83	Hours	75	Dollars per hr	1	Difficulty Factor	0.6449	5/22/00 togo Factor
A57	LATA	P160	TECHNICAL WRITERS AND EDITOR	K281S	Building 771 Closure Project	Linear	7,206.76	Dollars
Factors	149	Hours	75	Dollars per hr	1	Difficulty Factor	0.6449	5/22/00 togo Factor
A5H	SUBCONTRACTED SRVS	E080	NUCLEAR (CRITICALITY) ENGINEER	K281S	Building 771 Closure Project	Linear	9,402.64	Dollars
Factors	162	Hours	90	Dollars per hr	1	Difficulty Factor	0.6449	5/22/00 togo Factor
A5H	SUBCONTRACTED SRVS	P070	COST ESTIMATORS PLANNERS AN	K281S	Building 771 Closure Project	Linear	7,255.13	Dollars
Factors	150	Hours	75	Dollars per hr	1	Difficulty Factor	0.6449	5/22/00 togo Factor
A5H	SUBCONTRACTED SRVS	P080	HEALTH PHYSICISTS	K281S	Building 771 Closure Project	Linear	8,706.15	Dollars
Factors	180	Hours	75	Dollars per hr	1	Difficulty Factor	0.6449	5/22/00 togo Factor

Activity ID: 1CAC71352 Description: Tap & drain System 35, Caustic Waste Lines

Cost Risk 4 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
2	Tap & Drain	1.00	each	EE	1,209	1,209	25,473	6,549	0	32,022	12,423	44,445
SYS	Contingency And Escalation	1.00	ea	EE	0	0	0	0	59	59	0	59
Total for Activity 1CAC71352:						1,209	25,473	6,549	59	32,080	12,423	44,504

**Line Item 2 - Tap & Drain**

**BOE** The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources	Cost Element			Skill		Department		Curve	Quantity	Units
	750	STRAIGHT TIME BASE		C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	31.82	Hours
Factors	43	Hours		0.74	Difficulty Factor					
750	STRAIGHT TIME BASE			T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	261.96	Hours
Factors	354	Hours		0.74	Difficulty Factor					
750	STRAIGHT TIME BASE			T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	733.78	Hours
Factors	1340	Hours		0.74	Difficulty Factor					
						0.74	Heatcount Cuts			
750	STRAIGHT TIME BASE			T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	129.23	Hours
Factors	236	Hours		0.74	Difficulty Factor					
						0.74	Heatcount Cuts			
751	OVERTIME BASE & PRE.			C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	5.92	Hours
Factors	8	Hours		0.74	Difficulty Factor					
751	OVERTIME BASE & PRE.			T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	45.88	Hours
Factors	62	Hours		0.74	Difficulty Factor					

WBS No: 1CAC35  
Activity ID: 1CAC71352

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

A5H	SUBCONTRACTED SRVS	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	6,549.00	Dollars
Factors	118 Hours	75	Dollars per Hr	0.74	Difficulty Factor			

**Line Item SYS - Contingency And Escalation**

**BOE**

Resources	Cost Element		Skill		Department		Curve	Quantity	Units
	CON	CONTINGENCY	0000	NONE	ZDEPT	No Department	Linear	34.90	Dollars
	Factors 34.8971 Dollars								
	ESC	ESCALATION	0000	NONE	ZDEPT	No Department	Linear	23.82	Dollars
	Factors 23.8165 Dollars								

Activity ID: 1CAC71353 Description: Remove proc. piping, Sys.35, Caustic Waste Lines

Cost Risk 4 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
3	PPR	1.00	each	EE	1.084	1.084	24.431	6.993	0	31.424	11.778	43.202
SYS	Contingency And Escalation	1.00	lea	EE	0	0	0	0	1.202	1.202	0	1.202
Total for Activity 1CAC71353:						1.084	24.431	6.993	1.202	32.627	11.778	44.405

**Line Item 3 - PPR**

**BOE**

The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources	Cost Element			Skill		Department		Curve	Quantity	Units		
	750	STRAIGHT TIME BASE		C120	D&D SKILLED TRADES		KC10H	771 Complex Steelworkers		Linear	543.16	Hours
Factors	734	Hours		0.74	Difficulty Factor							
750	STRAIGHT TIME BASE			T050	RADIATION CONTROL TECHNOLOGI		KC10H	771 Complex Steelworkers		Linear	211.64	Hours
Factors	286	Hours		0.74	Difficulty Factor							
750	STRAIGHT TIME BASE			T060	D&D HAZ REDUC TECH / RISK RED		KC10H	771 Complex Steelworkers		Linear	167.57	Hours
Factors	306	Hours		0.74	Difficulty Factor							
							0.74	Heatcount Cuts				
751	OVERTIME BASE & PRE.			C120	D&D SKILLED TRADES		KC10H	771 Complex Steelworkers		Linear	96.20	Hours
Factors	130	Hours		0.74	Difficulty Factor							
751	OVERTIME BASE & PRE.			T050	RADIATION CONTROL TECHNOLOGI		KC10H	771 Complex Steelworkers		Linear	37.00	Hours
Factors	50	Hours		0.74	Difficulty Factor							
751	OVERTIME BASE & PRE.			T060	D&D HAZ REDUC TECH / RISK RED		KC10H	771 Complex Steelworkers		Linear	28.48	Hours
Factors	52	Hours		0.74	Difficulty Factor							
							0.74	Heatcount Cuts				
A57	LATA			E070	MECHANICAL ENGINEERS		K281S	Building 771 Closure Project		Linear	6,882.00	Dollars
Factors	124	Hours		75	Dollars per hr		0.74	Difficulty Factor				
A5H	SUBCONTRACTED SRVS			E130	OTHER ENGINEERS		K281S	Building 771 Closure Project		Linear	111.00	Dollars
Factors	2	Hours		75	Dollars per hr		0.74	Difficulty Factor				

**Line Item SYS - Contingency And Escalation**

**BOE**

Resources	Cost Element		Skill		Department		Curve	Quantity	Units
	CON	CONTINGENCY	0000	NONE	ZDEPT	No Department	Linear	714.69	Dollars
	Factors 714.688 Dollars								
	ESC	ESCALATION	0000	NONE	ZDEPT	No Department	Linear	487.76	Dollars
	Factors 487.758 Dollars								

Activity ID: 1CAC71354 Description: Finalize closure doc., System 35, Caustic Waste

Cost Risk 2 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
4	Closure Documentation	1.00	each	EE	5	5	148	1,500	0	1,648	71	1,718
SYS	Contingency And Escalation	1.00	lea	EE	0	0	0	0	92	92	0	92



WBS No: 1CAC35  
Activity ID: 1CAC71354

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

Total for Activity 1CAC71354:

5	148	1,500	92	1,740	71	1,810
---	-----	-------	----	-------	----	-------

**Line Item 4 - Closure Documentation**

**BOE**  
The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Cost Element		Skill		Department		Curve	Quantity	Units
750	STRAIGHT TIME BASE	E050	ENVIRONMENTAL ENGINEERS	K281S	Building 771 Closure Project	Linear	5.00	Hours
Factors	5 Hours	1	Difficulty Factor					
A5H	SUBCONTRACTED SRVS	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	1,500.00	Dollars
Factors	20 Hours	75	Dollars per Hr	1	Difficulty Factor			

**Line Item SYS - Contingency And Escalation**

Cost Element		Skill		Department		Curve	Quantity	Units
CON	CONTINGENCY	0000	NONE	ZDEPT	No Department	Linear	55.76	Dollars
Factors	55.7588 Dollars							
ESC	ESCALATION	0000	NONE	ZDEPT	No Department	Linear	36.13	Dollars
Factors	36.1320 Dollars							

WBS No: 1CAC37 Title: Sys 37 - House Vacuum

Activity ID: 1CAC71371 Description: Plan/Eng prep to drain Sys. 37, House Vacuum 12

Cost Risk 1 Schedule Risk 1

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
1	Planning & Engineering Prep to Drain	1.00	each	EE	1.684	1.684	45,498	82,056	0	127,554	21,968	149,522
SYS	Contingency And Escalation	1.00	lea	EE	0	0	0	0	3,526	3,526	0	3,526
Total for Activity 1CAC71371:						1.684	45,498	82,056	3,526	131,080	21,968	153,048

**Line Item 1 - Planning & Engineering Prep to Drain**

**BOE**  
The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Cost Element		Skill		Department		Curve	Quantity	Units
750	STRAIGHT TIME BASE	E050	ENVIRONMENTAL ENGINEERS	K281S	Building 771 Closure Project	Linear	107.13	Hours
Factors	110 Hours	1	Difficulty Factor		0.9739 5/22/00 togo Factor			
750	STRAIGHT TIME BASE	E080	NUCLEAR (CRITICALITY) ENGINEER	K281S	Building 771 Closure Project	Linear	50.64	Hours
Factors	52 Hours	1	Difficulty Factor		0.9739 5/22/00 togo Factor			
750	STRAIGHT TIME BASE	E120	SAFETY ENGINEERS	K281S	Building 771 Closure Project	Linear	32.14	Hours
Factors	33 Hours	1	Difficulty Factor		0.9739 5/22/00 togo Factor			
750	STRAIGHT TIME BASE	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	395.40	Hours
Factors	406 Hours	1	Difficulty Factor		0.9739 5/22/00 togo Factor			
750	STRAIGHT TIME BASE	M020	MANAGERS (GRADE 69 - 72)	K281S	Building 771 Closure Project	Linear	7.79	Hours
Factors	8 Hours	1	Difficulty Factor		0.9739 5/22/00 togo Factor			
750	STRAIGHT TIME BASE	P090	INDUSTRIAL HYGIENISTS	K281S	Building 771 Closure Project	Linear	63.30	Hours
Factors	65 Hours	1	Difficulty Factor		0.9739 5/22/00 togo Factor			
750	STRAIGHT TIME BASE	P150	TRAINERS	K281S	Building 771 Closure Project	Linear	26.30	Hours
Factors	27 Hours	1	Difficulty Factor		0.9739 5/22/00 togo Factor			
750	STRAIGHT TIME BASE	P170	OTHER ADMINISTRATIVE & PROFE	K281S	Building 771 Closure Project	Linear	0.97	Hours
Factors	1 Hours	1	Difficulty Factor		0.9739 5/22/00 togo Factor			
750	STRAIGHT TIME BASE	S010	CHEMISTS	S100S	SSQC Salaried	Linear	2.92	Hours
Factors	3 Hours	1	Difficulty Factor		0.9739 5/22/00 togo Factor			
750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	278.54	Hours
Factors	286 Hours	1	Difficulty Factor		0.9739 5/22/00 togo Factor			

WBS No: 1CAC37  
Activity ID: 1CAC71371

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project  
WBS Filter  
Activity Filter  
Baseline Devl  
1CAC  
\*

Starts In FY \*

750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	584.34	Hours
Factors	600	Hours	1	Difficulty Factor	0.9739	5/22/00 togo Factor		
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear	48.69	Hours
Factors	50	Hours	1	Difficulty Factor	0.9739	5/22/00 togo Factor		
751	OVERTIME BASE & PRE.	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	85.70	Hours
Factors	88	Hours	1	Difficulty Factor	0.9739	5/22/00 togo Factor		
A52	TENERA	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	26.806.60	Dollars
Factors	367	Hours	75	Dollars per hr	1	Difficulty Factor	0.9739	5/22/00 togo Factor
A52	TENERA	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	6.062.53	Dollars
Factors	83	Hours	75	Dollars per hr	1	Difficulty Factor	0.9739	5/22/00 togo Factor
A57	LATA	P160	TECHNICAL WRITERS AND EDITOR	K281S	Building 771 Closure Project	Linear	10.883.33	Dollars
Factors	149	Hours	75	Dollars per hr	1	Difficulty Factor	0.9739	5/22/00 togo Factor
A5H	SUBCONTRACTED SRVS	E080	NUCLEAR (CRITICALITY) ENGINEER	K281S	Building 771 Closure Project	Linear	14.199.46	Dollars
Factors	162	Hours	90	Dollars per hr	1	Difficulty Factor	0.9739	5/22/00 togo Factor
A5H	SUBCONTRACTED SRVS	P070	COST ESTIMATORS PLANNERS AN	K281S	Building 771 Closure Project	Linear	10.956.38	Dollars
Factors	150	Hours	75	Dollars per hr	1	Difficulty Factor	0.9739	5/22/00 togo Factor
A5H	SUBCONTRACTED SRVS	P080	HEALTH PHYSICISTS	K281S	Building 771 Closure Project	Linear	13.147.65	Dollars
Factors	180	Hours	75	Dollars per hr	1	Difficulty Factor	0.9739	5/22/00 togo Factor

**Line Item SYS - Contingency And Escalation**

**BOE**

**Resources**

Cost Element	Skill	Department	Curve	Quantity	Units
CON CONTINGENCY	0000 NONE	ZDEPT No Department	Linear	2.054.64	Dollars
Factors 2054.64					
ESC ESCALATION	0000 NONE	ZDEPT No Department	Linear	1.471.18	Dollars
Factors 1471.18					

Activity ID: 1CAC71372 Description: Tap & drain System 37, House Vacuum 12

Cost Risk 4 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
2	Tap & Drain	1.00	each	EE	13.115	13.115	276.413	71.066	0	347.478	131.849	479.327
SYS	Contingency And Escalation	1.00	lea	EE	0	0	0	0	26.104	26.104	0	26.104
Total for Activity 1CAC71372:						13.115	276.413	71.066	26.104	373.582	131.849	505.431

**Line Item 2 - Tap & Drain**

**BOE**

The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

**Resources**

Cost Element	Skill	Department	Curve	Quantity	Units
750 STRAIGHT TIME BASE	C120 D&D SKILLED TRADES	KC10H 771 Complex Steelworkers	Linear	345.29	Hours
Factors 43	Hours	8.03	Difficulty Factor		
750 STRAIGHT TIME BASE	T050 RADIATION CONTROL TECHNOLIGI	KC10H 771 Complex Steelworkers	Linear	2.842.62	Hours
Factors 354	Hours	8.03	Difficulty Factor		
750 STRAIGHT TIME BASE	T060 D&D HAZ REDUC TECH / RISK RED	KC10H 771 Complex Steelworkers	Linear	7.962.55	Hours
Factors 1340	Hours	8.03	Difficulty Factor		
		0.74	Heatcount Cuts		
750 STRAIGHT TIME BASE	T060 D&D HAZ REDUC TECH / RISK RED	KC10H 771 Complex Steelworkers	Linear	1.402.36	Hours
Factors 236	Hours	8.03	Difficulty Factor		
		0.74	Heatcount Cuts		
751 OVERTIME BASE & PRE.	C120 D&D SKILLED TRADES	KC10H 771 Complex Steelworkers	Linear	64.24	Hours
Factors 8	Hours	8.03	Difficulty Factor		
751 OVERTIME BASE & PRE.	T050 RADIATION CONTROL TECHNOLIGI	KC10H 771 Complex Steelworkers	Linear	497.86	Hours
Factors 62	Hours	8.03	Difficulty Factor		

WBS No: 1CAC37  
Activity ID: 1CAC71372

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

A5H	SUBCONTRACTED SRVS	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	71.065.50	Dollars
Factors	118 Hours	75	Dollars per Hr	8.03	Difficulty Factor			

**Line Item SYS - Contingency And Escalation**

**BOE**

Resources	Cost Element		Skill		Department		Curve	Quantity	Units
	CON	CONTINGENCY	0000	NONE	ZDEPT	No Department	Linear	16.024.75	Dollars
	Factors 16024.8 Dollars								
	ESC	ESCALATION	0000	NONE	ZDEPT	No Department	Linear	10.079.18	Dollars
Factors 10079.2 Dollars									

Activity ID: 1CAC71373 Description: Remove proc. piping, Svs. 37, House Vacuum 12

Cost Risk 4 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
3	PPR	1.00	each	EE	11.763	11.763	265.113	75.884	0	340.997	126.459	467.456
SYS	Contingency And Escalation	1.00	lea	EE	0	0	0	0	25.457	25.457	0	25.457
Total for Activity 1CAC71373:						11.763	265.113	75.884	25.457	366.454	126.459	492.913

**Line Item 3 - PPR**

**BOE**

The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources	Cost Element		Skill		Department		Curve	Quantity	Units
	750	STRAIGHT TIME BASE	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	5.894.02	Hours
Factors	734	Hours	8.03	Difficulty Factor					
750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	2.296.58	Hours	
Factors	286	Hours	8.03	Difficulty Factor					
750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	1.818.31	Hours	
Factors	306	Hours	8.03	Difficulty Factor					
					0.74	Heatcount Cuts			
751	OVERTIME BASE & PRE.	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	1.043.90	Hours	
Factors	130	Hours	8.03	Difficulty Factor					
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	401.50	Hours	
Factors	50	Hours	8.03	Difficulty Factor					
751	OVERTIME BASE & PRE.	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	308.99	Hours	
Factors	52	Hours	8.03	Difficulty Factor					
					0.74	Heatcount Cuts			
A57	LATA	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	74.679.00	Dollars	
Factors	124	Hours	75	Dollars per hr	8.03	Difficulty Factor			
A5H	SUBCONTRACTED SRVS	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	1.204.50	Dollars	
Factors	2	Hours	75	Dollars per hr	8.03	Difficulty Factor			

**Line Item SYS - Contingency And Escalation**

**BOE**

Resources	Cost Element		Skill		Department		Curve	Quantity	Units
	CON	CONTINGENCY	0000	NONE	ZDEPT	No Department	Linear	15.627.85	Dollars
	Factors 15627.9 Dollars								
	ESC	ESCALATION	0000	NONE	ZDEPT	No Department	Linear	9.829.54	Dollars
	Factors 9829.55 Dollars								

Activity ID: 1CAC71374 Description: Finalize closure doc., Svs. 37, House Vacuum 12

Cost Risk 2 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
4	Closure Documentation	1.00	each	EE	5	5	148	1,500	0	1,648	71	1,718
SYS	Contingency And Escalation	1.00	lea	EE	0	0	0	0	92	92	0	92

WBS No: 1CAC37  
Activity ID: 1CAC71374

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \* Starts In FY \*

Total for Activity 1CAC71374:

5	148	1,500	92	1,740	71	1,810
---	-----	-------	----	-------	----	-------

**Line Item 4 - Closure Documentation**

**BOE**  
The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources		Cost Element	Skill	Department	Curve	Quantity	Units
750	STRAIGHT TIME BASE	E050	ENVIRONMENTAL ENGINEERS	K281S	Building 771 Closure Project	Linear	5.00 Hours
Factors	5	Hours	1	Difficulty Factor			
A5H	SUBCONTRACTED SRVS	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	1,500.00 Dollars
Factors	20	Hours	75	Dollars per Hr	1	Difficulty Factor	

**Line Item SYS - Contingency And Escalation**

Resources		Cost Element	Skill	Department	Curve	Quantity	Units
CON	CONTINGENCY	0000	NONE	ZDEPT	No Department	Linear	55.76 Dollars
Factors	55.7588	Dollars					
ESC	ESCALATION	0000	NONE	ZDEPT	No Department	Linear	36.13 Dollars
Factors	36.1320	Dollars					

WBS No: 1CAC38 Title: Sys 38 - Freon 12 Rm 114  
Activity ID: 1CAC71381 Description: Plan/Eng prep to drain Sys. 38, Freon 12, Rm 114

Cost Risk 1 Schedule Risk 1

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
1	Planning & Engineering Prep to Drain	1.00	each	EE	842	842	22,749	41,028	0	63,777	11,061	74,838
SYS	Contingency And Escalation	1.00	lea	EE	0	0	0	0	607	607	0	607
Total for Activity 1CAC71381:						842	22,749	41,028	607	64,383	11,061	75,445

**Line Item 1 - Planning & Engineering Prep to Drain**

**BOE**  
The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources		Cost Element	Skill	Department	Curve	Quantity	Units
750	STRAIGHT TIME BASE	E050	ENVIRONMENTAL ENGINEERS	K281S	Building 771 Closure Project	Linear	53.56 Hours
Factors	110	Hours	0.5	Difficulty Factor	0.9739	5/22/00	to go Factor
750	STRAIGHT TIME BASE	E080	NUCLEAR (CRITICALITY) ENGINEER	K281S	Building 771 Closure Project	Linear	25.32 Hours
Factors	52	Hours	0.5	Difficulty Factor	0.9739	5/22/00	to go Factor
750	STRAIGHT TIME BASE	E120	SAFETY ENGINEERS	K281S	Building 771 Closure Project	Linear	16.07 Hours
Factors	33	Hours	0.5	Difficulty Factor	0.9739	5/22/00	to go Factor
750	STRAIGHT TIME BASE	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	197.70 Hours
Factors	406	Hours	0.5	Difficulty Factor	0.9739	5/22/00	to go Factor
750	STRAIGHT TIME BASE	M020	MANAGERS (GRADE 69 - 72)	K281S	Building 771 Closure Project	Linear	3.90 Hours
Factors	8	Hours	0.5	Difficulty Factor	0.9739	5/22/00	to go Factor
750	STRAIGHT TIME BASE	P090	INDUSTRIAL HYGIENISTS	K281S	Building 771 Closure Project	Linear	31.65 Hours
Factors	65	Hours	0.5	Difficulty Factor	0.9739	5/22/00	to go Factor
750	STRAIGHT TIME BASE	P150	TRAINERS	K281S	Building 771 Closure Project	Linear	13.15 Hours
Factors	27	Hours	0.5	Difficulty Factor	0.9739	5/22/00	to go Factor
750	STRAIGHT TIME BASE	P170	OTHER ADMINISTRATIVE & PROFE	K281S	Building 771 Closure Project	Linear	0.49 Hours
Factors	1	Hours	0.5	Difficulty Factor	0.9739	5/22/00	to go Factor
750	STRAIGHT TIME BASE	S010	CHEMISTS	S100S	SSQC Salaried	Linear	1.46 Hours
Factors	3	Hours	0.5	Difficulty Factor	0.9739	5/22/00	to go Factor
750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	139.27 Hours
Factors	286	Hours	0.5	Difficulty Factor	0.9739	5/22/00	to go Factor

WBS No: 1CAC38  
Activity ID: 1CAC71381

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	292.17	Hours
Factors	600	Hours	0.5	Difficulty Factor	0.9739	5/22/00 togo Factor		
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear	24.35	Hours
Factors	50	Hours	0.5	Difficulty Factor	0.9739	5/22/00 togo Factor		
751	OVERTIME BASE & PRE.	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	42.85	Hours
Factors	88	Hours	0.5	Difficulty Factor	0.9739	5/22/00 togo Factor		
A52	TENERA	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	13.403.30	Dollars
Factors	367	Hours	75	Dollars per hr	0.5	Difficulty Factor	0.9739	5/22/00 togo Factor
A52	TENERA	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	3.031.26	Dollars
Factors	83	Hours	75	Dollars per hr	0.5	Difficulty Factor	0.9739	5/22/00 togo Factor
A57	LATA	P160	TECHNICAL WRITERS AND EDITOR	K281S	Building 771 Closure Project	Linear	5.441.67	Dollars
Factors	149	Hours	75	Dollars per hr	0.5	Difficulty Factor	0.9739	5/22/00 togo Factor
A5H	SUBCONTRACTED SRVS	E080	NUCLEAR (CRITICALITY) ENGINEER	K281S	Building 771 Closure Project	Linear	7.099.73	Dollars
Factors	162	Hours	90	Dollars per hr	0.5	Difficulty Factor	0.9739	5/22/00 togo Factor
A5H	SUBCONTRACTED SRVS	P070	COST ESTIMATORS PLANNERS AN	K281S	Building 771 Closure Project	Linear	5.478.19	Dollars
Factors	150	Hours	75	Dollars per hr	0.5	Difficulty Factor	0.9739	5/22/00 togo Factor
A5H	SUBCONTRACTED SRVS	P080	HEALTH PHYSICISTS	K281S	Building 771 Closure Project	Linear	6.573.83	Dollars
Factors	180	Hours	75	Dollars per hr	0.5	Difficulty Factor	0.9739	5/22/00 togo Factor

**Line Item SYS - Contingency And Escalation**

**BOE**

**Resources**

Cost Element	Skill	Department	Curve	Quantity	Units
CON CONTINGENCY	0000 NONE	ZDEPT No Department	Linear	353.49	Dollars
Factors 353.486					
ESC ESCALATION	0000 NONE	ZDEPT No Department	Linear	253.11	Dollars
Factors 253.107					

Activity ID: 1CAC71382

Description: Tap & drain System 38, Freon 12, Rm 114

Cost Risk 4 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
2	Tap & Drain	1.00	each	EE	800	800	16.867	4.337	0	21.204	8.046	29.249
SYS	Contingency And Escalation	1.00	lea	EE	0	0	0	0	1.593	1.593	0	1.593
Total for Activity 1CAC71382:						800	16.867	4.337	1.593	22.796	8.046	30.842

**Line Item 2 - Tap & Drain**

**BOE**

The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

**Resources**

Cost Element	Skill	Department	Curve	Quantity	Units
750 STRAIGHT TIME BASE	C120 D&D SKILLED TRADES	KC10H 771 Complex Steelworkers	Linear	21.07	Hours
Factors 43	Hours	0.49	Difficulty Factor		
750 STRAIGHT TIME BASE	T050 RADIATION CONTROL TECHNOLIGI	KC10H 771 Complex Steelworkers	Linear	173.46	Hours
Factors 354	Hours	0.49	Difficulty Factor		
750 STRAIGHT TIME BASE	T060 D&D HAZ REDUC TECH / RISK RED	KC10H 771 Complex Steelworkers	Linear	485.88	Hours
Factors 1340	Hours	0.49	Difficulty Factor		
		0.74	Heatcount Cuts		
750 STRAIGHT TIME BASE	T060 D&D HAZ REDUC TECH / RISK RED	KC10H 771 Complex Steelworkers	Linear	85.57	Hours
Factors 236	Hours	0.49	Difficulty Factor		
		0.74	Heatcount Cuts		
751 OVERTIME BASE & PRE.	C120 D&D SKILLED TRADES	KC10H 771 Complex Steelworkers	Linear	3.92	Hours
Factors 8	Hours	0.49	Difficulty Factor		
751 OVERTIME BASE & PRE.	T050 RADIATION CONTROL TECHNOLIGI	KC10H 771 Complex Steelworkers	Linear	30.38	Hours
Factors 62	Hours	0.49	Difficulty Factor		

WBS No: 1CAC38  
Activity ID: 1CAC71382

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

A5H	SUBCONTRACTED SRVS	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	4,336.50	Dollars
Factors	118 Hours		75 Dollars per Hr	0.49	Difficulty Factor			

**Line Item SYS - Contingency And Escalation**

**BOE**

Resources	Cost Element		Skill		Department		Curve	Quantity	Units
	CON	CONTINGENCY	0000	NONE	ZDEPT	No Department	Linear	977.85	Dollars
	Factors 977.849 Dollars								
	ESC	ESCALATION	0000	NONE	ZDEPT	No Department	Linear	615.04	Dollars
	Factors 615.044 Dollars								

Activity ID: 1CAC71383 Description: Remove proc. piping, Ssystem 38, Freon 12, Rm 114

Cost Risk 4 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
3	PPR	1.00	each	EE	718	718	16,178	4,631	0	20,808	7,717	28,525
SYS	Contingency And Escalation	1.00	lea	EE	0	0	0	0	1,553	1,553	0	1,553
Total for Activity 1CAC71383:						718	16,178	4,631	1,553	22,361	7,717	30,078

**Line Item 3 - PPR**

**BOE**

The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources	Cost Element			Skill		Department		Curve	Quantity	Units
	750	STRAIGHT TIME BASE		C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	359.66	Hours
Factors	734	Hours		0.49	Difficulty Factor					
750	STRAIGHT TIME BASE			T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	140.14	Hours
Factors	286	Hours		0.49	Difficulty Factor					
750	STRAIGHT TIME BASE			T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	110.96	Hours
Factors	306	Hours		0.49	Difficulty Factor					
						0.74	Heatcount Cuts			
751	OVERTIME BASE & PRE.			C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	63.70	Hours
Factors	130	Hours		0.49	Difficulty Factor					
751	OVERTIME BASE & PRE.			T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	24.50	Hours
Factors	50	Hours		0.49	Difficulty Factor					
751	OVERTIME BASE & PRE.			T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	18.86	Hours
Factors	52	Hours		0.49	Difficulty Factor					
						0.74	Heatcount Cuts			
A57	LATA			E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	4,557.00	Dollars
Factors	124	Hours		75	Dollars per hr		0.49	Difficulty Factor		
A5H	SUBCONTRACTED SRVS			E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	73.50	Dollars
Factors	2	Hours		75	Dollars per hr		0.49	Difficulty Factor		

**Line Item SYS - Contingency And Escalation**

**BOE**

Resources	Cost Element		Skill		Department		Curve	Quantity	Units
	CON	CONTINGENCY	0000	NONE	ZDEPT	No Department	Linear	953.63	Dollars
	Factors 953.63 Dollars								
	ESC	ESCALATION	0000	NONE	ZDEPT	No Department	Linear	599.81	Dollars
	Factors 599.810 Dollars								

Activity ID: 1CAC71384 Description: Finalize closure documents, Sys. 38, Freon 12

Cost Risk 2 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
4	Closure Documentation	1.00	each	EE	5	5	148	1,500	0	1,648	71	1,718
SYS	Contingency And Escalation	1.00	lea	EE	0	0	0	0	92	92	0	92



WBS No: 1CAC38  
Activity ID: 1CAC71384

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

Total for Activity 1CAC71384:

5	148	1,500	92	1,740	71	1,810
---	-----	-------	----	-------	----	-------

**Line Item 4 - Closure Documentation**

BOE

The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources

Cost Element		Skill		Department		Curve	Quantity	Units
750	STRAIGHT TIME BASE	E050	ENVIRONMENTAL ENGINEERS	K281S	Building 771 Closure Project	Linear	5.00	Hours
Factors	5 Hours	1	Difficulty Factor					
A5H	SUBCONTRACTED SRVS	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	1,500.00	Dollars
Factors	20 Hours	75	Dollars per Hr	1	Difficulty Factor			

**Line Item SYS - Contingency And Escalation**

BOE

Resources

Cost Element		Skill		Department		Curve	Quantity	Units
CON	CONTINGENCY	0000	NONE	ZDEPT	No Department	Linear	55.76	Dollars
Factors	55.7588 Dollars							
ESC	ESCALATION	0000	NONE	ZDEPT	No Department	Linear	36.13	Dollars
Factors	36.1320 Dollars							

WBS No: 1CAC39 Title: Sys 39 - Process Steam

Activity ID: 1CAC71391 Description: Plan/Eng prep to drain Sys. 39. Process Steam

Cost Risk 1 Schedule Risk 1

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
1	Planning & Engineering Prep to Drain	1.00	each	EE	1,729	1,729	46,717	84,255	0	130,972	22,284	153,256
SYS	Contingency And Escalation	1.00	ea	EE	0	0	0	0	8,125	8,125	0	8,125
Total for Activity 1CAC71391:						1,729	46,717	84,255	8,125	139,097	22,284	161,381

**Line Item 1 - Planning & Engineering Prep to Drain**

BOE

The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources

Cost Element		Skill		Department		Curve	Quantity	Units
750	STRAIGHT TIME BASE	E050	ENVIRONMENTAL ENGINEERS	K281S	Building 771 Closure Project	Linear	110.00	Hours
Factors	110 Hours	1	Difficulty Factor					
750	STRAIGHT TIME BASE	E080	NUCLEAR (CRITICALITY) ENGINEER	K281S	Building 771 Closure Project	Linear	52.00	Hours
Factors	52 Hours	1	Difficulty Factor					
750	STRAIGHT TIME BASE	E120	SAFETY ENGINEERS	K281S	Building 771 Closure Project	Linear	33.00	Hours
Factors	33 Hours	1	Difficulty Factor					
750	STRAIGHT TIME BASE	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	406.00	Hours
Factors	406 Hours	1	Difficulty Factor					
750	STRAIGHT TIME BASE	M020	MANAGERS (GRADE 69 - 72)	K281S	Building 771 Closure Project	Linear	8.00	Hours
Factors	8 Hours	1	Difficulty Factor					
750	STRAIGHT TIME BASE	P090	INDUSTRIAL HYGIENISTS	K281S	Building 771 Closure Project	Linear	65.00	Hours
Factors	65 Hours	1	Difficulty Factor					
750	STRAIGHT TIME BASE	P150	TRAINERS	K281S	Building 771 Closure Project	Linear	27.00	Hours
Factors	27 Hours	1	Difficulty Factor					
750	STRAIGHT TIME BASE	P170	OTHER ADMINISTRATIVE & PROFE	K281S	Building 771 Closure Project	Linear	1.00	Hours
Factors	1 Hours	1	Difficulty Factor					
750	STRAIGHT TIME BASE	S010	CHEMISTS	S100S	SSOC Salaried	Linear	3.00	Hours
Factors	3 Hours	1	Difficulty Factor					
750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	286.00	Hours
Factors	286 Hours	1	Difficulty Factor					

WBS No: 1CAC39  
Activity ID: 1CAC71391

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project  
WBS Filter  
Activity Filter  
Baseline Devl  
1CAC  
\*

Starts In FY \*

750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	600.00	Hours
Factors	600	Hours	1	Difficulty Factor				
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear	50.00	Hours
Factors	50	Hours	1	Difficulty Factor				
751	OVERTIME BASE & PRE.	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	88.00	Hours
Factors	88	Hours	1	Difficulty Factor				
A52	TENERA	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	27.525.00	Dollars
Factors	367	Hours	75	Dollars per hr	1	Difficulty Factor		
A52	TENERA	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	6.225.00	Dollars
Factors	83	Hours	75	Dollars per hr	1	Difficulty Factor		
A57	LATA	P160	TECHNICAL WRITERS AND EDITOR	K281S	Building 771 Closure Project	Linear	11.175.00	Dollars
Factors	149	Hours	75	Dollars per hr	1	Difficulty Factor		
A5H	SUBCONTRACTED SRVS	E080	NUCLEAR (CRITICALITY) ENGINEER	K281S	Building 771 Closure Project	Linear	14.580.00	Dollars
Factors	162	Hours	90	Dollars per hr	1	Difficulty Factor		
A5H	SUBCONTRACTED SRVS	P070	COST ESTIMATORS PLANNERS AN	K281S	Building 771 Closure Project	Linear	11.250.00	Dollars
Factors	150	Hours	75	Dollars per hr	1	Difficulty Factor		
A5H	SUBCONTRACTED SRVS	P080	HEALTH PHYSICISTS	K281S	Building 771 Closure Project	Linear	13.500.00	Dollars
Factors	180	Hours	75	Dollars per hr	1	Difficulty Factor		

**Line Item SYS - Contingency And Escalation**

**BOE**

**Resources**

Cost Element	Skill	Department	Curve	Quantity	Units
CON CONTINGENCY	0000 NONE	ZDEPT No Department	Linear	4.902.35	Dollars
Factors	4902.35	Dollars			
ESC ESCALATION	0000 NONE	ZDEPT No Department	Linear	3.222.64	Dollars
Factors	3222.64	Dollars			

Activity ID: 1CAC71392 Description: Tap & drain System 39, Process Steam

Cost Risk 4 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
2	Tap & Drain	1.00	each	EE	1.364	1.364	29.033	9.868	0	38.901	13.849	52.750
SYS	Contingency And Escalation	1.00	lea	EE	0	0	0	0	2.873	2.873	0	2.873
Total for Activity 1CAC71392:						1.364	29.033	9.868	2.873	41.774	13.849	55.623

**Line Item 2 - Tap & Drain**

**BOE**

The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

**Resources**

Cost Element	Skill	Department	Curve	Quantity	Units
750 STRAIGHT TIME BASE	C120 D&D SKILLED TRADES	KC10H 771 Complex Steelworkers	Linear	47.94	Hours
Factors	43	Hours	2.23	Difficulty Factor	
		0.5	Headcount Cuts		
750 STRAIGHT TIME BASE	T050 RADIATION CONTROL TECHNOLIGI	KC10H 771 Complex Steelworkers	Linear	394.71	Hours
Factors	354	Hours	2.23	Difficulty Factor	
		0.5	Headcount Cuts		
750 STRAIGHT TIME BASE	T060 D&D HAZ REDUC TECH / RISK RED	KC10H 771 Complex Steelworkers	Linear	717.17	Hours
Factors	1340	Hours	2.23	Difficulty Factor	
		0.24	Headcount Cuts		
750 STRAIGHT TIME BASE	T060 D&D HAZ REDUC TECH / RISK RED	KC10H 771 Complex Steelworkers	Linear	126.31	Hours
Factors	236	Hours	2.23	Difficulty Factor	
		0.24	Headcount Cuts		
751 OVERTIME BASE & PRE.	C120 D&D SKILLED TRADES	KC10H 771 Complex Steelworkers	Linear	8.92	Hours
Factors	8	Hours	2.23	Difficulty Factor	
		0.5	Headcount Cuts		

WBS No: 1CAC39  
Activity ID: 1CAC71392

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project  
WBS Filter  
Activity Filter  
Baseline Devl  
1CAC  
\*

Starts In FY \*

751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	69.13	Hours
Factors	62	Hours	2.23	Difficulty Factor	0.5	Headcount Cuts		
A5H	SUBCONTRACTED SRVS	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	9.867.75	Dollars
Factors	118	Hours	75	Dollars per Hr	2.23	Difficulty Factor		
					0.5	Headcount Cuts		

**Line Item SYS - Contingency And Escalation**

**BOE**

**Resources**

Cost Element		Skill		Department		Curve	Quantity	Units
CON	CONTINGENCY	0000	NONE	ZDEPT	No Department	Linear	1.763.52	Dollars
Factors	1763.52	Dollars						
ESC	ESCALATION	0000	NONE	ZDEPT	No Department	Linear	1.109.21	Dollars
Factors	1109.21	Dollars						

Activity ID: 1CAC71393 Description: Remove proc. piping, Svsstem 39, Process Steam

Cost Risk 4 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
3	PPR	1.00	each	EE	1.530	1.530	34.504	10.537	0	45.040	16.458	61.499
SYS	Contingency And Escalation	1.00	lea	EE	0	0	0	0	3.349	3.349	0	3.349
Total for Activity 1CAC71393:						1.530	34.504	10.537	3.349	48.390	16.458	64.848

**Line Item 3 - PPR**

**BOE**

The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

**Resources**

Cost Element		Skill		Department		Curve	Quantity	Units
750	STRAIGHT TIME BASE	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	818.41	Hours
Factors	734	Hours	2.23	Difficulty Factor	0.5	Headcount Cuts		
750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	318.89	Hours
Factors	286	Hours	2.23	Difficulty Factor	0.5	Headcount Cuts		
750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	163.77	Hours
Factors	306	Hours	2.23	Difficulty Factor	0.24	Headcount Cuts		
751	OVERTIME BASE & PRE.	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	144.95	Hours
Factors	130	Hours	2.23	Difficulty Factor	0.5	Headcount Cuts		
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	55.75	Hours
Factors	50	Hours	2.23	Difficulty Factor	0.5	Headcount Cuts		
751	OVERTIME BASE & PRE.	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	27.83	Hours
Factors	52	Hours	2.23	Difficulty Factor	0.24	Headcount Cuts		
A57	LATA	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	10.369.50	Dollars
Factors	124	Hours	75	Dollars per hr	2.23	Difficulty Factor		
					0.5	Headcount Cuts		
A5H	SUBCONTRACTED SRVS	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	167.25	Dollars
Factors	2	Hours	75	Dollars per hr	2.23	Difficulty Factor		
					0.5	Headcount Cuts		

**Line Item SYS - Contingency And Escalation**

**BOE**

WBS No: 1CAC39  
Activity ID: 1CAC71393

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Resources	Cost Element		Skill		Department		Curve	Quantity	Units
	CON	CONTINGENCY	0000	NONE	ZDEPT	No Department	Linear	2.056.01	Dollars
Factors 2056.01 Dollars									
Resources	ESC	ESCALATION	0000	NONE	ZDEPT	No Department	Linear	1.293.18	Dollars
	Factors 1293.18 Dollars								

WBS No: 1CAC40 Title: Sys 40 - Process Steam Condensate

Activity ID: 1CAC71401 Description: Plan/Eng prep to drain Sys.40. Proc Strm Condens8

Cost Risk 1 Schedule Risk 1

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
1	Planning & Engineering Prep to Drain	1.00	each	EE	1.729	1.729	46.717	84.255	0	130.972	22.284	153.256
SYS	Contingency And Escalation	1.00	ea	EE	0	0	0	0	8.125	8.125	0	8.125
Total for Activity 1CAC71401:						1.729	46.717	84.255	8.125	139.097	22.284	161.381

**Line Item 1 - Planning & Engineering Prep to Drain**

**BOE**

The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources	Cost Element		Skill		Department		Curve	Quantity	Units
	750	STRAIGHT TIME BASE	E050	ENVIRONMENTAL ENGINEERS	K281S	Building 771 Closure Project	Linear	110.00	Hours
Factors 110 Hours 1 Difficulty Factor									
Resources	750	STRAIGHT TIME BASE	E080	NUCLEAR (CRITICALITY) ENGINEER	K281S	Building 771 Closure Project	Linear	52.00	Hours
	Factors 52 Hours 1 Difficulty Factor								
Resources	750	STRAIGHT TIME BASE	E120	SAFETY ENGINEERS	K281S	Building 771 Closure Project	Linear	33.00	Hours
	Factors 33 Hours 1 Difficulty Factor								
Resources	750	STRAIGHT TIME BASE	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	406.00	Hours
	Factors 406 Hours 1 Difficulty Factor								
Resources	750	STRAIGHT TIME BASE	M020	MANAGERS (GRADE 69 - 72)	K281S	Building 771 Closure Project	Linear	8.00	Hours
	Factors 8 Hours 1 Difficulty Factor								
Resources	750	STRAIGHT TIME BASE	P090	INDUSTRIAL HYGIENISTS	K281S	Building 771 Closure Project	Linear	65.00	Hours
	Factors 65 Hours 1 Difficulty Factor								
Resources	750	STRAIGHT TIME BASE	P150	TRAINERS	K281S	Building 771 Closure Project	Linear	27.00	Hours
	Factors 27 Hours 1 Difficulty Factor								
Resources	750	STRAIGHT TIME BASE	P170	OTHER ADMINISTRATIVE & PROFE	K281S	Building 771 Closure Project	Linear	1.00	Hours
	Factors 1 Hours 1 Difficulty Factor								
Resources	750	STRAIGHT TIME BASE	S010	CHEMISTS	S100S	SSOC Salaried	Linear	3.00	Hours
	Factors 3 Hours 1 Difficulty Factor								
Resources	750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	286.00	Hours
	Factors 286 Hours 1 Difficulty Factor								
Resources	750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	600.00	Hours
	Factors 600 Hours 1 Difficulty Factor								
Resources	751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	50.00	Hours
	Factors 50 Hours 1 Difficulty Factor								
Resources	751	OVERTIME BASE & PRE.	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	88.00	Hours
	Factors 88 Hours 1 Difficulty Factor								
Resources	A52	TENERA	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	27.525.00	Dollars
	Factors 367 Hours 75 Dollars per hr 1 Difficulty Factor								
Resources	A52	TENERA	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	6.225.00	Dollars
	Factors 83 Hours 75 Dollars per hr 1 Difficulty Factor								
Resources	A57	LATA	P160	TECHNICAL WRITERS AND EDITOR	K281S	Building 771 Closure Project	Linear	11.175.00	Dollars
	Factors 149 Hours 75 Dollars per hr 1 Difficulty Factor								
Resources	A5H	SUBCONTRACTED SRVS	E080	NUCLEAR (CRITICALITY) ENGINEER	K281S	Building 771 Closure Project	Linear	14.580.00	Dollars
	Factors 162 Hours 90 Dollars per hr 1 Difficulty Factor								

WBS No: 1CAC40  
Activity ID: 1CAC71401

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project  
WBS Filter  
Activity Filter  
Baseline Devl  
1CAC  
\*

Starts In FY \*

A5H	SUBCONTRACTED SRVS	P070	COST ESTIMATORS PLANNERS AN	K281S	Building 771 Closure Project	Linear	11.250.00	Dollars
Factors	150 Hours	75	Dollars per hr	1	Difficulty Factor			
A5H	SUBCONTRACTED SRVS	P080	HEALTH PHYSICISTS	K281S	Building 771 Closure Project	Linear	13.500.00	Dollars
Factors	180 Hours	75	Dollars per hr	1	Difficulty Factor			

**Line Item SYS - Contingency And Escalation**

**BOE**

Resources	Cost Element	Skill	Department	Curve	Quantity	Units
CON	CONTINGENCY	0000 NONE	ZDEPT No Department	Linear	4.902.35	Dollars
Factors	4902.35 Dollars					
ESC	ESCALATION	0000 NONE	ZDEPT No Department	Linear	3.222.64	Dollars
Factors	3222.64 Dollars					

Activity ID: 1CAC71402 Description: Tap & drain Sys. 40. Process Steam Condensate

Cost Risk 4 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
2	Tap & Drain	1.00	each	EE	985	985	20.961	7.124	0	28.086	9.999	38.084
SYS	Contingency And Escalation	1.00	lea	EE	0	0	0	0	2.074	2.074	0	2.074
Total for Activity 1CAC71402:						985	20.961	7.124	2.074	30.160	9.999	40.158

**Line Item 2 - Tap & Drain**

**BOE**

The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources	Cost Element			Skill		Department		Curve	Quantity	Units
	750	STRAIGHT TIME BASE		C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	34.62	Hours
Factors	43	Hours		1.61	Difficulty Factor					
						0.5	Headcount Cuts			
750	STRAIGHT TIME BASE		T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	284.97	Hours	
Factors	354	Hours		1.61	Difficulty Factor					
						0.5	Headcount Cuts			
750	STRAIGHT TIME BASE		T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	517.78	Hours	
Factors	1340	Hours		1.61	Difficulty Factor					
						0.24	Headcount Cuts			
750	STRAIGHT TIME BASE		T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	91.19	Hours	
Factors	236	Hours		1.61	Difficulty Factor					
						0.24	Headcount Cuts			
751	OVERTIME BASE & PRE.		C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	6.44	Hours	
Factors	8	Hours		1.61	Difficulty Factor					
						0.5	Headcount Cuts			
751	OVERTIME BASE & PRE.		T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	49.91	Hours	
Factors	62	Hours		1.61	Difficulty Factor					
						0.5	Headcount Cuts			
A5H	SUBCONTRACTED SRVS		E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	7.124.25	Dollars	
Factors	118	Hours		75	Dollars per Hr		1.61	Difficulty Factor		
						0.5	Headcount Cuts			

**Line Item SYS - Contingency And Escalation**

**BOE**

Resources	Cost Element	Skill	Department	Curve	Quantity	Units
CON	CONTINGENCY	0000 NONE	ZDEPT No Department	Linear	1.273.22	Dollars
Factors	1273.22 Dollars					
ESC	ESCALATION	0000 NONE	ZDEPT No Department	Linear	800.82	Dollars
Factors	800.82 Dollars					

WBS No: 1CAC40  
Activity ID: 1CAC71403

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*  
Starts In FY \*

Activity ID: 1CAC71403 Description: Remove proc. piping, Svs.40, Proc Strm Condensate

Cost Risk 4 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
3	PPR	1.00	each	EE	1.104	1.104	24.911	7.607	0	32.518	10.264	42.782
SYS	Contingency And Escalation	1.00	ea	EE	0	0	0	0	4.329	4.329	0	4.329
Total for Activity 1CAC71403:						1.104	24.911	7.607	4.329	36.847	10.264	47.112

**Line Item 3 - PPR**

**BOE**  
The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources	Cost Element	Skill	Department	Curve	Quantity	Units
750	STRAIGHT TIME BASE	C120 D&D SKILLED TRADES	KC10H 771 Complex Steelworkers	Linear	590.87	Hours
Factors	734 Hours	1.61 Difficulty Factor	0.5 Headcount Cuts			
750	STRAIGHT TIME BASE	T050 RADIATION CONTROL TECHNOLOGI	KC10H 771 Complex Steelworkers	Linear	230.23	Hours
Factors	286 Hours	1.61 Difficulty Factor	0.5 Headcount Cuts			
750	STRAIGHT TIME BASE	T060 D&D HAZ REDUC TECH / RISK RED	KC10H 771 Complex Steelworkers	Linear	118.24	Hours
Factors	306 Hours	1.61 Difficulty Factor	0.24 Headcount Cuts			
751	OVERTIME BASE & PRE.	C120 D&D SKILLED TRADES	KC10H 771 Complex Steelworkers	Linear	104.65	Hours
Factors	130 Hours	1.61 Difficulty Factor	0.5 Headcount Cuts			
751	OVERTIME BASE & PRE.	T050 RADIATION CONTROL TECHNOLOGI	KC10H 771 Complex Steelworkers	Linear	40.25	Hours
Factors	50 Hours	1.61 Difficulty Factor	0.5 Headcount Cuts			
751	OVERTIME BASE & PRE.	T060 D&D HAZ REDUC TECH / RISK RED	KC10H 771 Complex Steelworkers	Linear	20.09	Hours
Factors	52 Hours	1.61 Difficulty Factor	0.24 Headcount Cuts			
A57	LATA	E070 MECHANICAL ENGINEERS	K281S Building 771 Closure Project	Linear	7.486.50	Dollars
Factors	124 Hours	75 Dollars per hr	1.61 Difficulty Factor			
A5H	SUBCONTRACTED SRVS	E130 OTHER ENGINEERS	K281S Building 771 Closure Project	Linear	120.75	Dollars
Factors	2 Hours	75 Dollars per hr	1.61 Difficulty Factor			
			0.5 Headcount Cuts			

**Line Item SYS - Contingency And Escalation**

Resources	Cost Element	Skill	Department	Curve	Quantity	Units
CON	CONTINGENCY	0000 NONE	ZDEPT No Department	Linear	2.873.46	Dollars
Factors	2873.46 Dollars					
ESC	ESCALATION	0000 NONE	ZDEPT No Department	Linear	1.455.83	Dollars
Factors	1455.83 Dollars					

WBS No: 1CAC41 Title: Sys 41 - Process Water

Activity ID: 1CAC71411 Description: Plan/Eng prep to drain Svs. 41, Process Water

Cost Risk 1 Schedule Risk 1

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
1	Planning & Engineering Prep to Drain	1.00	each	EE	1.729	1.729	46.717	84.255	0	130.972	22.284	153.256
SYS	Contingency And Escalation	1.00	ea	EE	0	0	0	0	8.125	8.125	0	8.125
Total for Activity 1CAC71411:						1.729	46.717	84.255	8.125	139.097	22.284	161.381



WBS No: 1CAC41  
Activity ID: 1CAC71411

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

**Line Item 1 - Planning & Engineering Prep to Drain**

**BOE**  
The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources		Cost Element	Skill	Department	Curve	Quantity	Units
750	STRAIGHT TIME BASE	E050	ENVIRONMENTAL ENGINEERS	K281S Building 771 Closure Project	Linear	110.00	Hours
Factors	110	Hours	1	Difficulty Factor			
750	STRAIGHT TIME BASE	E080	NUCLEAR (CRITICALITY) ENGINEER	K281S Building 771 Closure Project	Linear	52.00	Hours
Factors	52	Hours	1	Difficulty Factor			
750	STRAIGHT TIME BASE	E120	SAFETY ENGINEERS	K281S Building 771 Closure Project	Linear	33.00	Hours
Factors	33	Hours	1	Difficulty Factor			
750	STRAIGHT TIME BASE	E130	OTHER ENGINEERS	K281S Building 771 Closure Project	Linear	406.00	Hours
Factors	406	Hours	1	Difficulty Factor			
750	STRAIGHT TIME BASE	M020	MANAGERS (GRADE 69 - 72)	K281S Building 771 Closure Project	Linear	8.00	Hours
Factors	8	Hours	1	Difficulty Factor			
750	STRAIGHT TIME BASE	P090	INDUSTRIAL HYGIENISTS	K281S Building 771 Closure Project	Linear	65.00	Hours
Factors	65	Hours	1	Difficulty Factor			
750	STRAIGHT TIME BASE	P150	TRAINERS	K281S Building 771 Closure Project	Linear	27.00	Hours
Factors	27	Hours	1	Difficulty Factor			
750	STRAIGHT TIME BASE	P170	OTHER ADMINISTRATIVE & PROFE	K281S Building 771 Closure Project	Linear	1.00	Hours
Factors	1	Hours	1	Difficulty Factor			
750	STRAIGHT TIME BASE	S010	CHEMISTS	S100S SSOC Salaried	Linear	3.00	Hours
Factors	3	Hours	1	Difficulty Factor			
750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLOGI	KC10H 771 Complex Steelworkers	Linear	286.00	Hours
Factors	286	Hours	1	Difficulty Factor			
750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H 771 Complex Steelworkers	Linear	600.00	Hours
Factors	600	Hours	1	Difficulty Factor			
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLOGI	KC10H 771 Complex Steelworkers	Linear	50.00	Hours
Factors	50	Hours	1	Difficulty Factor			
751	OVERTIME BASE & PRE.	T060	D&D HAZ REDUC TECH / RISK RED	KC10H 771 Complex Steelworkers	Linear	88.00	Hours
Factors	88	Hours	1	Difficulty Factor			
A52	TENERA	E070	MECHANICAL ENGINEERS	K281S Building 771 Closure Project	Linear	27.525.00	Dollars
Factors	367	Hours	75	Dollars per hr	1	Difficulty Factor	
A52	TENERA	E130	OTHER ENGINEERS	K281S Building 771 Closure Project	Linear	6.225.00	Dollars
Factors	83	Hours	75	Dollars per hr	1	Difficulty Factor	
A57	LATA	P160	TECHNICAL WRITERS AND EDITOR	K281S Building 771 Closure Project	Linear	11.175.00	Dollars
Factors	149	Hours	75	Dollars per hr	1	Difficulty Factor	
A5H	SUBCONTRACTED SRVS	E080	NUCLEAR (CRITICALITY) ENGINEER	K281S Building 771 Closure Project	Linear	14.580.00	Dollars
Factors	162	Hours	90	Dollars per hr	1	Difficulty Factor	
A5H	SUBCONTRACTED SRVS	P070	COST ESTIMATORS PLANNERS AN	K281S Building 771 Closure Project	Linear	11.250.00	Dollars
Factors	150	Hours	75	Dollars per hr	1	Difficulty Factor	
A5H	SUBCONTRACTED SRVS	P080	HEALTH PHYSICISTS	K281S Building 771 Closure Project	Linear	13.500.00	Dollars
Factors	180	Hours	75	Dollars per hr	1	Difficulty Factor	

**Line Item SYS - Contingency And Escalation**

Resources		Cost Element	Skill	Department	Curve	Quantity	Units
CON	CONTINGENCY	0000	NONE	ZDEPT No Department	Linear	4.902.35	Dollars
Factors	4902.35	Dollars					
ESC	ESCALATION	0000	NONE	ZDEPT No Department	Linear	3.222.64	Dollars
Factors	3222.64	Dollars					

Activity ID: 1CAC71412 Description: Tap & drain System 41, Process Water

Cost Risk 4 Schedule Risk 3

WBS No: 1CAC41  
Activity ID: 1CAC71412

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
2	Tap & Drain	1.00	each	EE	1.034	1.034	22.003	7.478	0	29.481	10.495	39.976
SYS	Contingency And Escalation	1.00	ea	EE	0	0	0	0	2.177	2.177	0	2.177
Total for Activity 1CAC71412:						1.034	22.003	7.478	2.177	31.658	10.495	42.154

**Line Item 2 - Tap & Drain**

**BOE** The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources	Cost Element	Skill	Department	Curve	Quantity	Units
750	STRAIGHT TIME BASE	C120 D&D SKILLED TRADES	KC10H 771 Complex Steelworkers	Linear	36.34	Hours
Factors	43 Hours	1.69 Difficulty Factor	0.5 Headcount Cuts			
750	STRAIGHT TIME BASE	T050 RADIATION CONTROL TECHNOLOGI	KC10H 771 Complex Steelworkers	Linear	299.13	Hours
Factors	354 Hours	1.69 Difficulty Factor	0.5 Headcount Cuts			
750	STRAIGHT TIME BASE	T060 D&D HAZ REDUC TECH / RISK RED	KC10H 771 Complex Steelworkers	Linear	95.72	Hours
Factors	236 Hours	1.69 Difficulty Factor	0.24 Headcount Cuts			
750	STRAIGHT TIME BASE	T060 D&D HAZ REDUC TECH / RISK RED	KC10H 771 Complex Steelworkers	Linear	543.50	Hours
Factors	1340 Hours	1.69 Difficulty Factor	0.24 Headcount Cuts			
751	OVERTIME BASE & PRE.	C120 D&D SKILLED TRADES	KC10H 771 Complex Steelworkers	Linear	6.76	Hours
Factors	8 Hours	1.69 Difficulty Factor	0.5 Headcount Cuts			
751	OVERTIME BASE & PRE.	T050 RADIATION CONTROL TECHNOLOGI	KC10H 771 Complex Steelworkers	Linear	52.39	Hours
Factors	62 Hours	1.69 Difficulty Factor	0.5 Headcount Cuts			
A5H	SUBCONTRACTED SRVS	E070 MECHANICAL ENGINEERS	K281S Building 771 Closure Project	Linear	7.478.25	Dollars
Factors	118 Hours	75 Dollars per Hr	1.69 Difficulty Factor			
			0.5 Headcount Cuts			

**Line Item SYS - Contingency And Escalation**

Resources	Cost Element	Skill	Department	Curve	Quantity	Units
CON	CONTINGENCY	0000 NONE	ZDEPT No Department	Linear	1.336.48	Dollars
Factors	1336.48 Dollars					
ESC	ESCALATION	0000 NONE	ZDEPT No Department	Linear	840.61	Dollars
Factors	840.615 Dollars					

Activity ID: 1CAC71413 Description: Remove proc. piping, Svs. 41, Process Water

Cost Risk 4 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
3	PPR	1.00	each	EE	1.159	1.159	26.149	7.985	0	34.134	12.473	46.607
SYS	Contingency And Escalation	1.00	ea	EE	0	0	0	0	2.538	2.538	0	2.538
Total for Activity 1CAC71413:						1.159	26.149	7.985	2.538	36.672	12.473	49.145

**Line Item 3 - PPR**

**BOE** The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources	Cost Element	Skill	Department	Curve	Quantity	Units
-----------	--------------	-------	------------	-------	----------	-------

WBS No: 1CAC41  
Activity ID: 1CAC71413

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project  
WBS Filter  
Activity Filter  
Baseline Devl  
1CAC  
\*

Starts In FY \*

750	STRAIGHT TIME BASE	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	620.23	Hours
Factors	734	Hours	1.69	Difficulty Factor	0.5	Headcount Cuts		
750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear	241.67	Hours
Factors	286	Hours	1.69	Difficulty Factor	0.5	Headcount Cuts		
750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	124.11	Hours
Factors	306	Hours	1.69	Difficulty Factor	0.24	Headcount Cuts		
751	OVERTIME BASE & PRE.	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	109.85	Hours
Factors	130	Hours	1.69	Difficulty Factor	0.5	Headcount Cuts		
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear	42.25	Hours
Factors	50	Hours	1.69	Difficulty Factor	0.5	Headcount Cuts		
751	OVERTIME BASE & PRE.	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	21.09	Hours
Factors	52	Hours	1.69	Difficulty Factor	0.24	Headcount Cuts		
A57	LATA	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	7,858.50	Dollars
Factors	124	Hours	75	Dollars per hr	1.69	Difficulty Factor		
					0.5	Headcount Cuts		
A5H	SUBCONTRACTED SRVS	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	126.75	Dollars
Factors	2	Hours	75	Dollars per hr	1.69	Difficulty Factor		
					0.5	Headcount Cuts		

**Line Item SYS - Contingency And Escalation**

**BOE**

**Resources**

Cost Element	Skill	Department	Curve	Quantity	Units
CON CONTINGENCY	0000 NONE	ZDEPT No Department	Linear	1,558.14	Dollars
Factors	1558.14	Dollars			
ESC ESCALATION	0000 NONE	ZDEPT No Department	Linear	980.03	Dollars
Factors	980.034	Dollars			

WBS No: 1CAC42 Title: Sys 42 - Process Cool Wtr Sppl'y & Retur

Activity ID: 1CAC71421 Description: Plan/Eng prep to drain Sys 42 Process Cool'g H2O

Cost Risk 1 Schedule Risk 1

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
1	Plannina & Engineering Prep to Drain	1.00	each	EE	1.729	1.729	46,717	84,255	0	130,972	22,284	153,256
SYS	Contingency And Escalation	1.00	ea	EE	0	0	0	0	8,125	8,125	0	8,125
Total for Activity 1CAC71421:						1.729	46,717	84,255	8,125	139,097	22,284	161,381

**Line Item 1 - Planning & Engineering Prep to Drain**

**BOE**

The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

**Resources**

Cost Element	Skill	Department	Curve	Quantity	Units
750 STRAIGHT TIME BASE	E050 ENVIRONMENTAL ENGINEERS	K281S Building 771 Closure Project	Linear	110.00	Hours
Factors	110	Hours	1	Difficulty Factor	
750 STRAIGHT TIME BASE	E080 NUCLEAR (CRITICALITY) ENGINEER	K281S Building 771 Closure Project	Linear	52.00	Hours
Factors	52	Hours	1	Difficulty Factor	
750 STRAIGHT TIME BASE	E120 SAFETY ENGINEERS	K281S Building 771 Closure Project	Linear	33.00	Hours
Factors	33	Hours	1	Difficulty Factor	
750 STRAIGHT TIME BASE	E130 OTHER ENGINEERS	K281S Building 771 Closure Project	Linear	406.00	Hours
Factors	406	Hours	1	Difficulty Factor	

WBS No: 1CAC42  
Activity ID: 1CAC71421

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project  
WBS Filter  
Activity Filter  
Baseline Devl  
1CAC  
\*

Starts In FY \*

750	STRAIGHT TIME BASE	M020	MANAGERS (GRADE 69 - 72)	K281S	Building 771 Closure Project	Linear	8.00	Hours
Factors	8	Hours	1	Difficulty Factor				
750	STRAIGHT TIME BASE	P090	INDUSTRIAL HYGIENISTS	K281S	Building 771 Closure Project	Linear	65.00	Hours
Factors	65	Hours	1	Difficulty Factor				
750	STRAIGHT TIME BASE	P150	TRAINERS	K281S	Building 771 Closure Project	Linear	27.00	Hours
Factors	27	Hours	1	Difficulty Factor				
750	STRAIGHT TIME BASE	P170	OTHER ADMINISTRATIVE & PROFE	K281S	Building 771 Closure Project	Linear	1.00	Hours
Factors	1	Hours	1	Difficulty Factor				
750	STRAIGHT TIME BASE	S010	CHEMISTS	S100S	SSOC Salaried	Linear	3.00	Hours
Factors	3	Hours	1	Difficulty Factor				
750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	286.00	Hours
Factors	286	Hours	1	Difficulty Factor				
750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	600.00	Hours
Factors	600	Hours	1	Difficulty Factor				
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	50.00	Hours
Factors	50	Hours	1	Difficulty Factor				
751	OVERTIME BASE & PRE.	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	88.00	Hours
Factors	88	Hours	1	Difficulty Factor				
A52	TENERA	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	27,525.00	Dollars
Factors	367	Hours	75	Dollars per hr	1	Difficulty Factor		
A52	TENERA	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	6,225.00	Dollars
Factors	83	Hours	75	Dollars per hr	1	Difficulty Factor		
A57	LATA	P160	TECHNICAL WRITERS AND EDITOR	K281S	Building 771 Closure Project	Linear	11,175.00	Dollars
Factors	149	Hours	75	Dollars per hr	1	Difficulty Factor		
A5H	SUBCONTRACTED SRVS	E080	NUCLEAR (CRITICALITY) ENGINEER	K281S	Building 771 Closure Project	Linear	14,580.00	Dollars
Factors	162	Hours	90	Dollars per hr	1	Difficulty Factor		
A5H	SUBCONTRACTED SRVS	P070	COST ESTIMATORS PLANNERS AN	K281S	Building 771 Closure Project	Linear	11,250.00	Dollars
Factors	150	Hours	75	Dollars per hr	1	Difficulty Factor		
A5H	SUBCONTRACTED SRVS	P080	HEALTH PHYSICISTS	K281S	Building 771 Closure Project	Linear	13,500.00	Dollars
Factors	180	Hours	75	Dollars per hr	1	Difficulty Factor		

**Line Item SYS - Contingency And Escalation**

**BOE**

**Resources**

Cost Element	Skill	Department	Curve	Quantity	Units
CON CONTINGENCY	0000 NONE	ZDEPT No Department	Linear	4,902.35	Dollars
Factors	4902.35	Dollars			
ESC ESCALATION	0000 NONE	ZDEPT No Department	Linear	3,222.64	Dollars
Factors	3222.64	Dollars			

Activity ID: 1CAC71422

Description: Tap & drain Ssystem 42, Process Cooling Water

Cost Risk 4 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
2	Tap & Drain	1.00	each	EE	2,325	2,325	49,474	16,815	0	66,289	22,917	89,206
SYS	Contingency And Escalation	1.00	ea	EE	0	0	0	0	5,532	5,532	0	5,532
Total for Activity 1CAC71422:						2,325	49,474	16,815	5,532	71,821	22,917	94,739

**Line Item 2 - Tap & Drain**

**BOE**

The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

**Resources**

Cost Element	Skill	Department	Curve	Quantity	Units
750 STRAIGHT TIME BASE	C120 D&D SKILLED TRADES	KC10H 771 Complex Steelworkers	Linear	81.70	Hours
Factors	43	Hours	3.8	Difficulty Factor	

0.5 Headcount Cuts

WBS No: 1CAC42  
Activity ID: 1CAC71422

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project  
WBS Filter  
Activity Filter  
Baseline Devl  
1CAC  
\*

Starts In FY \*

750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear	672.60	Hours
Factors	354	Hours	3.8	Difficulty Factor	0.5	Headcount Cuts		
750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	215.23	Hours
Factors	236	Hours	3.8	Difficulty Factor	0.24	Headcount Cuts		
750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	1,222.08	Hours
Factors	1340	Hours	3.8	Difficulty Factor	0.24	Headcount Cuts		
751	OVERTIME BASE & PRE.	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	15.20	Hours
Factors	8	Hours	3.8	Difficulty Factor	0.5	Headcount Cuts		
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear	117.80	Hours
Factors	62	Hours	3.8	Difficulty Factor	0.5	Headcount Cuts		
A5H	SUBCONTRACTED SRVS	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	16,815.00	Dollars
Factors	118	Hours	75	Dollars per Hr	3.8	Difficulty Factor		
					0.5	Headcount Cuts		

**Line Item SYS - Contingency And Escalation**

**BOE**

**Resources**

Cost Element		Skill		Department		Curve	Quantity	Units
CON	CONTINGENCY	0000	NONE	ZDEPT	No Department	Linear	3,417.38	Dollars
Factors	3417.38	Dollars						
ESC	ESCALATION	0000	NONE	ZDEPT	No Department	Linear	2,115.00	Dollars
Factors	2115.00	Dollars						

Activity ID: 1CAC71423 Description: Remove proc. piping, Sys 42, Process Cool'g H2O

Cost Risk 4 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
3	PPR	1.00	each	EE	2,606	2,606	58,796	17,955	0	76,751	24,921	101,671
SYS	Contingency And Escalation	1.00	ea	EE	0	0	0	0	9,348	9,348	0	9,348
Total for Activity 1CAC71423:						2,606	58,796	17,955	9,348	86,099	24,921	111,020

**Line Item 3 - PPR**

**BOE**

The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

**Resources**

Cost Element		Skill		Department		Curve	Quantity	Units
750	STRAIGHT TIME BASE	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	1,394.60	Hours
Factors	734	Hours	3.8	Difficulty Factor	0.5	Headcount Cuts		
750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear	543.40	Hours
Factors	286	Hours	3.8	Difficulty Factor	0.5	Headcount Cuts		
750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	279.07	Hours
Factors	306	Hours	3.8	Difficulty Factor	0.24	Headcount Cuts		
751	OVERTIME BASE & PRE.	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	247.00	Hours
Factors	130	Hours	3.8	Difficulty Factor	0.5	Headcount Cuts		
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear	95.00	Hours
Factors	50	Hours	3.8	Difficulty Factor	0.5	Headcount Cuts		

WBS No: 1CAC42  
Activity ID: 1CAC71423

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

751	OVERTIME BASE & PRE.	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	47.42	Hours
Factors	52 Hours	3.8	Difficulty Factor	0.24	Headcount Cuts			
A57	LATA	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	17,670.00	Dollars
Factors	124 Hours	75	Dollars per hr	3.8	Difficulty Factor			
				0.5	Headcount Cuts			
A5H	SUBCONTRACTED SRVS	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	285.00	Dollars
Factors	2 Hours	75	Dollars per hr	3.8	Difficulty Factor			
				0.5	Headcount Cuts			

**Line Item SYS - Contingency And Escalation**

**BOE**

Resources	Cost Element	Skill	Department	Curve	Quantity	Units
CON	CONTINGENCY	0000 NONE	ZDEPT No Department	Linear	6,136.04	Dollars
Factors	6136.04 Dollars					
ESC	ESCALATION	0000 NONE	ZDEPT No Department	Linear	3,212.03	Dollars
Factors	3212.03 Dollars					

WBS No: 1CAC90 Title: Sys 90 - Rm 212, 250-51, GB 5 & 355, T20

Activity ID: 1CAC74901 Description: Plan/Eng prep to drain System 90, Bldg 774

Cost Risk 1 Schedule Risk 1

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
1	Planning & Engineering Prep to Drain	1.00	each	EE	1.729	1.729	46,717	84,255	0	130,972	22,284	153,256
SYS	Contingency And Escalation	1.00	ea	EE	0	0	0	0	8,125	8,125	0	8,125
Total for Activity 1CAC74901:						1.729	46,717	84,255	8,125	139,097	22,284	161,381

**Line Item 1 - Planning & Engineering Prep to Drain**

**BOE**

The original resources and skill quantities for the Liquids Systems in the Building 771/774 complex were generated by the original liquids team approximately two years ago. During the last year, a detailed analysis of actual costs and times for labor categories was conducted upon completed systems. The original baseline for liquids was modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining Building 771/774 complex liquids systems and are reflected in the new baseline data presented herein.

The pipe lengths for Tap and Drain, pipe accessibility and pipe contamination factors for Building 774 were assessed during an April, 2000 walk-down performed by Kathy London and Gary Davis. Pipe lengths for process piping removal were determined during earlier walk-downs of B774 by the planning and integration team.

Resources	Cost Element	Skill	Department	Curve	Quantity	Units
750	STRAIGHT TIME BASE	E050 ENVIRONMENTAL ENGINEERS	K281S Building 771 Closure Project	Linear	110.00	Hours
Factors	110 Hours	1	Difficulty Factor			
750	STRAIGHT TIME BASE	E080 NUCLEAR (CRITICALITY) ENGINEER	K281S Building 771 Closure Project	Linear	52.00	Hours
Factors	52 Hours	1	Difficulty Factor			
750	STRAIGHT TIME BASE	E120 SAFETY ENGINEERS	K281S Building 771 Closure Project	Linear	33.00	Hours
Factors	33 Hours	1	Difficulty Factor			
750	STRAIGHT TIME BASE	E130 OTHER ENGINEERS	K281S Building 771 Closure Project	Linear	406.00	Hours
Factors	406 Hours	1	Difficulty Factor			
750	STRAIGHT TIME BASE	M020 MANAGERS (GRADE 69 - 72)	K281S Building 771 Closure Project	Linear	8.00	Hours
Factors	8 Hours	1	Difficulty Factor			
750	STRAIGHT TIME BASE	P090 INDUSTRIAL HYGIENISTS	K281S Building 771 Closure Project	Linear	65.00	Hours
Factors	65 Hours	1	Difficulty Factor			
750	STRAIGHT TIME BASE	P150 TRAINERS	K281S Building 771 Closure Project	Linear	27.00	Hours
Factors	27 Hours	1	Difficulty Factor			
750	STRAIGHT TIME BASE	P170 OTHER ADMINISTRATIVE & PROFE	K281S Building 771 Closure Project	Linear	1.00	Hours
Factors	1 Hours	1	Difficulty Factor			
750	STRAIGHT TIME BASE	S010 CHEMISTS	S100S SSQC Salaried	Linear	3.00	Hours
Factors	3 Hours	1	Difficulty Factor			



WBS No: 1CAC90  
Activity ID: 1CAC74901

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear	286.00	Hours
Factors	286	Hours	1	Difficulty Factor				
750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	600.00	Hours
Factors	600	Hours	1	Difficulty Factor				
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear	50.00	Hours
Factors	50	Hours	1	Difficulty Factor				
751	OVERTIME BASE & PRE.	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	88.00	Hours
Factors	88	Hours	1	Difficulty Factor				
A52	TENERA	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	27,525.00	Dollars
Factors	367	Hours	75	Dollars per hr	1	Difficulty Factor		
A52	TENERA	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	6,225.00	Dollars
Factors	83	Hours	75	Dollars per hr	1	Difficulty Factor		
A57	LATA	P160	TECHNICAL WRITERS AND EDITOR	K281S	Building 771 Closure Project	Linear	11,175.00	Dollars
Factors	149	Hours	75	Dollars per hr	1	Difficulty Factor		
A5H	SUBCONTRACTED SRVS	E080	NUCLEAR (CRITICALITY) ENGINEER	K281S	Building 771 Closure Project	Linear	14,580.00	Dollars
Factors	162	Hours	90	Dollars per hr	1	Difficulty Factor		
A5H	SUBCONTRACTED SRVS	P070	COST ESTIMATORS PLANNERS AN	K281S	Building 771 Closure Project	Linear	11,250.00	Dollars
Factors	150	Hours	75	Dollars per hr	1	Difficulty Factor		
A5H	SUBCONTRACTED SRVS	P080	HEALTH PHYSICISTS	K281S	Building 771 Closure Project	Linear	13,500.00	Dollars
Factors	180	Hours	75	Dollars per hr	1	Difficulty Factor		

**Line Item SYS - Contingency And Escalation**

**BOE**

**Resources**

Cost Element	Skill	Department	Curve	Quantity	Units
CON CONTINGENCY	0000 NONE	ZDEPT No Department	Linear	4,902.35	Dollars
Factors	4902.35	Dollars			
ESC ESCALATION	0000 NONE	ZDEPT No Department	Linear	3,222.64	Dollars
Factors	3222.64	Dollars			

Activity ID: 1CAC74902 Description: Tap & drain System 90,

Cost Risk 4 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
2	Tap & Drain	1.00	each	EE	1.829	1.829	38,553	9,912	0	48,465	18,390	66,855
SYS	Contingency And Escalation	1.00	lea	EE	0	0	0	0	3,641	3,641	0	3,641
Total for Activity 1CAC74902:						1.829	38,553	9,912	3,641	52,106	18,390	70,496

**Line Item 2 - Tap & Drain**

**BOE**

The original resources and skill quantities for the Liquids Systems in the Building 771/774 complex were generated by the original liquids team approximately two years ago. During the last year, a detailed analysis of actual costs and times for labor categories was conducted upon completed systems. The original baseline for liquids was modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining Building 771/774 complex liquids systems and are reflected in the new baseline data presented herein.

The pipe lengths for Tap and Drain, pipe accessibility and pipe contamination factors for Building 774 were assessed during an April, 2000 walk-down performed by Kathy London and Gary Davis. Pipe lengths for process piping removal were determined during earlier walk-downs of B774 by the planning and integration team.

**Resources**

Cost Element	Skill	Department	Curve	Quantity	Units
750 STRAIGHT TIME BASE	C120 D&D SKILLED TRADES	KC10H 771 Complex Steelworkers	Linear	48.16	Hours
Factors	43	Hours	1.12	Difficulty Factor	
750 STRAIGHT TIME BASE	T050 RADIATION CONTROL TECHNOLIGI	KC10H 771 Complex Steelworkers	Linear	396.48	Hours
Factors	354	Hours	1.12	Difficulty Factor	
750 STRAIGHT TIME BASE	T060 D&D HAZ REDUC TECH / RISK RED	KC10H 771 Complex Steelworkers	Linear	195.60	Hours
Factors	236	Hours	1.12	Difficulty Factor	
0.74 Heatcount Cuts					

WBS No: 1CAC90  
Activity ID: 1CAC74902

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	1.110.59	Hours
Factors	1340 Hours	1.12	Difficulty Factor	0.74	Heatcount Cuts			
751	OVERTIME BASE & PRE.	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	8.96	Hours
Factors	8 Hours	1.12	Difficulty Factor					
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear	69.44	Hours
Factors	62 Hours	1.12	Difficulty Factor					
A5H	SUBCONTRACTED SRVS	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	9.912.00	Dollars
Factors	118 Hours	75	Dollars per Hr	1.12	Difficulty Factor			

**Line Item SYS - Contingency And Escalation**

**BOE**

Resources	Cost Element		Skill		Department		Curve	Quantity	Units
	CON	CONTINGENCY	0000	NONE	ZDEPT	No Department	Linear	2.235.08	Dollars
	Factors 2235.08 Dollars								
	ESC	ESCALATION	0000	NONE	ZDEPT	No Department	Linear	1.405.81	Dollars
Factors 1405.81 Dollars									

Activity ID: 1CAC74905 Description: Sludge removal - System 90

Cost Risk 5 Schedule Risk 5

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
5	Svs 90 - Sludge Removal	1.00	each		2.396	2.396	55.040	0	0	55.040	20.834	75.874
SYS	Contingency And Escalation	1.00	ea	EE	0	0	0	0	10.062	10.062	0	10.062
Total for Activity 1CAC74905:						2.396	55.040	0	10.062	65.102	20.834	85.936

**Line Item 5 - Sys 90 - Sludge Removal**

**BOE**

B774 Sludge Removal - For a 6 foot section (3 feet in each direction from the port).

1. Planning - 1 "hot" IWCP per superset. (Separate from this estimate)
2. Erect Scaffold - 1 tube & knuckle scaffold per port. Crew-2 D&D Ops for 9 hours each; 1 RCT for 2.5 hours.
3. Set up equipment at each port. Crew 2 D&D Ops for 4.5 hours each
4. ASSUME containment is set up for size reduction, not part of this estimate.
5. Install access port near sludge line 3' diam. ? 9.5' of cutting @ 4" per minute ? 0.5 hours for cutting; bolt flange cover into place ? 1 hour. Crew - 5 D&D Ops; 1 RCT; 1 Foreman
6. Examine tank interior; probe sludge below the port; assess adequacy of the work plan. Crew - 5 D&D Ops; 1 RCT; 1 Foreman. ? 0.5 hour.
7. Remove sludge from tank using a method to be determined after the results of tank sampling and characterization. Sludge will be extracted at an average rate of 6 gallons per hour.

? For TRU sludge the workers will be in SBA suits.  
Crew - 5 D&D Ops; 1 RCT; 1 Foreman

? For Low Level sludge, no breathing apparatus is required.  
Crew - 5 D&D Ops; 1 RCT; 1 Foreman

8. Complete the same procedure (steps 5 through 7) for each port placed into the tank.
9. After all the sludge has been removed from the tank, insert a steam cleaning wand into each port and steam clean the tank walls. . Crew - 5 D&D Ops; 1 RCT; 1 Foreman for 0.5 hours per port.
10. Vacuum all condensate and residue sludge out of the tank. . Crew - 5 D&D Ops; 1 RCT; 1 Foreman for 0.5 hours per port.
11. Close all access ports on the tank. . Crew - 5 D&D Ops; 1 RCT; 1 Foreman for 0.5 hours per port.
12. Clean up the area surrounding each port. . Crew - 2 D&D Ops; 1 RCT for 0.5 hours per port.
13. Remove the scaffold(s). (Removal is part of the scaffold set-up estimate.)

A5C Procurement

Procure hydrolasing rig (10,000 psi) @ \$100,000 each  
Procure High-power vacuum rig @ \$50,000 each.

For superset 90 buy 1 of each  
For superset 91 buy 1 of each  
For superset 95 buy 3 of each

WBS No: 1CAC90  
Activity ID: 1CAC74905

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project  
WBS Filter  
Activity Filter  
Baseline Devl  
1CAC  
\*

Resources	Cost Element		Skill		Department		Curve	Quantity	Units
	750	STRAIGHT TIME BASE	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	1.650.00	Hours
Factors	1650	Hours							
750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	315.00	Hours	
Factors	315	Hours							
751	OVERTIME BASE & PRE.	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	362.00	Hours	
Factors	362	Hours							
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	69.00	Hours	
Factors	69	Hours							

**Line Item SYS - Contingency And Escalation**

Resources	Cost Element		Skill		Department		Curve	Quantity	Units
	CON	CONTINGENCY	0000	NONE	ZDEPT	No Department	Linear	6.946.24	Dollars
Factors	6946.24	Dollars							
ESC	ESCALATION	0000	NONE	ZDEPT	No Department	Linear	3.115.50	Dollars	
Factors	3115.5	Dollars							

WBS No:	1CAC91	Title:	Sys 91 - Rooms 201 - 203
Activity ID:	1CAC74911	Description:	Plan/Enq prep to drain Sys. 91

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
1	Planning & Engineering Prep to Drain	1.00	each	EE	1.729	1.729	46.717	84.255	0	130.972	22.284	153.256
SYS	Contingency And Escalation	1.00	ea	EE	0	0	0	0	8.125	8.125	0	8.125
Total for Activity 1CAC74911:						1.729	46.717	84.255	8.125	139.097	22.284	161.381

**Line Item 1 - Planning & Engineering Prep to Drain**

BOE	The original resources and skill quantities for the Liquids Systems in the Building 771/774 complex were generated by the original liquids team approximately two years ago. During the last year, a detailed analysis of actual costs and times for labor categories was conducted upon completed systems. The original baseline for liquids was modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining Building 771/774 complex liquids systems and are reflected in the new baseline data presented herein.
	The pipe lengths for Tap and Drain, pipe accessibility and pipe contamination factors for Building 774 were assessed during an April, 2000 walk-down performed by Kathy London and Gary Davis. Pipe lengths for process piping removal were determined during earlier walk-downs of B774 by the planning and integration team.

Resources	Cost Element		Skill		Department		Curve	Quantity	Units
	750	STRAIGHT TIME BASE	E050	ENVIRONMENTAL ENGINEERS	K281S	Building 771 Closure Project	Linear	110.00	Hours
Factors	110	Hours	1	Difficulty Factor					
750	STRAIGHT TIME BASE	E080	NUCLEAR (CRITICALITY) ENGINEER	K281S	Building 771 Closure Project	Linear	52.00	Hours	
Factors	52	Hours	1	Difficulty Factor					
750	STRAIGHT TIME BASE	E120	SAFETY ENGINEERS	K281S	Building 771 Closure Project	Linear	33.00	Hours	
Factors	33	Hours	1	Difficulty Factor					
750	STRAIGHT TIME BASE	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	406.00	Hours	
Factors	406	Hours	1	Difficulty Factor					
750	STRAIGHT TIME BASE	M020	MANAGERS (GRADE 69 - 72)	K281S	Building 771 Closure Project	Linear	8.00	Hours	
Factors	8	Hours	1	Difficulty Factor					
750	STRAIGHT TIME BASE	P090	INDUSTRIAL HYGIENISTS	K281S	Building 771 Closure Project	Linear	65.00	Hours	
Factors	65	Hours	1	Difficulty Factor					
750	STRAIGHT TIME BASE	P150	TRAINERS	K281S	Building 771 Closure Project	Linear	27.00	Hours	
Factors	27	Hours	1	Difficulty Factor					
750	STRAIGHT TIME BASE	P170	OTHER ADMINISTRATIVE & PROFF	K281S	Building 771 Closure Project	Linear	1.00	Hours	
Factors	1	Hours	1	Difficulty Factor					
750	STRAIGHT TIME BASE	S010	CHEMISTS	S100S	SSQC Salaried	Linear	3.00	Hours	
Factors	3	Hours	1	Difficulty Factor					

WBS No: 1CAC91  
Activity ID: 1CAC74911

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project  
WBS Filter  
Activity Filter  
Baseline Devl  
1CAC

750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear	286.00	Hours
Factors	286	Hours	1	Difficulty Factor				
750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	600.00	Hours
Factors	600	Hours	1	Difficulty Factor				
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear	50.00	Hours
Factors	50	Hours	1	Difficulty Factor				
751	OVERTIME BASE & PRE.	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	88.00	Hours
Factors	88	Hours	1	Difficulty Factor				
A52	TENERA	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	27,525.00	Dollars
Factors	367	Hours	75	Dollars per hr	1	Difficulty Factor		
A52	TENERA	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	6,225.00	Dollars
Factors	83	Hours	75	Dollars per hr	1	Difficulty Factor		
A57	LATA	P160	TECHNICAL WRITERS AND EDITOR	K281S	Building 771 Closure Project	Linear	11,175.00	Dollars
Factors	149	Hours	75	Dollars per hr	1	Difficulty Factor		
A5H	SUBCONTRACTED SRVS	E080	NUCLEAR (CRITICALITY) ENGINEER	K281S	Building 771 Closure Project	Linear	14,580.00	Dollars
Factors	162	Hours	90	Dollars per hr	1	Difficulty Factor		
A5H	SUBCONTRACTED SRVS	P070	COST ESTIMATORS PLANNERS AN	K281S	Building 771 Closure Project	Linear	11,250.00	Dollars
Factors	150	Hours	75	Dollars per hr	1	Difficulty Factor		
A5H	SUBCONTRACTED SRVS	P080	HEALTH PHYSICISTS	K281S	Building 771 Closure Project	Linear	13,500.00	Dollars
Factors	180	Hours	75	Dollars per hr	1	Difficulty Factor		

**Line Item SYS - Contingency And Escalation**

**BOE**

**Resources**

Cost Element	Skill	Department	Curve	Quantity	Units
CON CONTINGENCY	0000 NONE	ZDEPT No Department	Linear	4,902.35	Dollars
Factors	4902.35	Dollars			
ESC ESCALATION	0000 NONE	ZDEPT No Department	Linear	3,222.64	Dollars
Factors	3222.64	Dollars			

Activity ID: 1CAC74912 Description: Tap & drain System 91,

Cost Risk 4 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
2	Tap & Drain	1.00	each	EE	1.437	1.437	30,292	7,788	0	38,080	14,449	52,529
SYS	Contingency And Escalation	1.00	lea	EE	0	0	0	0	2,861	2,861	0	2,861
Total for Activity 1CAC74912:						1.437	30,292	7,788	2,861	40,941	14,449	55,390

**Line Item 2 - Tap & Drain**

**BOE**

The original resources and skill quantities for the Liquids Systems in the Building 771/774 complex were generated by the original liquids team approximately two years ago. During the last year, a detailed analysis of actual costs and times for labor categories was conducted upon completed systems. The original baseline for liquids was modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining Building 771/774 complex liquids systems and are reflected in the new baseline data presented herein.

The pipe lengths for Tap and Drain, pipe accessibility and pipe contamination factors for Building 774 were assessed during an April, 2000 walk-down performed by Kathy London and Gary Davis. Pipe lengths for process piping removal were determined during earlier walk-downs of B774 by the planning and integration team.

**Resources**

Cost Element	Skill	Department	Curve	Quantity	Units
750 STRAIGHT TIME BASE	C120 D&D SKILLED TRADES	KC10H 771 Complex Steelworkers	Linear	37.84	Hours
Factors	43	Hours	0.88	Difficulty Factor	
750 STRAIGHT TIME BASE	T050 RADIATION CONTROL TECHNOLIGI	KC10H 771 Complex Steelworkers	Linear	311.52	Hours
Factors	354	Hours	0.88	Difficulty Factor	
750 STRAIGHT TIME BASE	T060 D&D HAZ REDUC TECH / RISK RED	KC10H 771 Complex Steelworkers	Linear	872.61	Hours
Factors	1340	Hours	0.88	Difficulty Factor	
0.74 Heatcount Cuts					

WBS No: 1CAC91  
Activity ID: 1CAC74912

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	153.68	Hours
Factors	236	Hours	0.88	Difficulty Factor	0.74	Heatcount Cuts		
751	OVERTIME BASE & PRE.	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	7.04	Hours
Factors	8	Hours	0.88	Difficulty Factor				
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear	54.56	Hours
Factors	62	Hours	0.88	Difficulty Factor				
A5H	SUBCONTRACTED SRVS	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	7,788.00	Dollars
Factors	118	Hours	75	Dollars per Hr	0.88	Difficulty Factor		

**Line Item SYS - Contingency And Escalation**

**BOE**

Resources	Cost Element	Skill	Department	Curve	Quantity	Units
CON	CONTINGENCY	0000 NONE	ZDEPT No Department	Linear	1,756.14	Dollars
Factors	1756.14	Dollars				
ESC	ESCALATION	0000 NONE	ZDEPT No Department	Linear	1,104.57	Dollars
Factors	1104.57	Dollars				

Activity ID: 1CAC74915 Description: Sludge removal - System 91

Cost Risk 5 Schedule Risk 5

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
5	Svs 91 - Sludge Removal	1.00	each		3.384	3.384	77.739	0	0	77.739	30.655	108.394
SYS	Contingency And Escalation	1.00	ea	EE	0	0	0	0	12.917	12.917	0	12.917
Total for Activity 1CAC74915:						3.384	77.739	0	12.917	90.656	30.655	121.311

**Line Item 5 - Sys 91 - Sludge Removal**

**BOE**

B774 Sludge Removal - For a 6 foot section (3 feet in each direction from the port).
1. Planning - 1 "hot" IWCP per superset. (Separate from this estimate)
2. Erect Scaffold - 1 tube & knuckle scaffold per port. Crew-2 D&D Ops for 9 hours each; 1 RCT for 2.5 hours.
3. Set up equipment at each port. Crew 2 D&D Ops for 4.5 hours each
4. ASSUME containment is set up for size reduction, not part of this estimate.
5. Install access port near sludge line 3' diam. ? 9.5' of cutting @ 4" per minute ? 0.5 hours for cutting; bolt flange cover into place ? 1 hour. Crew - 5 D&D Ops; 1 RCT; 1 Foreman
6. Examine tank interior; probe sludge below the port; assess adequacy of the work plan. Crew - 5 D&D Ops; 1 RCT; 1 Foreman. ? 0.5 hour.
7. Remove sludge from tank using a method to be determined after the results of tank sampling and characterization. Sludge will be extracted at an average rate of 6 gallons per hour.
? For TRU sludge the workers will be in SBA suits. Crew - 5 D&D Ops; 1 RCT; 1 Foreman
? For Low Level sludge, no breathing apparatus is required. Crew - 5 D&D Ops; 1 RCT; 1 Foreman
8. Complete the same procedure (steps 5 through 7) for each port placed into the tank.
9. After all the sludge has been removed from the tank, insert a steam cleaning wand into each port and steam clean the tank walls. . Crew - 5 D&D Ops; 1 RCT; 1 Foreman for 0.5 hours per port.
10. Vacuum all condensate and residue sludge out of the tank. . Crew - 5 D&D Ops; 1 RCT; 1 Foreman for 0.5 hours per port.
11. Close all access ports on the tank. . Crew - 5 D&D Ops; 1 RCT; 1 Foreman for 0.5 hours per port.
12. Clean up the area surrounding each port. . Crew - 2 D&D Ops; 1 RCT for 0.5 hours per port.
13. Remove the scaffold(s). (Removal is part of the scaffold set-up estimate.)
A5C Procurement
Procure hydrolasing rig (10,000 psi) @ \$100,000 each
Procure High-power vacuum rig @ \$50,000 each.
For superset 90 buy 1 of each
For superset 91 buy 1 of each
For superset 95 buy 3 of each

WBS No: 1CAC91  
Activity ID: 1CAC74915

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Resources	Cost Element		Skill		Department		Curve	Quantity	Units
	750	STRAIGHT TIME BASE	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	2,332.00	Hours
Factors	2332	Hours							
	750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	443.00	Hours
Factors	443	Hours							
	751	OVERTIME BASE & PRE.	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	512.00	Hours
Factors	512	Hours							
	751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	97.00	Hours
Factors	97	Hours							

**Line Item SYS - Contingency And Escalation**

Resources	Cost Element		Skill		Department		Curve	Quantity	Units
	CON	CONTINGENCY	0000	NONE	ZDEPT	No Department	Linear	8,835.03	Dollars
Factors	8835.03	Dollars							
	ESC	ESCALATION	0000	NONE	ZDEPT	No Department	Linear	4,081.64	Dollars
Factors	4081.64	Dollars							

WBS No: 1CAC92 Title: Sys 92 - Room 210

Activity ID: 1CAC74921 Description: Plan/Eng prep to drain Sys. 92.

Cost Risk 1 Schedule Risk 1

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
1	Planning & Engineering Prep to Drain	1.00	each	EE	1.729	1.729	46,717	84,255	0	130,972	22,284	153,256
SYS	Contingency And Escalation	1.00	ea	EE	0	0	0	0	8,125	8,125	0	8,125
Total for Activity 1CAC74921:						1.729	46,717	84,255	8,125	139,097	22,284	161,381

**Line Item 1 - Planning & Engineering Prep to Drain**

BOE	The original resources and skill quantities for the Liquids Systems in the Building 771/774 complex were generated by the original liquids team approximately two years ago. During the last year, a detailed analysis of actual costs and times for labor categories was conducted upon completed systems. The original baseline for liquids was modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining Building 771/774 complex liquids systems and are reflected in the new baseline data presented herein.											
	The pipe lengths for Tap and Drain, pipe accessibility and pipe contamination factors for Building 774 were assessed during an April, 2000 walk-down performed by Kathy London and Gary Davis. Pipe lengths for process piping removal were determined during earlier walk-downs of B774 by the planning and integration team.											

Resources	Cost Element		Skill		Department		Curve	Quantity	Units
	750	STRAIGHT TIME BASE	E050	ENVIRONMENTAL ENGINEERS	K281S	Building 771 Closure Project	Linear	110.00	Hours
Factors	110	Hours	1	Difficulty Factor					
	750	STRAIGHT TIME BASE	E080	NUCLEAR (CRITICALITY) ENGINEER	K281S	Building 771 Closure Project	Linear	52.00	Hours
Factors	52	Hours	1	Difficulty Factor					
	750	STRAIGHT TIME BASE	E120	SAFETY ENGINEERS	K281S	Building 771 Closure Project	Linear	33.00	Hours
Factors	33	Hours	1	Difficulty Factor					
	750	STRAIGHT TIME BASE	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	406.00	Hours
Factors	406	Hours	1	Difficulty Factor					
	750	STRAIGHT TIME BASE	M020	MANAGERS (GRADE 69 - 72)	K281S	Building 771 Closure Project	Linear	8.00	Hours
Factors	8	Hours	1	Difficulty Factor					
	750	STRAIGHT TIME BASE	P090	INDUSTRIAL HYGIENISTS	K281S	Building 771 Closure Project	Linear	65.00	Hours
Factors	65	Hours	1	Difficulty Factor					
	750	STRAIGHT TIME BASE	P150	TRAINERS	K281S	Building 771 Closure Project	Linear	27.00	Hours
Factors	27	Hours	1	Difficulty Factor					
	750	STRAIGHT TIME BASE	P170	OTHER ADMINISTRATIVE & PROFE	K281S	Building 771 Closure Project	Linear	1.00	Hours
Factors	1	Hours	1	Difficulty Factor					
	750	STRAIGHT TIME BASE	S010	CHEMISTS	S100S	SSQC Salaried	Linear	3.00	Hours
Factors	3	Hours	1	Difficulty Factor					



WBS No: 1CAC92  
Activity ID: 1CAC74921

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project  
WBS Filter  
Activity Filter  
Baseline Devl  
1CAC  
\*

Starts In FY \*

750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear	286.00	Hours
Factors	286	Hours	1	Difficulty Factor				
750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	600.00	Hours
Factors	600	Hours	1	Difficulty Factor				
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear	50.00	Hours
Factors	50	Hours	1	Difficulty Factor				
751	OVERTIME BASE & PRE.	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	88.00	Hours
Factors	88	Hours	1	Difficulty Factor				
A52	TENERA	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	27,525.00	Dollars
Factors	367	Hours	75	Dollars per hr	1	Difficulty Factor		
A52	TENERA	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	6,225.00	Dollars
Factors	83	Hours	75	Dollars per hr	1	Difficulty Factor		
A57	LATA	P160	TECHNICAL WRITERS AND EDITOR	K281S	Building 771 Closure Project	Linear	11,175.00	Dollars
Factors	149	Hours	75	Dollars per hr	1	Difficulty Factor		
A5H	SUBCONTRACTED SRVS	E080	NUCLEAR (CRITICALITY) ENGINEER	K281S	Building 771 Closure Project	Linear	14,580.00	Dollars
Factors	162	Hours	90	Dollars per hr	1	Difficulty Factor		
A5H	SUBCONTRACTED SRVS	P070	COST ESTIMATORS PLANNERS AN	K281S	Building 771 Closure Project	Linear	11,250.00	Dollars
Factors	150	Hours	75	Dollars per hr	1	Difficulty Factor		
A5H	SUBCONTRACTED SRVS	P080	HEALTH PHYSICISTS	K281S	Building 771 Closure Project	Linear	13,500.00	Dollars
Factors	180	Hours	75	Dollars per hr	1	Difficulty Factor		

**Line Item SYS - Contingency And Escalation**

**BOE**

**Resources**

Cost Element	Skill	Department	Curve	Quantity	Units
CON CONTINGENCY	0000 NONE	ZDEPT No Department	Linear	4,902.35	Dollars
Factors	4902.35	Dollars			
ESC ESCALATION	0000 NONE	ZDEPT No Department	Linear	3,222.64	Dollars
Factors	3222.64	Dollars			

Activity ID: 1CAC74922

Description: Tap & drain System 92,

Cost Risk 4 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
2	Tap & Drain	1.00	each	EE	1,241	1,241	26,161	6,726	0	32,887	11,506	44,393
SYS	Contingency And Escalation	1.00	ea	EE	0	0	0	0	3,534	3,534	0	3,534
Total for Activity 1CAC74922:						1,241	26,161	6,726	3,534	36,421	11,506	47,927

**Line Item 2 - Tap & Drain**

**BOE**

The original resources and skill quantities for the Liquids Systems in the Building 771/774 complex were generated by the original liquids team approximately two years ago. During the last year, a detailed analysis of actual costs and times for labor categories was conducted upon completed systems. The original baseline for liquids was modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining Building 771/774 complex liquids systems and are reflected in the new baseline data presented herein.

The pipe lengths for Tap and Drain, pipe accessibility and pipe contamination factors for Building 774 were assessed during an April, 2000 walk-down performed by Kathy London and Gary Davis. Pipe lengths for process piping removal were determined during earlier walk-downs of B774 by the planning and integration team.

**Resources**

Cost Element	Skill	Department	Curve	Quantity	Units
750 STRAIGHT TIME BASE	C120 D&D SKILLED TRADES	KC10H 771 Complex Steelworkers	Linear	32.68	Hours
Factors	43	Hours	0.76	Difficulty Factor	
750 STRAIGHT TIME BASE	T050 RADIATION CONTROL TECHNOLIGI	KC10H 771 Complex Steelworkers	Linear	269.04	Hours
Factors	354	Hours	0.76	Difficulty Factor	
750 STRAIGHT TIME BASE	T060 D&D HAZ REDUC TECH / RISK RED	KC10H 771 Complex Steelworkers	Linear	753.62	Hours
Factors	1340	Hours	0.76	Difficulty Factor	
0.74 Heatcount Cuts					

WBS No: 1CAC92  
Activity ID: 1CAC74922

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	132.73	Hours
Factors	236	Hours	0.76	Difficulty Factor	0.74	Heatcount Cuts		
751	OVERTIME BASE & PRE.	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	6.08	Hours
Factors	8	Hours	0.76	Difficulty Factor				
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear	47.12	Hours
Factors	62	Hours	0.76	Difficulty Factor				
A5H	SUBCONTRACTED SRVS	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	6.726.00	Dollars
Factors	118	Hours	75	Dollars per Hr	0.76	Difficulty Factor		

**Line Item SYS - Contingency And Escalation**

**BOE**

Resources	Cost Element		Skill		Department		Curve	Quantity	Units
	CON	CONTINGENCY	0000	NONE	ZDEPT	No Department	Linear	2.276.02	Dollars
	Factors 2276.02 Dollars								
	ESC	ESCALATION	0000	NONE	ZDEPT	No Department	Linear	1.258.29	Dollars
Factors 1258.29 Dollars									

Activity ID: 1CAC74925 Description: Sludge removal - System 92

Cost Risk 5 Schedule Risk 5

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
5	Svs 92 - Sludge Removal	1.00	each		594	594	13.029	0	0	13.029	4.599	17.629
SYS	Contingency And Escalation	1.00	ea	EE	0	0	0	0	2.818	2.818	0	2.818
Total for Activity 1CAC74925:						594	13.029	0	2.818	15.847	4.599	20.447

**Line Item 5 - Sys 92 - Sludge Removal**

**BOE**

B774 Sludge Removal - For a 6 foot section (3 feet in each direction from the port).
1. Planning - 1 "hot" IWCP per superset. (Separate from this estimate)
2. Erect Scaffold - 1 tube & knuckle scaffold per port. Crew-2 D&D Ops for 9 hours each; 1 RCT for 2.5 hours.
3. Set up equipment at each port. Crew 2 D&D Ops for 4.5 hours each
4. ASSUME containment is set up for size reduction, not part of this estimate.
5. Install access port near sludge line 3' diam. ? 9.5' of cutting @ 4" per minute ? 0.5 hours for cutting; bolt flange cover into place ? 1 hour. Crew - 5 D&D Ops; 1 RCT; 1 Foreman
6. Examine tank interior; probe sludge below the port; assess adequacy of the work plan. Crew - 5 D&D Ops; 1 RCT; 1 Foreman. ? 0.5 hour.
7. Remove sludge from tank using a method to be determined after the results of tank sampling and characterization. Sludge will be extracted at an average rate of 6 gallons per hour.
? For TRU sludge the workers will be in SBA suits. Crew - 5 D&D Ops; 1 RCT; 1 Foreman
? For Low Level sludge, no breathing apparatus is required. Crew - 5 D&D Ops; 1 RCT; 1 Foreman
8. Complete the same procedure (steps 5 through 7) for each port placed into the tank.
9. After all the sludge has been removed from the tank, insert a steam cleaning wand into each port and steam clean the tank walls. . Crew - 5 D&D Ops; 1 RCT; 1 Foreman for 0.5 hours per port.
10. Vacuum all condensate and residue sludge out of the tank. . Crew - 5 D&D Ops; 1 RCT; 1 Foreman for 0.5 hours per port.
11. Close all access ports on the tank. . Crew - 5 D&D Ops; 1 RCT; 1 Foreman for 0.5 hours per port.
12. Clean up the area surrounding each port. . Crew - 2 D&D Ops; 1 RCT for 0.5 hours per port.
13. Remove the scaffold(s). (Removal is part of the scaffold set-up estimate.)
A5C Procurement
Procure hydrolasing rig (10,000 psi) @ \$100,000 each
Procure High-power vacuum rig @ \$50,000 each.
For superset 90 buy 1 of each
For superset 91 buy 1 of each
For superset 95 buy 3 of each

WBS No: 1CAC92  
Activity ID: 1CAC74925

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Resources	Cost Element		Skill		Department		Curve	Quantity	Units
	750	STRAIGHT TIME BASE	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	222.00	Hours
Factors	222	Hours							
750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	315.00	Hours	
Factors	315	Hours							
751	OVERTIME BASE & PRE.	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	49.00	Hours	
Factors	49	Hours							
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	8.00	Hours	
Factors	8	Hours							

**Line Item SYS - Contingency And Escalation**

Resources	Cost Element		Skill		Department		Curve	Quantity	Units
	CON	CONTINGENCY	0000	NONE	ZDEPT	No Department	Linear	1.994.25	Dollars
Factors	1994.25	Dollars							
ESC	ESCALATION	0000	NONE	ZDEPT	No Department	Linear	823.81	Dollars	
Factors	823.813	Dollars							

WBS No: 1CAC93 Title: Sys 93 - Rooms 101-105

Activity ID: 1CAC74931 Description: Plan/Enq prep to drain Sys. 93.

Cost Risk 1 Schedule Risk 1

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
1	Planning & Engineering Prep to Drain	1.00	each	EE	1.729	1.729	46.717	84.255	0	130.972	18.823	149.795
SYS	Contingency And Escalation	1.00	ea	EE	0	0	0	0	15.848	15.848	0	15.848
Total for Activity 1CAC74931:						1.729	46.717	84.255	15.848	146.820	18.823	165.644

**Line Item 1 - Planning & Engineering Prep to Drain**

BOE	The original resources and skill quantities for the Liquids Systems in the Building 771/774 complex were generated by the original liquids team approximately two years ago. During the last year, a detailed analysis of actual costs and times for labor categories was conducted upon completed systems. The original baseline for liquids was modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining Building 771/774 complex liquids systems and are reflected in the new baseline data presented herein.  The pipe lengths for Tap and Drain, pipe accessibility and pipe contamination factors for Building 774 were assessed during an April, 2000 walk-down performed by Kathy London and Gary Davis. Pipe lengths for process piping removal were determined during earlier walk-downs of B774 by the planning and integration team.
-----	--

Resources	Cost Element		Skill		Department		Curve	Quantity	Units
	750	STRAIGHT TIME BASE	E050	ENVIRONMENTAL ENGINEERS	K281S	Building 771 Closure Project	Linear	110.00	Hours
Factors	110	Hours	1	Difficulty Factor					
750	STRAIGHT TIME BASE	E080	NUCLEAR (CRITICALITY) ENGINEER	K281S	Building 771 Closure Project	Linear	52.00	Hours	
Factors	52	Hours	1	Difficulty Factor					
750	STRAIGHT TIME BASE	E120	SAFETY ENGINEERS	K281S	Building 771 Closure Project	Linear	33.00	Hours	
Factors	33	Hours	1	Difficulty Factor					
750	STRAIGHT TIME BASE	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	406.00	Hours	
Factors	406	Hours	1	Difficulty Factor					
750	STRAIGHT TIME BASE	M020	MANAGERS (GRADE 69 - 72)	K281S	Building 771 Closure Project	Linear	8.00	Hours	
Factors	8	Hours	1	Difficulty Factor					
750	STRAIGHT TIME BASE	P090	INDUSTRIAL HYGIENISTS	K281S	Building 771 Closure Project	Linear	65.00	Hours	
Factors	65	Hours	1	Difficulty Factor					
750	STRAIGHT TIME BASE	P150	TRAINERS	K281S	Building 771 Closure Project	Linear	27.00	Hours	
Factors	27	Hours	1	Difficulty Factor					
750	STRAIGHT TIME BASE	P170	OTHER ADMINISTRATIVE & PROFE	K281S	Building 771 Closure Project	Linear	1.00	Hours	
Factors	1	Hours	1	Difficulty Factor					
750	STRAIGHT TIME BASE	S010	CHEMISTS	S100S	SSQC Salaried	Linear	3.00	Hours	
Factors	3	Hours	1	Difficulty Factor					

WBS No: 1CAC93  
Activity ID: 1CAC74931

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear	286.00	Hours
Factors	286	Hours	1	Difficulty Factor				
750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	600.00	Hours
Factors	600	Hours	1	Difficulty Factor				
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear	50.00	Hours
Factors	50	Hours	1	Difficulty Factor				
751	OVERTIME BASE & PRE.	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	88.00	Hours
Factors	88	Hours	1	Difficulty Factor				
A52	TENERA	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	27,525.00	Dollars
Factors	367	Hours	75	Dollars per hr	1	Difficulty Factor		
A52	TENERA	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	6,225.00	Dollars
Factors	83	Hours	75	Dollars per hr	1	Difficulty Factor		
A57	LATA	P160	TECHNICAL WRITERS AND EDITOR	K281S	Building 771 Closure Project	Linear	11,175.00	Dollars
Factors	149	Hours	75	Dollars per hr	1	Difficulty Factor		
A5H	SUBCONTRACTED SRVS	E080	NUCLEAR (CRITICALITY) ENGINEER	K281S	Building 771 Closure Project	Linear	14,580.00	Dollars
Factors	162	Hours	90	Dollars per hr	1	Difficulty Factor		
A5H	SUBCONTRACTED SRVS	P070	COST ESTIMATORS PLANNERS AN	K281S	Building 771 Closure Project	Linear	11,250.00	Dollars
Factors	150	Hours	75	Dollars per hr	1	Difficulty Factor		
A5H	SUBCONTRACTED SRVS	P080	HEALTH PHYSICISTS	K281S	Building 771 Closure Project	Linear	13,500.00	Dollars
Factors	180	Hours	75	Dollars per hr	1	Difficulty Factor		

**Line Item SYS - Contingency And Escalation**

**BOE**

**Resources**

Cost Element	Skill	Department	Curve	Quantity	Units
CON CONTINGENCY	0000 NONE	ZDEPT No Department	Linear	10,434.04	Dollars
Factors	10434.0	Dollars			
ESC ESCALATION	0000 NONE	ZDEPT No Department	Linear	5,414.23	Dollars
Factors	5414.23	Dollars			

Activity ID: 1CAC74932 Description: Tap & drain System 93,

Cost Risk 4 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
2	Tap & Drain	1.00	each	EE	1.993	1.993	41.996	10.797	0	52.793	14.824	67.617
SYS	Contingency And Escalation	1.00	lea	EE	0	0	0	0	10.432	10.432	0	10.432
Total for Activity 1CAC74932:						1.993	41.996	10.797	10.432	63.224	14.824	78.049

**Line Item 2 - Tap & Drain**

**BOE**

The original resources and skill quantities for the Liquids Systems in the Building 771/774 complex were generated by the original liquids team approximately two years ago. During the last year, a detailed analysis of actual costs and times for labor categories was conducted upon completed systems. The original baseline for liquids was modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining Building 771/774 complex liquids systems and are reflected in the new baseline data presented herein.

The pipe lengths for Tap and Drain, pipe accessibility and pipe contamination factors for Building 774 were assessed during an April, 2000 walk-down performed by Kathy London and Gary Davis. Pipe lengths for process piping removal were determined during earlier walk-downs of B774 by the planning and integration team.

**Resources**

Cost Element	Skill	Department	Curve	Quantity	Units
750 STRAIGHT TIME BASE	C120 D&D SKILLED TRADES	KC10H 771 Complex Steelworkers	Linear	52.46	Hours
Factors	43	Hours	1.22	Difficulty Factor	
750 STRAIGHT TIME BASE	T050 RADIATION CONTROL TECHNOLIGI	KC10H 771 Complex Steelworkers	Linear	431.88	Hours
Factors	354	Hours	1.22	Difficulty Factor	
750 STRAIGHT TIME BASE	T060 D&D HAZ REDUC TECH / RISK RED	KC10H 771 Complex Steelworkers	Linear	1,209.75	Hours
Factors	1340	Hours	1.22	Difficulty Factor	
0.74 Heatcount Cuts					

WBS No: 1CAC93  
Activity ID: 1CAC74932

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	213.06	Hours
Factors	236	Hours	1.22	Difficulty Factor	0.74	Heatcount Cuts		
751	OVERTIME BASE & PRE.	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	9.76	Hours
Factors	8	Hours	1.22	Difficulty Factor				
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear	75.64	Hours
Factors	62	Hours	1.22	Difficulty Factor				
A5H	SUBCONTRACTED SRVS	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	10.797.00	Dollars
Factors	118	Hours	75	Dollars per Hr	1.22	Difficulty Factor		

**Line Item SYS - Contingency And Escalation**

**BOE**

**Resources**

Cost Element	Skill	Department	Curve	Quantity	Units
CON CONTINGENCY	0000 NONE	ZDEPT No Department	Linear	7.271.77	Dollars
Factors	7271.77	Dollars			
ESC ESCALATION	0000 NONE	ZDEPT No Department	Linear	3.159.84	Dollars
Factors	3159.84	Dollars			

Activity ID: 1CAC74935 Description: Sludge removal - System 93

Cost Risk 5 Schedule Risk 5

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
5	Svs 93 - Sludge Removal	1.00	each		5.295	5.295	121.640	0	0	121.640	42.939	164.579
SYS	Contingency And Escalation	1.00	ea	EE	0	0	0	0	26.309	26.309	0	26.309
Total for Activity 1CAC74935:						5.295	121.640	0	26.309	147.950	42.939	190.889

**Line Item 5 - Sys 93 - Sludge Removal**

**BOE**

B774 Sludge Removal - For a 6 foot section (3 feet in each direction from the port).
1. Planning - 1 "hot" IWCP per superset. (Separate from this estimate)
2. Erect Scaffold - 1 tube & knuckle scaffold per port. Crew-2 D&D Ops for 9 hours each; 1 RCT for 2.5 hours.
3. Set up equipment at each port. Crew 2 D&D Ops for 4.5 hours each
4. ASSUME containment is set up for size reduction, not part of this estimate.
5. Install access port near sludge line 3' diam. ? 9.5' of cutting @ 4" per minute ? 0.5 hours for cutting; bolt flange cover into place ? 1 hour. Crew - 5 D&D Ops; 1 RCT; 1 Foreman
6. Examine tank interior; probe sludge below the port; assess adequacy of the work plan. Crew - 5 D&D Ops; 1 RCT; 1 Foreman. ? 0.5 hour.
7. Remove sludge from tank using a method to be determined after the results of tank sampling and characterization. Sludge will be extracted at an average rate of 6 gallons per hour.
? For TRU sludge the workers will be in SBA suits. Crew - 5 D&D Ops; 1 RCT; 1 Foreman
? For Low Level sludge, no breathing apparatus is required. Crew - 5 D&D Ops; 1 RCT; 1 Foreman
8. Complete the same procedure (steps 5 through 7) for each port placed into the tank.
9. After all the sludge has been removed from the tank, insert a steam cleaning wand into each port and steam clean the tank walls. . Crew - 5 D&D Ops; 1 RCT; 1 Foreman for 0.5 hours per port.
10. Vacuum all condensate and residue sludge out of the tank. . Crew - 5 D&D Ops; 1 RCT; 1 Foreman for 0.5 hours per port.
11. Close all access ports on the tank. . Crew - 5 D&D Ops; 1 RCT; 1 Foreman for 0.5 hours per port.
12. Clean up the area surrounding each port. . Crew - 2 D&D Ops; 1 RCT for 0.5 hours per port.
13. Remove the scaffold(s). (Removal is part of the scaffold set-up estimate.)
A5C Procurement
Procure hydrolasing rig (10,000 psi) @ \$100,000 each
Procure High-power vacuum rig @ \$50,000 each.
For superset 90 buy 1 of each
For superset 91 buy 1 of each
For superset 95 buy 3 of each

WBS No: 1CAC93  
Activity ID: 1CAC74935

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Resources	Cost Element		Skill		Department		Curve	Quantity	Units
	750	STRAIGHT TIME BASE	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	3.656.00	Hours
Factors	3656	Hours							
750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	686.00	Hours	
Factors	686	Hours							
751	OVERTIME BASE & PRE.	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	802.00	Hours	
Factors	802	Hours							
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	151.00	Hours	
Factors	151	Hours							

**Line Item SYS - Contingency And Escalation**

BOE										
Resources	Cost Element			Skill		Department		Curve	Quantity	Units
	CON	CONTINGENCY		0000	NONE	ZDEPT	No Department	Linear	18.618.12	Dollars
	Factors 18618.1 Dollars									
	ESC	ESCALATION		0000	NONE	ZDEPT	No Department	Linear	7.691.04	Dollars
	Factors 7691.04 Dollars									

WBS No: 1CAC94 Title: Sys 94 - Rms 200, 204-09, 220, 301-06, 3

Activity ID: 1CAC74941 Description: Plan/Enq prep to drain Sys. 94.

Cost Risk 1 Schedule Risk 1

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
1	Planning & Engineering Prep to Drain	1.00	each	EE	1.729	1.729	46.717	84.255	0	130.972	22.284	153.256
SYS	Contingency And Escalation	1.00	ea	EE	0	0	0	0	8.125	8.125	0	8.125
Total for Activity 1CAC74941:						1.729	46.717	84.255	8.125	139.097	22.284	161.381

**Line Item 1 - Planning & Engineering Prep to Drain**

BOE	The original resources and skill quantities for the Liquids Systems in the Building 771/774 complex were generated by the original liquids team approximately two years ago. During the last year, a detailed analysis of actual costs and times for labor categories was conducted upon completed systems. The original baseline for liquids was modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining Building 771/774 complex liquids systems and are reflected in the new baseline data presented herein.  The pipe lengths for Tap and Drain, pipe accessibility and pipe contamination factors for Building 774 were assessed during an April, 2000 walk-down performed by Kathy London and Gary Davis. Pipe lengths for process piping removal were determined during earlier walk-downs of B774 by the planning and integration team.
-----	--

Resources	Cost Element			Skill		Department		Curve	Quantity	Units
	750	STRAIGHT TIME BASE		E050	ENVIRONMENTAL ENGINEERS	K281S	Building 771 Closure Project	Linear	110.00	Hours
Factors	110	Hours		1	Difficulty Factor					
750	STRAIGHT TIME BASE		E080	NUCLEAR (CRITICALITY) ENGINEER	K281S	Building 771 Closure Project	Linear	52.00	Hours	
Factors	52	Hours		1	Difficulty Factor					
750	STRAIGHT TIME BASE		E120	SAFETY ENGINEERS	K281S	Building 771 Closure Project	Linear	33.00	Hours	
Factors	33	Hours		1	Difficulty Factor					
750	STRAIGHT TIME BASE		E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	406.00	Hours	
Factors	406	Hours		1	Difficulty Factor					
750	STRAIGHT TIME BASE		M020	MANAGERS (GRADE 69 - 72)	K281S	Building 771 Closure Project	Linear	8.00	Hours	
Factors	8	Hours		1	Difficulty Factor					
750	STRAIGHT TIME BASE		P090	INDUSTRIAL HYGIENISTS	K281S	Building 771 Closure Project	Linear	65.00	Hours	
Factors	65	Hours		1	Difficulty Factor					
750	STRAIGHT TIME BASE		P150	TRAINERS	K281S	Building 771 Closure Project	Linear	27.00	Hours	
Factors	27	Hours		1	Difficulty Factor					
750	STRAIGHT TIME BASE		P170	OTHER ADMINISTRATIVE & PROFE	K281S	Building 771 Closure Project	Linear	1.00	Hours	
Factors	1	Hours		1	Difficulty Factor					
750	STRAIGHT TIME BASE		S010	CHEMISTS	S100S	SSOC Salaried	Linear	3.00	Hours	
Factors	3	Hours		1	Difficulty Factor					



WBS No: 1CAC94  
Activity ID: 1CAC74941

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear	286.00	Hours
Factors	286	Hours	1	Difficulty Factor				
750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	600.00	Hours
Factors	600	Hours	1	Difficulty Factor				
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear	50.00	Hours
Factors	50	Hours	1	Difficulty Factor				
751	OVERTIME BASE & PRE.	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	88.00	Hours
Factors	88	Hours	1	Difficulty Factor				
A52	TENERA	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	27,525.00	Dollars
Factors	367	Hours	75	Dollars per hr	1	Difficulty Factor		
A52	TENERA	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	6,225.00	Dollars
Factors	83	Hours	75	Dollars per hr	1	Difficulty Factor		
A57	LATA	P160	TECHNICAL WRITERS AND EDITOR	K281S	Building 771 Closure Project	Linear	11,175.00	Dollars
Factors	149	Hours	75	Dollars per hr	1	Difficulty Factor		
A5H	SUBCONTRACTED SRVS	E080	NUCLEAR (CRITICALITY) ENGINEER	K281S	Building 771 Closure Project	Linear	14,580.00	Dollars
Factors	162	Hours	90	Dollars per hr	1	Difficulty Factor		
A5H	SUBCONTRACTED SRVS	P070	COST ESTIMATORS PLANNERS AN	K281S	Building 771 Closure Project	Linear	11,250.00	Dollars
Factors	150	Hours	75	Dollars per hr	1	Difficulty Factor		
A5H	SUBCONTRACTED SRVS	P080	HEALTH PHYSICISTS	K281S	Building 771 Closure Project	Linear	13,500.00	Dollars
Factors	180	Hours	75	Dollars per hr	1	Difficulty Factor		

**Line Item SYS - Contingency And Escalation**

**BOE**

**Resources**

Cost Element	Skill	Department	Curve	Quantity	Units
CON CONTINGENCY	0000 NONE	ZDEPT No Department	Linear	4,902.35	Dollars
Factors	4902.35	Dollars			
ESC ESCALATION	0000 NONE	ZDEPT No Department	Linear	3,222.64	Dollars
Factors	3222.64	Dollars			

Activity ID: 1CAC74942

Description: Tap & drain System 94,

Cost Risk 4 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
2	Tap & Drain	1.00	each	EE	653	653	13,769	3,540	0	17,309	4,860	22,169
SYS	Contingency And Escalation	1.00	lea	EE	0	0	0	0	3,420	3,420	0	3,420
Total for Activity 1CAC74942:						653	13,769	3,540	3,420	20,729	4,860	25,590

**Line Item 2 - Tap & Drain**

**BOE**

The original resources and skill quantities for the Liquids Systems in the Building 771/774 complex were generated by the original liquids team approximately two years ago. During the last year, a detailed analysis of actual costs and times for labor categories was conducted upon completed systems. The original baseline for liquids was modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining Building 771/774 complex liquids systems and are reflected in the new baseline data presented herein.

The pipe lengths for Tap and Drain, pipe accessibility and pipe contamination factors for Building 774 were assessed during an April, 2000 walk-down performed by Kathy London and Gary Davis. Pipe lengths for process piping removal were determined during earlier walk-downs of B774 by the planning and integration team.

**Resources**

Cost Element	Skill	Department	Curve	Quantity	Units
750 STRAIGHT TIME BASE	C120 D&D SKILLED TRADES	KC10H 771 Complex Steelworkers	Linear	17.20	Hours
Factors	43	Hours	0.4	Difficulty Factor	
750 STRAIGHT TIME BASE	T050 RADIATION CONTROL TECHNOLIGI	KC10H 771 Complex Steelworkers	Linear	141.60	Hours
Factors	354	Hours	0.4	Difficulty Factor	
750 STRAIGHT TIME BASE	T060 D&D HAZ REDUC TECH / RISK RED	KC10H 771 Complex Steelworkers	Linear	396.64	Hours
Factors	1340	Hours	0.4	Difficulty Factor	
0.74 Heatcount Cuts					

WBS No: 1CAC94  
Activity ID: 1CAC74942

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	69.86	Hours
Factors	236	Hours	0.4	Difficulty Factor	0.74	Heatcount Cuts		
751	OVERTIME BASE & PRE.	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	3.20	Hours
Factors	8	Hours	0.4	Difficulty Factor				
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear	24.80	Hours
Factors	62	Hours	0.4	Difficulty Factor				
A5H	SUBCONTRACTED SRVS	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	3,540.00	Dollars
Factors	118	Hours	75	Dollars per Hr	0.4	Difficulty Factor		

**Line Item SYS - Contingency And Escalation**

**BOE**

Resources	Cost Element		Skill		Department		Curve	Quantity	Units
	CON	CONTINGENCY	0000	NONE	ZDEPT	No Department	Linear	2,384.19	Dollars
	Factors 2384.19 Dollars								
	ESC	ESCALATION	0000	NONE	ZDEPT	No Department	Linear	1,036.01	Dollars
	Factors 1036.01 Dollars								

WBS No: 1CAC95 Title: Sys 95 - Rooms 241, 341, and 441

Activity ID: 1CAC74951 Description: Plan/Eng prep to drain Sys. 95.

Cost Risk 1 Schedule Risk 1

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
1	Planning & Engineering Prep to Drain	1.00	each	EE	1.729	1.729	46.717	84.255	0	130.972	16.491	147.463
SYS	Contingency And Escalation	1.00	ea	EE	0	0	0	0	22.040	22.040	0	22.040
Total for Activity 1CAC74951:						1.729	46.717	84.255	22.040	153.012	16.491	169.504

**Line Item 1 - Planning & Engineering Prep to Drain**

**BOE**

The original resources and skill quantities for the Liquids Systems in the Building 771/774 complex were generated by the original liquids team approximately two years ago. During the last year, a detailed analysis of actual costs and times for labor categories was conducted upon completed systems. The original baseline for liquids was modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining Building 771/774 complex liquids systems and are reflected in the new baseline data presented herein.

The pipe lengths for Tap and Drain, pipe accessibility and pipe contamination factors for Building 774 were assessed during an April, 2000 walk-down performed by Kathy London and Gary Davis. Pipe lengths for process piping removal were determined during earlier walk-downs of B774 by the planning and integration team.

Resources	Cost Element		Skill		Department		Curve	Quantity	Units
	750	STRAIGHT TIME BASE	E050	ENVIRONMENTAL ENGINEERS	K281S	Building 771 Closure Project	Linear	110.00	Hours
	Factors	110	Hours	1	Difficulty Factor				
	750	STRAIGHT TIME BASE	E080	NUCLEAR (CRITICALITY) ENGINEER	K281S	Building 771 Closure Project	Linear	52.00	Hours
	Factors	52	Hours	1	Difficulty Factor				
	750	STRAIGHT TIME BASE	E120	SAFETY ENGINEERS	K281S	Building 771 Closure Project	Linear	33.00	Hours
	Factors	33	Hours	1	Difficulty Factor				
	750	STRAIGHT TIME BASE	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	406.00	Hours
	Factors	406	Hours	1	Difficulty Factor				
	750	STRAIGHT TIME BASE	M020	MANAGERS (GRADE 69 - 72)	K281S	Building 771 Closure Project	Linear	8.00	Hours
	Factors	8	Hours	1	Difficulty Factor				
	750	STRAIGHT TIME BASE	P090	INDUSTRIAL HYGIENISTS	K281S	Building 771 Closure Project	Linear	65.00	Hours
	Factors	65	Hours	1	Difficulty Factor				
	750	STRAIGHT TIME BASE	P150	TRAINERS	K281S	Building 771 Closure Project	Linear	27.00	Hours
	Factors	27	Hours	1	Difficulty Factor				
	750	STRAIGHT TIME BASE	P170	OTHER ADMINISTRATIVE & PROFE	K281S	Building 771 Closure Project	Linear	1.00	Hours
Factors	1	Hours	1	Difficulty Factor					
750	STRAIGHT TIME BASE	S010	CHEMISTS	S100S	SSOC Salaried	Linear	3.00	Hours	
Factors	3	Hours	1	Difficulty Factor					

WBS No: 1CAC95  
Activity ID: 1CAC74951

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear	286.00	Hours
Factors	286	Hours	1	Difficulty Factor				
750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	600.00	Hours
Factors	600	Hours	1	Difficulty Factor				
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear	50.00	Hours
Factors	50	Hours	1	Difficulty Factor				
751	OVERTIME BASE & PRE.	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	88.00	Hours
Factors	88	Hours	1	Difficulty Factor				
A52	TENERA	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	27,525.00	Dollars
Factors	367	Hours	75	Dollars per hr	1	Difficulty Factor		
A52	TENERA	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	6,225.00	Dollars
Factors	83	Hours	75	Dollars per hr	1	Difficulty Factor		
A57	LATA	P160	TECHNICAL WRITERS AND EDITOR	K281S	Building 771 Closure Project	Linear	11,175.00	Dollars
Factors	149	Hours	75	Dollars per hr	1	Difficulty Factor		
A5H	SUBCONTRACTED SRVS	E080	NUCLEAR (CRITICALITY) ENGINEER	K281S	Building 771 Closure Project	Linear	14,580.00	Dollars
Factors	162	Hours	90	Dollars per hr	1	Difficulty Factor		
A5H	SUBCONTRACTED SRVS	P070	COST ESTIMATORS PLANNERS AN	K281S	Building 771 Closure Project	Linear	11,250.00	Dollars
Factors	150	Hours	75	Dollars per hr	1	Difficulty Factor		
A5H	SUBCONTRACTED SRVS	P080	HEALTH PHYSICISTS	K281S	Building 771 Closure Project	Linear	13,500.00	Dollars
Factors	180	Hours	75	Dollars per hr	1	Difficulty Factor		

**Line Item SYS - Contingency And Escalation**

**BOE**

**Resources**

Cost Element	Skill	Department	Curve	Quantity	Units
CON CONTINGENCY	0000 NONE	ZDEPT No Department	Linear	15,149.17	Dollars
Factors	15149.2	Dollars			
ESC ESCALATION	0000 NONE	ZDEPT No Department	Linear	6,891.17	Dollars
Factors	6891.17	Dollars			

Activity ID: 1CAC74952

Description: Tap & drain System 95,

Cost Risk 4 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
2	Tap & Drain	1.00	each	EE	915	915	19,277	4,956	0	24,233	6,805	31,037
SYS	Contingency And Escalation	1.00	lea	EE	0	0	0	0	4,788	4,788	0	4,788
Total for Activity 1CAC74952:						915	19,277	4,956	4,788	29,021	6,805	35,826

**Line Item 2 - Tap & Drain**

**BOE**

The original resources and skill quantities for the Liquids Systems in the Building 771/774 complex were generated by the original liquids team approximately two years ago. During the last year, a detailed analysis of actual costs and times for labor categories was conducted upon completed systems. The original baseline for liquids was modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining Building 771/774 complex liquids systems and are reflected in the new baseline data presented herein.

The pipe lengths for Tap and Drain, pipe accessibility and pipe contamination factors for Building 774 were assessed during an April, 2000 walk-down performed by Kathy London and Gary Davis. Pipe lengths for process piping removal were determined during earlier walk-downs of B774 by the planning and integration team.

**Resources**

Cost Element	Skill	Department	Curve	Quantity	Units
750 STRAIGHT TIME BASE	C120 D&D SKILLED TRADES	KC10H 771 Complex Steelworkers	Linear	24.08	Hours
Factors	43	Hours	0.56	Difficulty Factor	
750 STRAIGHT TIME BASE	T050 RADIATION CONTROL TECHNOLIGI	KC10H 771 Complex Steelworkers	Linear	198.24	Hours
Factors	354	Hours	0.56	Difficulty Factor	
750 STRAIGHT TIME BASE	T060 D&D HAZ REDUC TECH / RISK RED	KC10H 771 Complex Steelworkers	Linear	555.30	Hours
Factors	1340	Hours	0.56	Difficulty Factor	
0.74 Heatcount Cuts					

WBS No: 1CAC95  
Activity ID: 1CAC74952

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	97.80	Hours
Factors	236	Hours	0.56	Difficulty Factor	0.74	Heatcount Cuts		
751	OVERTIME BASE & PRE.	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	4.48	Hours
Factors	8	Hours	0.56	Difficulty Factor				
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear	34.72	Hours
Factors	62	Hours	0.56	Difficulty Factor				
A5H	SUBCONTRACTED SRVS	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	4.956.00	Dollars
Factors	118	Hours	75	Dollars per Hr	0.56	Difficulty Factor		

**Line Item SYS - Contingency And Escalation**

**BOE**

Resources	Cost Element	Skill	Department	Curve	Quantity	Units
CON	CONTINGENCY	0000 NONE	ZDEPT No Department	Linear	3.337.86	Dollars
Factors	3337.86	Dollars				
ESC	ESCALATION	0000 NONE	ZDEPT No Department	Linear	1.450.42	Dollars
Factors	1450.42	Dollars				

Activity ID: 1CAC74955 Description: Sludge removal - System 95

Cost Risk 5 Schedule Risk 5

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
5	Svs 95 - Sludge Removal	1.00	each		35.129	35.129	807.018	0	0	807.018	282.917	1.089.935
SYS	Contingency And Escalation	1.00	ea	EE	0	0	0	0	212.971	212.971	0	212.971
Total for Activity 1CAC74955:						35.129	807.018	0	212.971	1.019.989	282.917	1.302.906

**Line Item 5 - Sys 95 - Sludge Removal**

**BOE**

B774 Sludge Removal - For a 6 foot section (3 feet in each direction from the port).
1. Planning - 1 "hot" IWCP per superset. (Separate from this estimate)
2. Erect Scaffold - 1 tube & knuckle scaffold per port. Crew-2 D&D Ops for 9 hours each; 1 RCT for 2.5 hours.
3. Set up equipment at each port. Crew 2 D&D Ops for 4.5 hours each
4. ASSUME containment is set up for size reduction, not part of this estimate.
5. Install access port near sludge line 3' diam. ? 9.5' of cutting @ 4" per minute ? 0.5 hours for cutting; bolt flange cover into place ? 1 hour. Crew - 5 D&D Ops; 1 RCT; 1 Foreman
6. Examine tank interior; probe sludge below the port; assess adequacy of the work plan. Crew - 5 D&D Ops; 1 RCT; 1 Foreman. ? 0.5 hour.
7. Remove sludge from tank using a method to be determined after the results of tank sampling and characterization. Sludge will be extracted at an average rate of 6 gallons per hour.
? For TRU sludge the workers will be in SBA suits. Crew - 5 D&D Ops; 1 RCT; 1 Foreman
? For Low Level sludge, no breathing apparatus is required. Crew - 5 D&D Ops; 1 RCT; 1 Foreman
8. Complete the same procedure (steps 5 through 7) for each port placed into the tank.
9. After all the sludge has been removed from the tank, insert a steam cleaning wand into each port and steam clean the tank walls. . Crew - 5 D&D Ops; 1 RCT; 1 Foreman for 0.5 hours per port.
10. Vacuum all condensate and residue sludge out of the tank. . Crew - 5 D&D Ops; 1 RCT; 1 Foreman for 0.5 hours per port.
11. Close all access ports on the tank. . Crew - 5 D&D Ops; 1 RCT; 1 Foreman for 0.5 hours per port.
12. Clean up the area surrounding each port. . Crew - 2 D&D Ops; 1 RCT for 0.5 hours per port.
13. Remove the scaffold(s). (Removal is part of the scaffold set-up estimate.)
A5C Procurement
Procure hydrolasing rig (10,000 psi) @ \$100,000 each
Procure High-power vacuum rig @ \$50,000 each.
For superset 90 buy 1 of each
For superset 91 buy 1 of each
For superset 95 buy 3 of each

WBS No: 1CAC95  
Activity ID: 1CAC74955

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project  
WBS Filter  
Activity Filter  
Baseline Devl  
1CAC  
\*

Resources	Cost Element	Skill	Department	Curve	Quantity	Units
	750 STRAIGHT TIME BASE	C120 D&D SKILLED TRADES	KC10H 771 Complex Steelworkers	Linear	24.085.00	Hours
Factors	24085 Hours					
	750 STRAIGHT TIME BASE	T050 RADIATION CONTROL TECHNOLOGI	KC10H 771 Complex Steelworkers	Linear	4.721.00	Hours
Factors	4721 Hours					
	751 OVERTIME BASE & PRE.	C120 D&D SKILLED TRADES	KC10H 771 Complex Steelworkers	Linear	5.287.00	Hours
Factors	5287 Hours					
	751 OVERTIME BASE & PRE.	T050 RADIATION CONTROL TECHNOLOGI	KC10H 771 Complex Steelworkers	Linear	1.036.00	Hours
Factors	1036 Hours					

**Line Item SYS - Contingency And Escalation**

Resources	Cost Element	Skill	Department	Curve	Quantity	Units
	CON CONTINGENCY	0000 NONE	ZDEPT No Department	Linear	150.744.50	Dollars
Factors	150745 Dollars					
	ESC ESCALATION	0000 NONE	ZDEPT No Department	Linear	62.226.57	Dollars
Factors	62226.6 Dollars					

WBS No: 1CACAA		Title: Deactivation Project Support											
Activity ID: 1CACAA00		Description: B771 / 774 Deactivation Support - FY00						Cost Risk		1	Schedule Risk		1
Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost	
1	B-774 Support	1.00	lot	EE	250	250	6,253	150,545	0	156,798	3,051	159,849	
1F7MI200	Liquids B771 Project Management	1.00	lot	EE	7.541	7.541	234,866	130,646	0	365,512	114,614	480,126	
Total for Activity 1CACAA00:						7.791	241,118	281,191	0	522,309	117,666	639,975	

**Line Item 1 - B-774 Support**

BOE	Estimators Experience - Brian Larsen has developed project scopes and estimates for many projects at RFETS including the solution bottle disposition low level tank drain, high level tank drain, B-771 re-engineering, and B-771/774 decommissioning. Experience Item Desc - B-774 Project support as described in the activity description. Breakdown of Cost Data: Item - B-774 Project support as described in the activity description Units - lot Unit Cost = See Activity cost report Unit Cost Adjustment factor - N/A Revised Unit Cost - N/A Basis for adjustment - N/A
-----	---

Resources	Cost Element	Skill	Department	Curve	Quantity	Units
	750 STRAIGHT TIME BASE	P150 TRAINERS	K281S Building 771 Closure Project	Linear	250.00	Hours
Factors	250 Hours					
	A57 LATA	P070 COST ESTIMATORS PLANNERS AN	K281S Building 771 Closure Project	Linear	5.508.30	Dollars
Factors	250 Hours	61 Dollars per hour Zarret		0.3612 (82/227) Days		
	A5H SUBCONTRACTED SRVS	E080 NUCLEAR (CRITICALITY) ENGINEER	K281S Building 771 Closure Project	Linear	36.120.00	Dollars
Factors	80 Dollars per hour	1250 Hours		0.3612 (82/227) Days		
	A5H SUBCONTRACTED SRVS	E110 QUALITY CONTROL ENGINEERS	K281S Building 771 Closure Project	Linear	3.160.50	Dollars
Factors	70 Dollars per hour	125 Hours		0.3612 (82/227) Days		
	A5H SUBCONTRACTED SRVS	E130 OTHER ENGINEERS	K281S Building 771 Closure Project	Linear	4.224.23	Dollars
Factors	11695 Prime Dollars			0.3612 (82/227) Days		
	A5H SUBCONTRACTED SRVS	M020 MANAGERS (GRADE 69 - 72)	K100S Kaiser-Hill	Linear	30.882.60	Dollars
Factors	950 Hours	90 Dollars per hour mat review		0.3612 (82/227) Days		
	A5H SUBCONTRACTED SRVS	M020 MANAGERS (GRADE 69 - 72)	K281S Building 771 Closure Project	Linear	27.528.86	Dollars
Factors	76215 Dollars			0.3612 (82/227) Days		
	A5H SUBCONTRACTED SRVS	P070 COST ESTIMATORS PLANNERS AN	K281S Building 771 Closure Project	Linear	23.387.70	Dollars
Factors	925 Hours	70 Dollars per hour		0.3612 (82/227) Days		
	A5H SUBCONTRACTED SRVS	P090 INDUSTRIAL HYGIENISTS	K281S Building 771 Closure Project	Linear	19.733.03	Dollars
Factors	19733.0 Dollars					

WBS No: 1CACAA  
Activity ID: 1CACAA00

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

**Line Item 1F7MI200 - Liquids B771 Project Management**

BOE	Estimators Experience - Ray Boyle, Liquids Removal Team Project Engineer, has nearly 40 years of experience as a degreed Chemical engineer managing numerous environmental projects. Ray has developed estimates for many projects at RFETS including the Solar Ponds, Low and High Level tank draining, and earlier work on B-771 tap and drain. He worked in the oil and gas industry for many years prior to coming to RFETS as a project manager for large drilling projects. He possesses the detailed knowledge and experience to quantify and qualify work necessary to perform activities described within the Tap and Drain/Process Pipin Removal scope.											
	Pam Arnold, Project Engineer for Liquids Removal Team, is an Environmental Scientist with over 25 years of experience in project design and execution. Nearly nine (9) years of her experience is at RFETS including five (5) years as a B-771 Liquids project engineer. Her experience with low-level tank draining, high-level tank draining, and prior years' tap and drain and pipe removal work give her applicable, direct knowledge about estimating the resources needed to perform the tasks within scope of the Process Piping Removal Project.											
	Experience Item Desc - Project management scope as described in the activity description.											
	Breakdown of Cost Data: Item - Project management activities. Units - Lot Unit Cost - See totals Unit Cost Adjustment factor - None Revised Unit Cost - N/A Basis for adjustment - N/A											

Resources			Cost Element	Skill	Department	Curve	Quantity	Units
			750 STRAIGHT TIME BASE	M010 FOREMEN / TEAM LEADS / GROUP	K281S Building 771 Closure Project	Linear	5.273.52	Hours
			Factors 8 Foreman	1825 Hours	0.3612 82 Days			
			750 STRAIGHT TIME BASE	M020 MANAGERS (GRADE 69 - 72)	K281S Building 771 Closure Project	Linear	659.19	Hours
			Factors 1825 Hours	0.3612 (82/227) Days	VonFeldt			
			750 STRAIGHT TIME BASE	S020 ENVIRONMENTAL SCIENTISTS	K281S Building 771 Closure Project	Linear	659.19	Hours
			Factors 1825 hours	0.3612 (82/227) Days	Pam Arnold			
			751 OVERTIME BASE & PRE.	M010 FOREMEN / TEAM LEADS / GROUP	K281S Building 771 Closure Project	Linear	949.23	Hours
			Factors 8 Foreman	1825 Hours	0.18 OT Factor	0.3612 82 Days		
			A52 TENERA	E130 OTHER ENGINEERS	K281S Building 771 Closure Project	Linear	52.735.20	Dollars
			Factors 1825 Hours	80 Dollars per hr Jeff Fauble	0.3612 (82/227) Days			
			A57 LATA	P070 COST ESTIMATORS PLANNERS AN	K281S Building 771 Closure Project	Linear	15.423.24	Dollars
			Factors 700 Hours	61 Dollars per hour Zarret	0.3612 (82/227) Days			
			A5C SUPPLIES	0000 NONE	K281S Building 771 Closure Project	Linear	7.224.00	Dollars
			Factors 20000 Dollars	0.3612 (82/227) Days				
			A5H SUBCONTRACTED SRVS	P070 COST ESTIMATORS PLANNERS AN	K281S Building 771 Closure Project	Linear	52.735.20	Dollars
			Factors 1825 Hours	80 Dollars per hour Parrish	0.3612 (82/227) Days			
			A5M TRAVEL/TRAIN/RELOCAT	0000 NONE	K281S Building 771 Closure Project	Linear	2.528.40	Dollars
			Factors 7000 Dollars/ea	0.3612 (82/227) Days				

Activity ID: 1CACAA01 Description: B771 / 774 Deactivation Support - FY01

Cost Risk 1 Schedule Risk 1

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
1	B-774 Support	1.00	lot	EE	250	250	6.253	381.893	0	388.146	2.982	391.128
1F7MI201	Liquids Project Management	1.00	each	EE	20.878	20.878	650.237	361.700	0	1.011.937	310.163	1.322.100
SYS	Contingency And Escalation	1.00	ea	EE	0	0	0	0	90.828	90.828	0	90.828
Total for Activity 1CACAA01:						21.128	656.490	743.593	90.828	1,490.911	313.146	1,804.056

**Line Item 1 - B-774 Support**

BOE	Estimators Experience - Brian Larsen has developed project scopes and estimates for many projects at RFETS including the solution bottle disposition low level tank drain, high level tank drain, B-771 re-engineering, and B-771/774 decommissioning.											
	Experience Item Desc - B-774 Project support as described in the activity description.											
	Breakdown of Cost Data: Item - B-774 Project support as described in the activity description											
	Units - lot Unit Cost - See activity cost total Unit Cost Adjustment factor - N/A Revised Unit Cost - N/A											



WBS No: 1CACAA  
Activity ID: 1CACAA01

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

Basis for adjustment - N/A

**Resources**

Cost Element		Skill		Department		Curve	Quantity	Units
750	STRAIGHT TIME BASE	P150	TRAINERS	K281S	Buildina 771 Closure Project	Linear	250.00	Hours
Factors	250 Hours							
A57	LATA	P070	COST ESTIMATORS PLANNERS AN	K281S	Buildina 771 Closure Project	Linear	15.250.00	Dollars
Factors	250 Hours		61 Dollars per hour Zarret					
A5H	SUBCONTRACTED SRVS	E080	NUCLEAR (CRITICALITY) ENGINEER	K281S	Buildina 771 Closure Project	Linear	100.000.00	Dollars
Factors	80 Dollars per hour		1250 Hours					
A5H	SUBCONTRACTED SRVS	E110	QUALITY CONTROL ENGINEERS	K281S	Buildina 771 Closure Project	Linear	8.750.00	Dollars
Factors	70 Dollars per hour		125 Hours					
A5H	SUBCONTRACTED SRVS	E130	OTHER ENGINEERS	K281S	Buildina 771 Closure Project	Linear	11.695.00	Dollars
Factors	11695 Prime Dollars							
A5H	SUBCONTRACTED SRVS	M020	MANAGERS (GRADE 69 - 72)	K100S	Kaiser-Hill	Linear	85.500.00	Dollars
Factors	950 Hours		90 Dollars per hour mat review					
A5H	SUBCONTRACTED SRVS	M020	MANAGERS (GRADE 69 - 72)	K281S	Buildina 771 Closure Project	Linear	76.215.00	Dollars
Factors	76215 Dollars							
A5H	SUBCONTRACTED SRVS	P070	COST ESTIMATORS PLANNERS AN	K281S	Buildina 771 Closure Project	Linear	64.750.00	Dollars
Factors	925 Hours		70 Dollars per hour					
A5H	SUBCONTRACTED SRVS	P090	INDUSTRIAL HYGIENISTS	K281S	Buildina 771 Closure Project	Linear	19.733.03	Dollars
Factors	19733.0 Dollars							

**Line Item 1F7MI201 - Liquids Project Management**

**BOE**

Estimators Experience - Ray Boyle, Liquids Removal Team Project Engineer, has nearly 40 years of experience as a degreed Chemical engineer managing numerous environmental projects. Ray has developed estimates for many projects at RFETS including the Solar Ponds, Low and High Level tank draining, and earlier work on B-771 tap and drain. He worked in the oil and gas industry for many years prior to coming to RFETS as a project manager for large drilling projects. He possesses the detailed knowledge and experience to quantify and qualify work necessary to perform activities described within the Bottlebox scope. His recent management of B771 and B371 liquids projects has provided the experience necessary to scope and estimate the FY 99 B-771 Bottlebox effort.

Pam Arnold, Project Engineer for Liquids Removal Team, is an Environmental Scientist with over 25 years of experience in project design and completion. Nearly nine (9) years of her experience is at RFETS including five (5) years as a B-771 Liquids project engineer. Her experience with low-level tank draining, high-level tank draining, and prior years' tap and drain and pipe removal work give her applicable, direct knowledge about estimating resources needed to perform the tasks within scope of the Process Piping Removal Project.

Experience Item Desc - Project management scope as described in the activity description.

Breakdown of Cost Data:  
Item - Project management activities.  
Units - Lot  
Unit Cost - See totals  
Unit Cost Adjustment factor - None  
Revised Unit Cost - N/A  
Basis for adjustment - N/A

**Resources**

Cost Element		Skill		Department		Curve	Quantity	Units
750	STRAIGHT TIME BASE	M010	FOREMEN / TEAM LEADS / GROUP	K281S	Buildina 771 Closure Project	Linear	14.600.00	Hours
Factors	8 Foreman		1825 Hours					
750	STRAIGHT TIME BASE	M020	MANAGERS (GRADE 69 - 72)	K281S	Buildina 771 Closure Project	Linear	1.825.00	Hours
Factors	1825 Hours		Von Feldtr					
750	STRAIGHT TIME BASE	S020	ENVIRONMENTAL SCIENTISTS	K281S	Buildina 771 Closure Project	Linear	1.825.00	Hours
Factors	1825 hours		Pam Arnold					
751	OVERTIME BASE & PRE.	M010	FOREMEN / TEAM LEADS / GROUP	K281S	Buildina 771 Closure Project	Linear	2.628.00	Hours
Factors	8 Foreman		1825 Hours		0.18 OT Factor			
A52	TENERA	E130	OTHER ENGINEERS	K281S	Buildina 771 Closure Project	Linear	146.000.00	Dollars
Factors	1825 Hours		80 Dollars per hr Jeff Fauble					
A57	LATA	P070	COST ESTIMATORS PLANNERS AN	K281S	Buildina 771 Closure Project	Linear	42.700.00	Dollars
Factors	700 Hours		61 Dollars per hour Zarret					
A5C	SUPPLIES	0000	NONE	K281S	Buildina 771 Closure Project	Linear	20.000.00	Dollars
Factors	20000 Dollars							

WBS No: 1CACAA  
Activity ID: 1CACAA01

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

A5H	SUBCONTRACTED SRVS	P070	COST ESTIMATORS PLANNERS AN	K281S	Building 771 Closure Project	Linear	146,000.00	Dollars
Factors	1825 Hours	80	Dollars per hour Parrish					
A5M	TRAVEL/TRAIN/RELOCAT	0000	NONE	K281S	Building 771 Closure Project	Linear	7,000.00	Dollars
Factors	7000 Dollars/ea							

**Line Item SYS - Contingency And Escalation**

**BOE**

**Resources**

Cost Element	Skill	Department	Curve	Quantity	Units
CON CONTINGENCY	0000 NONE	ZDEPT No Department	Linear	54,802.63	Dollars
Factors	54802.6 Dollars				
ESC ESCALATION	0000 NONE	ZDEPT No Department	Linear	36,025.36	Dollars
Factors	36025.4 Dollars				

Activity ID: 1CACAA02 Description: B771 / 774 Deactivation Support - FY02

Cost Risk 1 Schedule Risk 1

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
1	B-774 Support	1.00	lot	EE	250	250	6,253	381,893	0	388,146	2,207	390,353
1F7MI202	Liquids Project Management	1.00	each	EE	9,450	9,450	282,724	82,829	0	365,553	99,801	465,354
SYS	Contingency And Escalation	1.00	ea	EE	0	0	0	0	127,897	127,897	0	127,897
Total for Activity 1CACAA02:						9,700	288,976	464,722	127,897	881,595	102,009	983,604

**Line Item 1 - B-774 Support**

**BOE**

Estimators Experience - Brian Larsen has developed project scopes and estimates for many projects at RFETS including the solution bottle disposition low level tank drain, high level tank drain, B-771 re-engineering, and B-771/774 decommissioning.  
Experience Item Desc -  
B-774 Project support as described in the activity description.  
Breakdown of Cost Data:  
Item - B-774 Project support as described in the activity description  
Units - lot  
Unit Cost - See activity cost totals  
Unit Cost Adjustment factor - N/A  
Revised Unit Cost - N/A  
Basis for adjustment - N/A

**Resources**

Cost Element	Skill	Department	Curve	Quantity	Units
750 STRAIGHT TIME BASE	P150 TRAINERS	K281S Building 771 Closure Project	Linear	250.00	Hours
Factors	250 Hours				
A57 LATA	P070 COST ESTIMATORS PLANNERS AN	K281S Building 771 Closure Project	Linear	15,250.00	Dollars
Factors	250 Hours				
A5H SUBCONTRACTED SRVS	E080 NUCLEAR (CRITICALITY) ENGINEER	K281S Building 771 Closure Project	Linear	100,000.00	Dollars
Factors	80 Dollars per hour				
A5H SUBCONTRACTED SRVS	E110 QUALITY CONTROL ENGINEERS	K281S Building 771 Closure Project	Linear	8,750.00	Dollars
Factors	70 Dollars per hour				
A5H SUBCONTRACTED SRVS	E130 OTHER ENGINEERS	K281S Building 771 Closure Project	Linear	11,695.00	Dollars
Factors	11695 Prime Dollars				
A5H SUBCONTRACTED SRVS	M020 MANAGERS (GRADE 69 - 72)	K100S Kaiser-Hill	Linear	85,500.00	Dollars
Factors	950 Hours				
A5H SUBCONTRACTED SRVS	M020 MANAGERS (GRADE 69 - 72)	K281S Building 771 Closure Project	Linear	76,215.00	Dollars
Factors	76215 Dollars				
A5H SUBCONTRACTED SRVS	P070 COST ESTIMATORS PLANNERS AN	K281S Building 771 Closure Project	Linear	64,750.00	Dollars
Factors	925 Hours				
A5H SUBCONTRACTED SRVS	P090 INDUSTRIAL HYGIENISTS	K281S Building 771 Closure Project	Linear	19,733.03	Dollars
Factors	19733.0 Dollars				

**Line Item 1F7MI202 - Liquids Project Management**

**BOE**

Estimators Experience - Ray Boyle, Liquids Removal Team Project Engineer, has nearly 40 years of experience as a degreed Chemical engineer managing numerous environmental projects. Ray has developed estimates for many projects at RFETS including the Solar Ponds, Low and High Level tank draining, and earlier work on B-771 tap and drain. He worked in the oil and gas industry for many years prior to coming to RFETS as a project manager for large drilling projects. He possesses the detailed knowledge and experience to quantify and qualify work necessary to perform activities described within the Tap and

WBS No: 1CACAA  
Activity ID: 1CACAA02

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

Drain/Process Pipin Removal scope.

Pam Arnold, Project Engineer for Liquids Removal Team, is an Environmental Scientist with over 25 years of experience in project design and execution. Nearly nine (9) years of her experience is at RFETS including five (5) years as a B-771 Liquids project engineer. Her experience with low-level tank draining, high-level tank draining, and prior years' tap and drain and pipe removal work give her applicable, direct knowledge about estimating the resources needed to perform the tasks within scope of the Process Piping Removal Project.

Experience Item Desc - Project management scope as described in the activity description.

Breakdown of Cost Data:

Item - Project management activities.

Units - Lot

Unit Cost - See totals

Unit Cost Adjustment factor - None

Revised Unit Cost - N/A

Basis for adjustment - N/A

**Resources**

Cost Element		Skill		Department		Curve	Quantity	Units
750	STRAIGHT TIME BASE	M010	FOREMEN / TEAM LEADS / GROUP	K281S	Building 771 Closure Project	Linear	7,300.00	Hours
Factors	8 Foreman	1825	Hours	0.5	Half the year			
750	STRAIGHT TIME BASE	M020	MANAGERS (GRADE 69 - 72)	K281S	Building 771 Closure Project	Linear	417.93	Hours
Factors	1825 Hours		Von Feldt	0.229	Deact runs (52/227) Days in 02			
750	STRAIGHT TIME BASE	S020	ENVIRONMENTAL SCIENTISTS	K281S	Building 771 Closure Project	Linear	417.93	Hours
Factors	1825 hours		Pam Arnold	0.229	Deact runs (52/227) Days in 02			
751	OVERTIME BASE & PRE.	M010	FOREMEN / TEAM LEADS / GROUP	K281S	Building 771 Closure Project	Linear	1,314.00	Hours
Factors	8 Foreman	1825	Hours	0.18	OT Factor	0.5	Half the year	
A52	TENERA	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	33,434.00	Dollars
Factors	1825 Hours	80	Dollars per hr Jeff Fauble	0.229	Deact runs (52/227) Days in 02			
A57	LATA	P070	COST ESTIMATORS PLANNERS AN	K281S	Building 771 Closure Project	Linear	9,778.30	Dollars
Factors	700 Hours	61	Dollars per hour Zarret	0.229	Deact runs (52/227) Days in 02			
A5C	SUPPLIES	0000	NONE	K281S	Building 771 Closure Project	Linear	4,580.00	Dollars
Factors	20000 Dollars	0.229	Deact runs (52/227) Days in 02					
A5H	SUBCONTRACTED SRVS	P070	COST ESTIMATORS PLANNERS AN	K281S	Building 771 Closure Project	Linear	33,434.00	Dollars
Factors	1825 Hours	80	Dollars per hour Parrish	0.229	Deact runs (52/227) Days in 02			
A5M	TRAVEL/TRAIN/RELOCAT	0000	NONE	K281S	Building 771 Closure Project	Linear	1,603.00	Dollars
Factors	7000 Dollars/ea	0.229	Deact runs (52/227) Days in 02					

**Line Item SYS - Contingency And Escalation**

**BOE**

**Resources**

Cost Element		Skill		Department		Curve	Quantity	Units
CON	CONTINGENCY	0000	NONE	ZDEPT	No Department	Linear	87,908.35	Dollars
Factors	87908.4 Dollars							
ESC	ESCALATION	0000	NONE	ZDEPT	No Department	Linear	39,988.43	Dollars
Factors	39988.4 Dollars							

Activity ID: 1CACAAA1 Description: B774 Tank characterization & sampling (sludge)

Cost Risk 5 Schedule Risk 5

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
1	B774 Tank Characterization & Sampling (Sludge)	1.00	each		0	0	0	62.610	0	62.610	0	62.610
4HA6A1201	Develop IWCP (Cold)	1.00	each	EE	0	0	0	6.750	0	6.750	0	6.750
4HA6A1202	Develop JHA/Conduct Walkdown (Cold)	1.00	each	EE	24	24	502	1.620	0	2,122	245	2,367
4HA6A1206	Develop EO & JHIT (Cold)	1.00	each	EE	0	0	0	7.200	0	7,200	0	7,200
4HA6A1210	Conduct IWCP/EO Review (Cold)	1.00	each	EE	10	10	218	1.918	0	2,135	106	2,242
4HA6A1211	Incorporate IWCP/EO Comments (Cold)	1.00	each	EE	0	0	0	1.675	0	1,675	0	1,675
Total for Activity 1CACAAA1:						34	720	81.773	0	82,492	351	82,844

**Line Item 1 - B774 Tank Characterization & Sampling (Sludge)**

**BOE**

The original resources and skill quantities for the Liquids Systems in the Building 771/774 complex were generated by the original liquids team approximately two years ago. During the last year, a detailed analysis of actual costs and times for labor categories was conducted upon completed systems. The original baseline for liquids was modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of

WBS No: 1CACAA  
Activity ID: 1CACAA1

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

access to the various systems. The results of those analyses have been applied to the remaining Building 771/774 complex liquids systems and are reflected in the new baseline data presented herein.

The pipe lengths for Tap and Drain, pipe accessibility and pipe contamination factors for Building 774 were assessed during an April, 2000 walk-down performed by Kathy London and Gary Davis. Pipe lengths for process piping removal were determined during earlier walk-downs of B774 by the planning and integration team.

Resources		Cost Element	Skill	Department	Curve	Quantity	Units
A5H	SUBCONTRACTED SRVS	E130	OTHER ENGINEERS	K267S	Analytical Laboratory Services	Linear	62.610.00Dollars
Factors	2087	per Event	30	Events = (2 Samples per Day)			

**Line Item 4HA6A1201 - Develop IWCP (Cold)**

BOE	Estimators Experience - Decommissioning planning estimates were generated by detailed estimating sessions conducted between 2 D&D Planners, 1 Lead D&D Engineer, 1 SME Scheduler/Estimator. Experience Item Desc - Paul Leitz (B771 D&D Planner), Mike Millard (B771 D&D Planner), and Linda Rudd (SME Scheduler/Estimator) generated the estimates based upon the set/area scope to determine the types (cold/hot/balance) and quantities of work packages required. Breakdown of Cost Data: Item - See B771 Planning Template, B771/774 Set Planning Packages, dated June 1, 2000. Units - See B771 Planning Template, B771/774 Set Planning Packages, dated June 1, 2000. Unit Cost - See B771 Planning Template, B771/774 Set Planning Packages, dated June 1, 2000. Unit Cost Adjustment factor - N/A. Revised Unit Cost - N/A. Basis for adjustment - N/A.						
-----	--	--	--	--	--	--	--

Resources		Cost Element	Skill	Department	Curve	Quantity	Units
A5H	SUBCONTRACTED SRVS	P070	COST ESTIMATORS PLANNERS AN	K281S	Building 771 Closure Project	Linear	6.750.00Dollars
Factors	6750	Dollars	Planner				

**Line Item 4HA6A1202 - Develop JHA/Conduct Walkdown (Cold)**

BOE	Estimators Experience - Decommissioning planning estimates were generated by detailed estimating sessions conducted between 2 D&D Planners, 1 Lead D&D Engineer, 1 SME Scheduler/Estimator. Experience Item Desc - Paul Leitz (B771 D&D Planner), Mike Millard (B771 D&D Planner), and Linda Rudd (SME Scheduler/Estimator) generated the estimates based upon the set/area scope to determine the types (cold/hot/balance) and quantities of work packages required. Breakdown of Cost Data: Item - See B771 Planning Template, B771/774 Set Planning Packages, dated June 1, 2000. Units - See B771 Planning Template, B771/774 Set Planning Packages, dated June 1, 2000. Unit Cost - See B771 Planning Template, B771/774 Set Planning Packages, dated June 1, 2000. Unit Cost Adjustment factor - N/A. Revised Unit Cost - N/A. Basis for adjustment - N/A.						
-----	--	--	--	--	--	--	--

Resources		Cost Element	Skill	Department	Curve	Quantity	Units
750	STRAIGHT TIME BASE	C020	ELECTRICIANS	KC10H	771 Complex Steelworkers	Linear	4.80Hours
Factors	4.8	Hours					
750	STRAIGHT TIME BASE	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	14.40Hours
Factors	14.4	Hours					
750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear	4.80Hours
Factors	4.8	Hours					
A5H	SUBCONTRACTED SRVS	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	1.080.00Dollars
Factors	1080	Dollars	Technical Support				
A5H	SUBCONTRACTED SRVS	P070	COST ESTIMATORS PLANNERS AN	K281S	Building 771 Closure Project	Linear	540.00Dollars
Factors	540	Dollars	Planner				

**Line Item 4HA6A1206 - Develop EO & JHIT (Cold)**

BOE	Estimators Experience - Decommissioning planning estimates were generated by detailed estimating sessions conducted between 2 D&D Planners, 1 Lead D&D Engineer, 1 SME Scheduler/Estimator. Experience Item Desc - Paul Leitz (B771 D&D Planner), Mike Millard (B771 D&D Planner), and Linda Rudd (SME Scheduler/Estimator) generated the estimates based upon the set/area scope to determine the types (cold/hot/balance) and quantities of work packages required. Breakdown of Cost Data: Item - See B771 Planning Template, B771/774 Set Planning Packages, dated June 1, 2000. Units - See B771 Planning Template, B771/774 Set Planning Packages, dated June 1, 2000. Unit Cost - See B771 Planning Template, B771/774 Set Planning Packages, dated June 1, 2000. Unit Cost Adjustment factor - N/A.						
-----	---	--	--	--	--	--	--

WBS No: 1CACAA  
Activity ID: 1CACAAA1

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \* Starts In FY \*

Revised Unit Cost - N/A.  
Basis for adjustment - N/A.

Resources		Cost Element	Skill	Department	Curve	Quantity	Units
A5H	SUBCONTRACTED SRVS	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	7,200.00Dollars
Factors	7200	Dollars	Engineer				

**Line Item 4HA6A1210 - Conduct IWCP/EO Review (Cold)**

BOE	Estimators Experience - Decommissioning planning estimates were generated by detailed estimating sessions conducted between 2 D&D Planners, 1 Lead D&D Engineer, 1 SME Scheduler/Estimator. Experience Item Desc - Paul Leitz (B771 D&D Planner), Mike Millard (B771 D&D Planner), and Linda Rudd (SME Scheduler/Estimator) generated the estimates based upon the set/area scope to determine the types (cold/hot/balance) and quantities of work packages required. Breakdown of Cost Data: Item - See B771 Planning Template, B771/774 Set Planning Packages, dated June 1, 2000. Units - See B771 Planning Template, B771/774 Set Planning Packages, dated June 1, 2000. Unit Cost - See B771 Planning Template, B771/774 Set Planning Packages, dated June 1, 2000. Unit Cost Adjustment factor - N/A. Revised Unit Cost - N/A. Basis for adjustment - N/A.						
-----	--	--	--	--	--	--	--

Resources		Cost Element	Skill	Department	Curve	Quantity	Units
750	STRAIGHT TIME BASE	C020	ELECTRICIANS	KC10H	771 Complex Steelworkers	Linear	2.40Hours
Factors	2.4	Hours					
750	STRAIGHT TIME BASE	C120	D&D SKILLED TRADES	KC10H	771 Complex Steelworkers	Linear	2.40Hours
Factors	2.4	Hours					
750	STRAIGHT TIME BASE	M010	FOREMEN / TEAM LEADS / GROUP	K281S	Building 771 Closure Project	Linear	2.40Hours
Factors	2.4	Hours					
750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear	2.40Hours
Factors	2.4	Hours					
A5H	SUBCONTRACTED SRVS	E080	NUCLEAR (CRITICALITY) ENGINEER	K281S	Building 771 Closure Project	Linear	477.60Dollars
Factors	477.6	Dollars	Nuc/Crit Engineer				
A5H	SUBCONTRACTED SRVS	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	1,080.00Dollars
Factors	1080	Dollars	Tech Support				
A5H	SUBCONTRACTED SRVS	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	360.00Dollars
Factors	360	Dollars	Engineer				

**Line Item 4HA6A1211 - Incorporate IWCP/EO Comments (Cold)**

BOE	Estimators Experience - Decommissioning planning estimates were generated by detailed estimating sessions conducted between 2 D&D Planners, 1 Lead D&D Engineer, 1 SME Scheduler/Estimator. Experience Item Desc - Paul Leitz (B771 D&D Planner), Mike Millard (B771 D&D Planner), and Linda Rudd (SME Scheduler/Estimator) generated the estimates based upon the set/area scope to determine the types (cold/hot/balance) and quantities of work packages required. Breakdown of Cost Data: Item - See B771 Planning Template, B771/774 Set Planning Packages, dated June 1, 2000. Units - See B771 Planning Template, B771/774 Set Planning Packages, dated June 1, 2000. Unit Cost - See B771 Planning Template, B771/774 Set Planning Packages, dated June 1, 2000. Unit Cost Adjustment factor - N/A. Revised Unit Cost - N/A. Basis for adjustment - N/A.						
-----	--	--	--	--	--	--	--

Resources		Cost Element	Skill	Department	Curve	Quantity	Units
A5H	SUBCONTRACTED SRVS	E070	MECHANICAL ENGINEERS	K281S	Building 771 Closure Project	Linear	270.00Dollars
Factors	270	Dollars	Engineer				
A5H	SUBCONTRACTED SRVS	E080	NUCLEAR (CRITICALITY) ENGINEER	K281S	Building 771 Closure Project	Linear	955.20Dollars
Factors	955.2	Dollars	Nuc/Crit Engineer				
A5H	SUBCONTRACTED SRVS	P070	COST ESTIMATORS PLANNERS AN	K281S	Building 771 Closure Project	Linear	450.00Dollars
Factors	450	Dollars	Planner				

WBS No: 1CACAB Title: PCB Oil Removal  
Activity ID: 1CACAB00 Description: Remove PCB Oils from Tanks 102 & 103

Cost Risk 5 Schedule Risk 5

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
-----------	-------------	----------	-------	----------	------------------	-------------------	------------------	---------------------	--------------------------	------------------	-------------	------------

WBS No: 1CACAB  
Activity ID: 1CACAB00

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \* Starts In FY \*

1	PCB Oil Removal	1.00	each	90	90	1.847	0	0	1.847	901	2.748
Total for Activity 1CACAB00:					90	1.847	0	0	1.847	901	2.748

**Line Item 1 - PCB Oil Removal**

**BOE** Estimators Experience - B774 Size Reduction Methodology estimates were generated by detailed estimating sessions conducted between 2 Certified Estimators and several Subject Matter Experts.  
Experience Item Desc - Gary Davis (Certified Cost Engineer) and John Allen (Certified Professional Estimator) generated the estimates with input from multiple B771 Subject Matter Experts.

Resources	Cost Element		Skill		Department		Curve	Quantity	Units
	750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear	18.00	Hours
	Factors	18	Hours						
	750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	72.00	Hours
	Factors	72	Hours						

WBS No: 1CACAC	Title: B707/776 Oil Drum Acceptance
Activity ID: 1CACAC00	Description: Transfer oil drums from B707 / B776 to B774
Cost Risk	4
Schedule Risk	4

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
1	B707/776 Oil Drum Acceptance	1.00	each		2.331	2.331	47.857	0	0	47.857	22.878	70.735
SYS	Contingency And Escalation	1.00	ea	EE	0	0	0	0	3.313	3.313	0	3.313
Total for Activity 1CACAC00:						2.331	47.857	0	3.313	51.170	22.878	74.048

**Line Item 1 - B707/776 Oil Drum Acceptance**

**BOE** Estimators Experience - B774 Size Reduction Methodology estimates were generated by detailed estimating sessions conducted between 2 Certified Estimators and several Subject Matter Experts.  
Experience Item Desc - Gary Davis (Certified Cost Engineer) and John Allen (Certified Professional Estimator) generated the estimates with input from multiple B771 Subject Matter Experts.

Resources	Cost Element		Skill		Department		Curve	Quantity	Units
	750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLIGI	KC10H	771 Complex Steelworkers	Linear	567.00	Hours
	Factors	567	Hours						
	750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	1.764.00	Hours
	Factors	1764	Hours						

**Line Item SYS - Contingency And Escalation**

BOE										
Resources	Cost Element			Skill		Department		Curve	Quantity	Units
	CON	CONTINGENCY		0000	NONE	ZDEPT	No Department	Linear	1.969.20	Dollars
	Factors 1969.2 Dollars									
	ESC	ESCALATION		0000	NONE	ZDEPT	No Department	Linear	1.343.93	Dollars
	Factors 1343.93 Dollars									

WBS No: 1CACAD	Title: Ship Legacy Drums
Activity ID: 1CACAD00	Description: Ship Legacy Drums
Cost Risk	4
Schedule Risk	4

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
4HACAD100	Ship Legacy Drums to B771	100.00	each	EE	2	150	3.083	0	0	3.083	1.483	4.566
4HACAD200	Repack Drums	100.00	each	EE	18	1,750	35.935	0	0	35.935	17.277	53.213
4HACAD300	Purchase New Drums for Repack	100.00	each	EE	0	0	0	11.488	0	11.488	0	11.488
4HACAD400	Move Re-packed Drums	100.00	each	EE	2	150	3.083	0	0	3.083	1.483	4.566
SYS	Contingency And Escalation	1.00	ea	EE	0	0	0	0	2.503	2.503	0	2.503
Total for Activity 1CACAD00:						2.050	42.102	11.488	2.503	56.094	20.242	76.336

**Line Item 4HACAD100 - Ship Legacy Drums to B771**

**BOE** 1. Ship drum to B771 at a rate of 4 drums per hour. Crew - 2 D&D Ops; 1 RCT; 1 Foreman for a total of 50 hours each.  
2. Repack drums in a tent (Room 186). Crew - 3 D&D Ops (in PAPRs); 1 RCT (in PAPER); 1 Foreman for 3 hours per drum.  
3. Move re-packed drums to the B771 shipping dock. Crew - 2 D&D Ops; 1 RCT; 1 Foreman for a total of 50 hours each.



WBS No: 1CACAD  
Activity ID: 1CACAD00

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

Starts In FY \*

4. Purchase 100 new drums for the re-pack; ship 100 old drums as waste. Drums are estimated to be 80 TRU and 20 LLW.

Resources	Cost Element			Skill		Department		Curve	Quantity	Units
	750	STRAIGHT TIME BASE		T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	0.50	Hours
	Factors		0.5					Hour		
	750	STRAIGHT TIME BASE		T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	1.00	Hours
	Factors		1					Hour		

**Line Item 4HACAD200 - Repack Drums**

**BOE**

1. Ship drum to B771 at a rate of 4 drums per hour. Crew - 2 D&D Ops; 1 RCT; 1 Foreman for a total of 50 hours each.

2. Repack drums in a tent (Room 186). Crew - 3 D&D Ops (in PAPRs); 1 RCT (in PAPR); 1 Foreman for 3 hours per drum.

3. Move re-packed drums to the B771 shipping dock. Crew - 2 D&D Ops; 1 RCT; 1 Foreman for a total of 50 hours each.

4. Purchase 100 new drums for the re-pack; ship 100 old drums as waste. Drums are estimated to be 80 TRU and 20 LLW.

Resources	Cost Element			Skill		Department		Curve	Quantity	Units
	750	STRAIGHT TIME BASE		T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	4.50	Hours
	Factors	4.5 Hour								
	750	STRAIGHT TIME BASE		T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	13.00	Hours
	Factors	13 Hour								

**Line Item 4HACAD300 - Purchase New Drums for Repack**

**BOE**

1. Ship drum to B771 at a rate of 4 drums per hour. Crew - 2 D&D Ops; 1 RCT; 1 Foreman for a total of 50 hours each.

2. Repack drums in a tent (Room 186). Crew - 3 D&D Ops (in PAPRs); 1 RCT (in PAPR); 1 Foreman for 3 hours per drum.

3. Move re-packed drums to the B771 shipping dock. Crew - 2 D&D Ops; 1 RCT; 1 Foreman for a total of 50 hours each.

4. Purchase 100 new drums for the re-pack; ship 100 old drums as waste. Drums are estimated to be 80 TRU and 20 LLW.

Resources	Cost Element			Skill		Department		Curve	Quantity	Units
	A5C	SUPPLIES		0000	NONE	K281S	Building 771 Closure Project	Linear	114.88	Dollars
	Factors    114.88    per Drum Burdened									

**Line Item 4HACAD400 - Move Re-packed Drums**

**BOE**

1. Ship drum to B771 at a rate of 4 drums per hour. Crew - 2 D&D Ops; 1 RCT; 1 Foreman for a total of 50 hours each.

2. Repack drums in a tent (Room 186). Crew - 3 D&D Ops (in PAPRs); 1 RCT (in PAPR); 1 Foreman for 3 hours per drum.

3. Move re-packed drums to the B771 shipping dock. Crew - 2 D&D Ops; 1 RCT; 1 Foreman for a total of 50 hours each.

4. Purchase 100 new drums for the re-pack; ship 100 old drums as waste. Drums are estimated to be 80 TRU and 20 LLW.

Resources	Cost Element		Skill		Department		Curve	Quantity	Units
	750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	0.50	Hours
	Factors 0.5 Hour								
	750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	1.00	Hours
	Factors 1 Hour								

**Line Item SYS - Contingency And Escalation**

BOE

Resources	Cost Element		Skill		Department		Curve	Quantity	Units
	CON	CONTINGENCY	0000	NONE	ZDEPT	No Department	Linear	1,487.96	Dollars
	Factors 1487.96 Dollars								
	ESC	ESCALATION	0000	NONE	ZDEPT	No Department	Linear	1,015.50	Dollars
	Factors 1015.5 Dollars								

WBS No: 1CACAE  
Activity ID: 1CACAE100

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \* Starts In FY \*

Activity ID: 1CACAE100 Description: Planning for B771 Water-wall draining proj.

Cost Risk 1 Schedule Risk 1

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
4GW100H1	Planning & Engineering Prep to Drain	1.00	each	EE	865	865	23.359	43.253	0	66.611	11.399	78.010
Total for Activity 1CACAE100:						865	23.359	43.253	0	66.611	11.399	78.010

**Line Item 4GW100H1 - Planning & Engineering Prep to Drain**

**BOE** The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources		Cost Element	Skill	Department	Curve	Quantity	Units
750	STRAIGHT TIME BASE	E050	ENVIRONMENTAL ENGINEERS	K281S Building 771 Closure Project	Linear	55.00	Hours
Factors	110	Hours	0.5	Difficulty Factor			
750	STRAIGHT TIME BASE	E080	NUCLEAR (CRITICALITY) ENGINEER	K281S Building 771 Closure Project	Linear	26.00	Hours
Factors	52	Hours	0.5	Difficulty Factor			
750	STRAIGHT TIME BASE	E120	SAFETY ENGINEERS	K281S Building 771 Closure Project	Linear	16.50	Hours
Factors	33	Hours	0.5	Difficulty Factor			
750	STRAIGHT TIME BASE	E130	OTHER ENGINEERS	K281S Building 771 Closure Project	Linear	203.00	Hours
Factors	406	Hours	0.5	Difficulty Factor			
750	STRAIGHT TIME BASE	M020	MANAGERS (GRADE 69 - 72)	K281S Building 771 Closure Project	Linear	4.00	Hours
Factors	8	Hours	0.5	Difficulty Factor			
750	STRAIGHT TIME BASE	P090	INDUSTRIAL HYGIENISTS	K281S Building 771 Closure Project	Linear	32.50	Hours
Factors	65	Hours	0.5	Difficulty Factor			
750	STRAIGHT TIME BASE	P150	TRAINERS	K281S Building 771 Closure Project	Linear	13.50	Hours
Factors	27	Hours	0.5	Difficulty Factor			
750	STRAIGHT TIME BASE	P170	OTHER ADMINISTRATIVE & PROFE	K281S Building 771 Closure Project	Linear	0.50	Hours
Factors	1	Hours	0.5	Difficulty Factor			
750	STRAIGHT TIME BASE	S010	CHEMISTS	S100S SSOC Salaried	Linear	1.50	Hours
Factors	3	Hours	0.5	Difficulty Factor			
750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLIGI	KC10H 771 Complex Steelworkers	Linear	143.00	Hours
Factors	286	Hours	0.5	Difficulty Factor			
750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H 771 Complex Steelworkers	Linear	300.00	Hours
Factors	600	Hours	0.5	Difficulty Factor			
751	OVERTIME BASE & PRE.	T050	RADIATION CONTROL TECHNOLIGI	KC10H 771 Complex Steelworkers	Linear	25.00	Hours
Factors	50	Hours	0.5	Difficulty Factor			
751	OVERTIME BASE & PRE.	T060	D&D HAZ REDUC TECH / RISK RED	KC10H 771 Complex Steelworkers	Linear	44.00	Hours
Factors	88	Hours	0.5	Difficulty Factor			
A52	TENERA	E070	MECHANICAL ENGINEERS	K281S Building 771 Closure Project	Linear	13.762.50	Dollars
Factors	367	Hours	75	Dollars per hr	0.5	Difficulty Factor	
A52	TENERA	E130	OTHER ENGINEERS	K281S Building 771 Closure Project	Linear	3.112.50	Dollars
Factors	83	Hours	75	Dollars per hr	0.5	Difficulty Factor	
A57	LATA	P160	TECHNICAL WRITERS AND EDITOR	K281S Building 771 Closure Project	Linear	5.587.50	Dollars
Factors	149	Hours	75	Dollars per hr	0.5	Difficulty Factor	
A5C	SUPPLIES	0000	NONE	K281S Building 771 Closure Project	Linear	6.750.00	Dollars
Factors	13500	Dollars	0.5	Difficulty Factor			
A5H	SUBCONTRACTED SRVS	E080	NUCLEAR (CRITICALITY) ENGINEER	K281S Building 771 Closure Project	Linear	7.290.00	Dollars
Factors	162	Hours	90	Dollars per hr	0.5	Difficulty Factor	
A5H	SUBCONTRACTED SRVS	P080	HEALTH PHYSICISTS	K281S Building 771 Closure Project	Linear	6.750.00	Dollars
Factors	180	Hours	75	Dollars per hr	0.5	Difficulty Factor	

Activity ID: 1CACAE200 Description: B771 Water-Wall draining projects

Cost Risk 5 Schedule Risk 5

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
-----------	-------------	----------	-------	----------	------------------	-------------------	------------------	---------------------	--------------------------	------------------	-------------	------------

WBS No: 1CACAE  
Activity ID: 1CACAE200

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

4GW200H2	Tap & Drain	1.00	each	EE	2.043	2.043	42.806	18.050	0	60.856	20.735	81.591
SYS	Contingency And Escalation	1.00	ea	EE	0	0	0	0	1.428	1.428	0	1.428
Total for Activity 1CACAE200:						2.043	42.806	18.050	1.428	62.284	20.735	83.019

**Line Item 4GW200H2 - Tap & Drain**

**BOE** The original resources and skill quantities for the Liquids Systems in Building 771 were generated by the Liquids team headed by Mr. Ray Boyle approximately two years ago. During the last year, a detailed analysis of actual costs and times by labor was conducted upon completed systems. The original baseline for liquids has been modified to take advantage of the actual charge comparison, regression analysis to determine cost driving factors, and difficulty of access to the various systems. The results of those analyses have been applied to the remaining liquids systems and are reflected in the new baseline data presented herein.

Resources	Cost Element	Skill	Department	Curve	Quantity	Units
750	STRAIGHT TIME BASE	C120 D&D SKILLED TRADES	KC10H 771 Complex Steelworkers	Linear	43.00	Hours
Factors	43 Hours	1 Difficulty Factor				
750	STRAIGHT TIME BASE	T050 RADIATION CONTROL TECHNOLOGI	KC10H 771 Complex Steelworkers	Linear	354.00	Hours
Factors	354 Hours	1 Difficulty Factor				
750	STRAIGHT TIME BASE	T060 D&D HAZ REDUC TECH / RISK RED	KC10H 771 Complex Steelworkers	Linear	1,340.00	Hours
Factors	1340 Hours	1 Difficulty Factor				
750	STRAIGHT TIME BASE	T060 D&D HAZ REDUC TECH / RISK RED	KC10H 771 Complex Steelworkers	Linear	236.00	Hours
Factors	236 Hours	1 Difficulty Factor				
751	OVERTIME BASE & PRE.	C120 D&D SKILLED TRADES	KC10H 771 Complex Steelworkers	Linear	8.00	Hours
Factors	8 Hours	1 Difficulty Factor				
751	OVERTIME BASE & PRE.	T050 RADIATION CONTROL TECHNOLOGI	KC10H 771 Complex Steelworkers	Linear	62.00	Hours
Factors	62 Hours	1 Difficulty Factor				
A5C	SUPPLIES	0000 NONE	K281S Building 771 Closure Project	Linear	9,200.00	Dollars
Factors	9200 Hours	1 Dollars	1 Difficulty Factor			
A5H	SUBCONTRACTED SRVS	E070 MECHANICAL ENGINEERS	K281S Building 771 Closure Project	Linear	8,850.00	Dollars
Factors	118 Hours	75 Dollars per Hr	1 Difficulty Factor			

**Line Item SYS - Contingency And Escalation**

Resources	Cost Element	Skill	Department	Curve	Quantity	Units
CON	CONTINGENCY	0000 NONE	ZDEPT No Department	Linear	866.96	Dollars
Factors	866.957 Dollars					
ESC	ESCALATION	0000 NONE	ZDEPT No Department	Linear	561.17	Dollars
Factors	561.173 Dollars					

WBS No: 1CACBB Title: Bottlebox/Cementation Operations  
Activity ID: 1CACBB00 Description: B774 Bottle / Cementation Operations - FY00 Cost Risk 3 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
4HACBB00	Bottlebox Treat Bottles	20.00	ea	HC	49	980	20.081	30.426	0	50.507	9.772	60.279
SYS	Contingency And Escalation	1.00	ea	EE	0	0	0	0	382	382	0	382
Total for Activity 1CACBB00:						980	20.081	30.426	382	50.889	9.772	60.661

**Line Item 4HACBB00 - Bottlebox Treat Bottles**

**BOE** Historical Data Source - WBS element 110409030301 rpt\_002a for February, 1999 reporting period which can easily be retrieved from the FY 99 P&I Reporting System or in the B-771 Closure Planning offices in T-771J. 110409030301 contained the scope of work for the FY 99 bottlebox effort of 45 batches, and is nearly identical to the scope of this effort (except for the number of batches).

Item Desc - A batch of TRU waste ion-x resin or low-level solution from various operations.

Breakdown of Historical Data:

Item - A batch of solution

Units - Ea

Unit Cost - \$4,275 (FY 99 ACWP per batch)

Unit Cost Adjustment factor - .78

Revised Unit Cost - \$3,333

Basis for adjustment - The FY 99 ACWP has been reduced 22 percent to allow for efficiencies and improved performance experienced as more batches were processed.

WBS No: 1CACBB  
Activity ID: 1CACBB00

**Rockv Flats Closure Project**  
**Baseline Cost and Basis of Estimate**

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \* Starts In FY \*

FY00 Estimate would include 20 wks 22May00 - 30Sep00 x 1 batch per wk = 20 batches.

**Resources**

Cost Element		Skill		Department		Curve	Quantity	Units
750	STRAIGHT TIME BASE	R010	CHEMICAL SYSTEMS OPERATOR (	KC10H	771 Complex Steelworkers	Linear	21.00	Hours
Factors	21 Hours	3 PSs X 7 hrs per batch						
750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	16.00	Hours
Factors	16 Hours	2 RCTs X 6 hrs per batch. + one 4 hrs						
750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	12.00	Hours
Factors	12 Hours	3 Techs X 4 hrs						
A57	LATA	P160	TECHNICAL WRITERS AND EDITOR	K281S	Building 771 Closure Project	Linear	70.00	Dollars
Factors	1 Hour	70 Dollars per hour						
A5H	SUBCONTRACTED SRVS	E080	NUCLEAR (CRITICALITY) ENGINEER	K281S	Building 771 Closure Project	Linear	1,280.00	Dollars
Factors	80 Dollars per hour	16 Hours per batch						
A5H	SUBCONTRACTED SRVS	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	171.30	Dollars
Factors	171.3 Prime Dollars							

**Line Item SYS - Contingency And Escalation**

**BOE**

**Resources**

Cost Element		Skill		Department		Curve	Quantity	Units
CON	CONTINGENCY	0000	NONE	ZDEPT	No Department	Linear	225.55	Dollars
Factors	225.554 Dollars							
ESC	ESCALATION	0000	NONE	ZDEPT	No Department	Linear	156.43	Dollars
Factors	156.428 Dollars							

Activity ID: 1CACBB01

Description: B774 Bottle / Cementation Operations - FY01

Cost Risk 3 Schedule Risk 3

Line Item	Description	Quantity	Units	BOE Type	Labor Hours/Unit	Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
4HACBB01	Bottlebox Treat Bottles	40.00	ea	HC	49	1.960	40.161	60.852	0	101.013	19.157	120.170
SYS	Contingency And Escalation	1.00	ea	EE	0	0	0	0	6.485	6.485	0	6.485
Total for Activity 1CACBB01:						1.960	40.161	60.852	6.485	107.499	19.157	126.656

**Line Item 4HACBB01 - Bottlebox Treat Bottles**

**BOE**

Historical Data Source - WBS element 110409030301 rpt\_002a for February, 1999 reporting period which can easily be retrieved from the FY 99 P&I Reporting System or in the B-771 Closure Planning offices in T-771J. 110409030301 contained the scope of work for the FY 99 bottlebox effort of 45 batches, and is nearly identical to the scope of this effort (except for the number of batches).

Item Desc - A batch of TRU waste ion-x resin or low-level solution from various operations.

Breakdown of Historical Data:

Item - A batch of solution

Units - Ea

Unit Cost - \$4,275 (FY 99 ACWP per batch)

Unit Cost Adjustment factor - .78

Revised Unit Cost - \$3,333

Basis for adjustment - The FY 99 ACWP has been reduced 22 percent to allow for efficiencies and improved performance experienced as more batches were processed.

FY01 Estimate would include 40 wks 01Oct00 - 30Jun00 x 1 batch per wk = 40 batches.

**Resources**

Cost Element		Skill		Department		Curve	Quantity	Units
750	STRAIGHT TIME BASE	R010	CHEMICAL SYSTEMS OPERATOR (	KC10H	771 Complex Steelworkers	Linear	21.00	Hours
Factors	21 Hours	3 PSs X 7 hrs per batch						
750	STRAIGHT TIME BASE	T050	RADIATION CONTROL TECHNOLOGI	KC10H	771 Complex Steelworkers	Linear	16.00	Hours
Factors	16 Hours	2 RCTs X 6 hrs per batch. + one 4 hrs						
750	STRAIGHT TIME BASE	T060	D&D HAZ REDUC TECH / RISK RED	KC10H	771 Complex Steelworkers	Linear	12.00	Hours
Factors	12 Hours	3 Techs X 4 hrs						
A57	LATA	P160	TECHNICAL WRITERS AND EDITOR	K281S	Building 771 Closure Project	Linear	70.00	Dollars
Factors	1 Hour	70 Dollars per hour						
A5H	SUBCONTRACTED SRVS	E080	NUCLEAR (CRITICALITY) ENGINEER	K281S	Building 771 Closure Project	Linear	1,280.00	Dollars
Factors	80 Dollars per hour	16 Hours per batch						

WBS No: 1CACBB  
Activity ID: 1CACBB01

Rockv Flats Closure Proiect  
Baseline Cost and Basis of Estimate

Project Baseline Devl  
WBS Filter 1CAC  
Activity Filter \*

A5H	SUBCONTRACTED SRVS	E130	OTHER ENGINEERS	K281S	Building 771 Closure Project	Linear	171.30	Dollars
Factors 171.3 Prime Dollars								

Line Item SYS - Contingency And Escalation  
BOE

Resources		Cost Element		Skill		Department		Curve	Quantity	Units
CON	CONTINGENCY	0000	NONE	ZDEPT	No Department	Linear	3.958.50	Dollars		
Factors		3958.50 Dollars								
ESC	ESCALATION	0000	NONE	ZDEPT	No Department	Linear	2.526.91	Dollars		
Factors		2526.91 Dollars								

Report Totals:

Labor Hours Total	Labor Cost Total	Materials/ Sub Cost	Contingency & Escalation	Total Prime Cost	Burden Cost	Total Cost
214.253	5.230.159	3.858.525	771.487	9.860.171	2.315.238	12.175.408